| F.A... RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
|---|---|---|---|---|
| ---- | 94-F3000-05-BT | COOK | 102 | 87 |
| DOT PROJECT NO. TE-D001 (610) | | | | |
| CENTENNIAL TRAIL | | | | |
| CONTRACT NO. 83859 | | | | |

FINAL SURVEY
NOTE BOOK
NO.
SURVEYED
PLOTTED
TEMPLATE
AREAS
AREAS CHECKED
BY
DATE

ORIGINAL SURVEY
NOTE BOOK
NO.
SURVEYED
PLOTTED
TEMPLATE
AREAS
AREAS CHECKED
BY
DATE

**2+075.00**

180.51 180.75

DONOHOE RD.

CUT: (UNSUITABLE) 2.0 SM

CUT: (SUITABLE) 3.1

FILL: (SUITABLE) 8.6

**2+050.00**

180.63 180.46

DONOHOE RD.

CUT: (UNSUITABLE) 2.4 SM

CUT: (SUITABLE) 3.5 SM

FILL: (SUITABLE) –

**2+025.00**

180.60 180.63

DONOHOE RD.

CUT: (UNSUITABLE) 2.8 SM

CUT: (SUITABLE) 0.3 SM

FILL: (SUITABLE) 2.7

**2+000.00**

180.78 180.97

DONOHOE RD.

CUT: (UNSUITABLE) 2.7 SM

CUT: (SUITABLE) 2.8 SM

FILL: (SUITABLE) –

**2+175.00**

181.00 181.23

DONOHOE RD.

CUT: (UNSUITABLE) 1.7 SM

CUT: (SUITABLE) –

FILL: (SUITABLE) 2.4

**2+150.00**

181.50 181.28

2%

DONOHOE RD.

CUT: (UNSUITABLE) 2.3 SM

CUT: (SUITABLE) 1.8 SM

FILL: (SUITABLE) –

**2+125.00**

181.00 181.25

DONOHOE RD.

CUT: (UNSUITABLE) 1.8 SM

CUT: (SUITABLE) –

FILL: (SUITABLE) 2.6

**2+100.00**

181.30 181.14

DONOHOE RD.

CUT: (UNSUITABLE) 2.0 SM

CUT: (SUITABLE) 2.4 SM

FILL: (SUITABLE) – SM

179 180 181

-8 -6 -4 -2 0 2 4 6 8 10 12 14