ROAD CONSTRUCTION AHEAD
W20-1103(0)-48
200' PRIOR TO CONSTRUCTION

SALTER AVE

HOLINESS CHURCH OF GOD
1441 S. MAIN

IL RTE 2 (S. MAIN ST.)

MATCH LINE STA. 392+00

MATCH LINE STA. 398+00

STOP
R1-1-48

40' TYP

W6-3(0)-48

INCIDENTAL HMA SURF

TEMPORARY PAVEMENT
R3-1-24

COMB CC&G TB6.24

105' LN SHIFT
BARRICADES @ 20' CENTERS ALONG TAPER

W1-3L-48
W13-1-24

30 MPH

LANE ST

KNOWLTON ST.

R312-24

W1-7(0)-6030

ROAD CLOSED
R11-2-4830

W1-4L(0)-48

MONTAGUE ST.

180' LN TAPER
BARRICADES AT 20' CENTERS ALONG TAPER

BEGIN ONE WAY
R6-6-3036

SIGN

PAVEMENT MARKING LEGEND

1 - 4" YELLOW
2 - 4" WHITE
3 - 24" WHITE
4 - 12" YELLOW
5 - 6" WHITE
6 - 4" WHITE SKIP DASH (2'/4')
7 - 4" WHITE (10'/30')
8 - 4" WHITE SKIP DASH (2'/6')
9 - 12" WHITE

LEGEND

CONSTRUCTION AREA
DIRECTION OF TRAFFIC
ARROW BOARD
TYPE III BARRICADE WITH FLASHING MONODIRECTIONAL LIGHTS
TRAFFIC SIGN
FLEXIBLE DELINEATOR
TYPE I OR II BARRICADE OR DRUM WITH STEADY BURN LIGHT

FILE NAME = $FILE$	USER NAME = $USER$	DESIGNED -	REVISED -
		DRAWN -	REVISED -
	PLOT SCALE = $SCALE$	CHECKED -	REVISED -
	PLOT DATE = $DATE$	DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
IL RTE 2 2013 STAGE 1

SCALE: 1" = 20' | SHEET NO. OF SHEETS | STA. 392+00 TO STA. 404+00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
742	(32,33) R-1	WINNEBAGO	705	189
		CONTRACT NO. 64821		
	ILLINOIS FED. AID PROJECT			