F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
343	•	COOK	283	234
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	
•	70D-Y-8-R & 70HB-R-1			62897

FINAL SURVEY	DATE
NOTE BOOK	BY
NO.	SURVEYED
	PLOTTED
	TEMPLATE
	AREAS
	AREAS CHECKED

PROPOSED CENTERLINE

271 270 269 268 267 266 265 264 263

269.812
PG 263.539
268.477
2.40%
2.40%
269.266
112.345

STATION 9+970.000	EARTHWORK AREAS (SQ. M.) CUT	FILL	EX TOPSOIL (UNSUITABLE)	STRUCTURAL (UNSUITABLE)
STAGE 1a	0.0	0.0	0.0	0.0
STAGE 1b	0.0	13.2	2.3	0.0
STAGE 2a	0.0	4.2	0.0	0.0
STAGE 2b	0.0	25.2	2.2	0.0
STAGE 3a	0.0	0.0	0.0	0.0
STAGE 3b	0.0	0.0	0.0	0.0
TOTAL	0.0	42.6	4.5	0.0

9+970.000

ORIGINAL SURVEY	DATE
NOTE BOOK	BY
NO.	SURVEYED
	PLOTTED
	TEMPLATE
	AREAS
	AREAS CHECKED

273 272 271 270 269 268 267 266 265

269.881
PG 263.608
268.546
2.40%
2.40 %
2.56 %
269.131
114.3
SEE RAMP B

STATION 9+960.000	EARTHWORK AREAS (SQ. M.) CUT	FILL	EX TOPSOIL (UNSUITABLE)	STRUCTURAL (UNSUITABLE)
STAGE 1a	0.0	0.0	0.0	0.0
STAGE 1b	0.1	20.1	0.4	0.0
STAGE 2a	0.2	11.8	0.9	0.0
STAGE 2b	0.0	0.0	0.0	0.0
STAGE 3a	0.0	0.0	0.0	0.0
STAGE 3b	0.0	0.0	0.0	0.0
TOTAL	0.2	31.9	1.3	0.0

9+960.000

32 30 28 26 24 22 20 18 16 14 12 10 8 6 4 2 0 2 4 6 8 10 12 14 16 18 20 22 24 26 28 30 32

...\xs_sheet_1182.dgn 10/13/2006 2:33:14 PM