ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
T.R. 189	01-11127-00-BR	IROQUOIS	20	10
ROAD DIST.	ILLINOIS	DOUGLAS		

CONTRACT NO. 87287

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

BORING LOG

Sheet 1 of 5

Client: Ozyurt and Stone Inc.
Project Name: Section 01-11127-00-BR
Project Site: Iroquois County Douglas Road District
T.R. 189 Over Spring Creek

Boring No. B-1
Surface Elev. 100.20
Auger Depth 86.00 Rotary Depth NA
Start Date 10/11/03 Finish Date 10/11/03

Location: 2 ' RT of station 14 + 26

SAMPLES | DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) ELEV. 100.20	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
99.20			1								
98.20			2								
97.20			3	1	SS	0.5	6	B	24		
96.20	Medium Brown And Gray Silty Clay (Fill)		4								
95.20			5	2	SS	0.9	8	B	22		
94.20			6								
93.20			7	3	SS	0.7	6	B	22		
92.20	Elev 190.0		8								
91.20			9	4	SS	0.8	6	B	25		
90.20			10								
89.20			11	5	SS	0.6	5	B	26		
88.20			12								
87.20			13	6	SS	0.5	5	B	27		
86.20	Medium Brownish Gray Silty Clay		14								
85.20			15	7	SS	0.7	6	B	25		
84.20			16								
83.20			17	8	SS	0.8	6	B	25		
82.20			18								
81.20			19								
80.20			20								

Groundwater Data: Static water level after drilling - elevation 84.5
Comments: * Chiseled square Northeast wingwall assumed as 100.0

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

BORING LOG

Sheet 2 of 5

Client: Ozyurt and Stone Inc.
Project Name: Section 01-11127-00-BR
Project Site: Iroquois County Douglas Road District
T.R. 189 Over Spring Creek

Boring No. B-1
Surface Elev. 100.20
Auger Depth 86.00 Rotary Depth NA
Start Date 10/11/03 Finish Date 10/11/03

Location: 2 ' RT of station 14 + 26
0

SAMPLES | DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) ELEV. 79.20	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
78.20	Medium Brownish Gray Silty Clay		22								
77.20			23	9	SS	0.7	6	B	28		
76.20	Elev 174.5		24								
75.20			25	10	SS	2.3	13	B	22		
74.20			26								
73.20			27								
72.20			28	11	SS	2.3	12	B	23		
71.20			29								
70.20			30	12	SS	2.1	12	B	23		
69.20	Very Stiff Gray Silty Clay Till		31								
68.20			32								
67.20			33	13	SS	2.5	13	B	23		
66.20			34								
65.20			35	14	SS	2.6	14	B	21		
64.20			36								
63.20			37	15	SS	2.1	12	B	23		
62.20			38								
61.20			39								
60.20			40	16	SS	2.5	14	B	22		
59.20			41								

Groundwater Data: Static water level after drilling - elevation 84.5
Comments: * Chiseled square Northeast wingwall assumed as 100.0

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

BORING LOG

Sheet 3 of 5

Client: Ozyurt and Stone Inc.
Project Name: Section 01-11127-00-BR
Project Site: Iroquois County Douglas Road District
T.R. 189 Over Spring Creek

Boring No. B-1
Surface Elev. 100.20
Auger Depth 86.00 Rotary Depth NA
Start Date 10/11/03 Finish Date 10/11/03

Location: 2 ' RT of station 14 + 26
0

SAMPLES | DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) ELEV. 58.20	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
57.20	Elev 156.5		43	17	SS	2.1	13	B	24		
56.20			44								
55.20			45	18	SS	2.3	12	B	24		
54.20			46								
53.20			47								
52.20			48	19	SS	2.3	13	B	23		
51.20			49								
50.20			50	20	SS	2.4	13	B	24		
49.20			51								
48.20			52								
47.20	Very Stiff Gray Silty Clay Till		53	21	SS	2.0	12	B	25		
46.20			54								
45.20			55	22	SS	2.1	12	B	24		
44.20			56								
43.20			57								
42.20			58	23	SS	2.4	13	B	23		
41.20			59								
40.20			60								
39.20			61	24	SS	2.1	12	B	24		
38.20			62								
			25	SS	2.1	12	B	23			

Groundwater Data: Static water level after drilling - elevation 84.5
Comments: * Chiseled square Northeast wingwall assumed as 100.0

DESIGNED	SFM
CHECKED	FJS
DRAWN	SAP
CHECKED	SFM

SOIL BORING NO. 1

SECTION 01-11127-00-BR
DOUGLAS ROAD DISTRICT
IROQUOIS COUNTY
STA. 15+07

4440 ASH GROVE
SPRINGFIELD, IL 62711
(217) 793-8600
www.fehr-graham.com

FEHR-GRAHAM & ASSOCIATES, LLC
ENGINEERING AND SCIENCE CONSULTANTS
FREEPORT, IL ROCKFORD, IL ROCHELLE, IL STORRIE, WI SPRINGFIELD, IL

JOB NO.: 46816
FILE: 1231BRNG1.DGN
DATE: 10/06/06