F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
6108	(70X)N & TS-1	LASALLE	460	230
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

CONTRACT NO. 86603

STAGE CONSTRUCTION SCHEDULE

LOCATION	WORK-ZONE PAVEMENT MARKING REMOVAL	TEMPORARY PAVEMENT MARKING 4" (WHITE)	TEMPORARY PAVEMENT MARKING 4" (YELLOW)	TEMPORARY PAVEMENT MARKING 24" (WHITE)	BITUMINOUS CONC. SURFACE COURSE, SUPERPAVE, MIX "D" N70 (1/2")	BITUMINOUS BASE COURSE SUPERPAVE 6"	BITUMINOUS BASE COURSE SUPERPAVE 7 3/4"	SUB-BASE GRANULAR MATERIAL, TYPE A 4"	BITUMINOUS BASE COURSE REMOVAL
	SQ. FT.	FOOT	FOOT	FOOT	TON	SQ YD	SQ YD	SQ YD	FOOT
MAINLINE									
STAGE 1									
IL RTE 351 - STA. 250+54 TO STA. 262+30					25	272		330	
IL RTE 351 - STA. 262+30 TO STA. 52+90.57									
CIVIC ROAD					41		486	545	
N. 30TH ROAD					48	561		630	
STAGE 2									
IL RTE 351 - STA. 250+54 TO STA. 262+30	882	1,382	1,222	11					
IL RTE 351 - STA. 262+30 TO STA. 52+90.57	1,124	1,565	1,774	11					
CIVIC ROAD	788	1,192	1,130	11					
N. 30TH ROAD	500	754	694	11					
STAGE 3									
IL RTE 351 - STA. 250+54 TO STA. 262+30	1,049	1,100	2,012	11					
IL RTE 351 - STA. 262+30 TO STA. 52+90.57	1,168	1,696	1,774	11					272
CIVIC ROAD	756	1,112	1,112	11					
N. 30TH ROAD	587	852	860	11					
STAGE 4									
IL RTE 351 - STA. 250+54 TO STA. 262+30	1,140	1,176	2,212	11					
IL RTE 351 - STA. 262+30 TO STA. 52+90.57	904	1,357	1,314	11					
CIVIC ROAD	769	1,150	1,112	11					
N. 30TH ROAD	564	820	820	11					
STAGE 5A									
IL RTE 351 - STA. 250+54 TO STA. 262+30	1,144	1,186	2,212	11					
IL RTE 351 - STA. 262+30 TO STA. 55+50	1,134	1,594	1,774	11					
CIVIC ROAD	783	1,192	1,112	11					
N. 30TH ROAD	581	874	820	11					
STAGE 5B									
IL RTE 351 - STA. 250+54 TO STA. 262+30	45	135							
IL RTE 351 - STA. 262+30 TO STA. 55+50	244	550	120	11					
CIVIC ROAD	888	1,471	1,112	18					
N. 30TH ROAD	647	962	930	11					
STAGE 5C									
IL RTE 351 - STA. 250+54 TO STA. 262+30	250	430	260	11					
IL RTE 351 - STA. 262+30 TO STA. 55+50	46	72		11					
CIVIC ROAD	783	1,192	1,112	11					
N. 30TH ROAD	427	655	570	11					
STAGE 6A									
IL RTE 351 - STA. 250+54 TO STA. 262+30	1,049	1,178	1,920	13					
IL RTE 351 - STA. 262+30 TO STA. 55+50	850	1,254	1,254	11					
CIVIC ROAD	864	1,337	1,212	11					
N. 30TH ROAD	575	931	742	11					
STAGE 6B									
IL RTE 351 - STA. 250+54 TO STA. 262+30	53	160							
IL RTE 351 - STA. 262+30 TO STA. 55+50	479	1,253	130	11					
CIVIC ROAD	829	1,252	1,152	18					1,047
N. 30TH ROAD	593	820	910	11					
TOTALS	22,495	32,654	33,378	346	114	833	486	1,505	1,319

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

SCHEDULE OF QUANTITIES

FAU 6108 (IL. RTE. 351)
SECTION (70X)N & TS-1
LASALLE COUNTY

SCALE: VERT. HORIZ.
DATE: 08/13/04

DRAWN BY: BISHOP
DESIGNED BY: KUNTZMAN
CHECKED BY: COLBROOK

GREENE & BRADFORD, INC.
OF SPRINGFIELD
CONSULTING ENGINEERS
1000 SOUTH 2ND STREET
SPRINGFIELD, ILLINOIS 62707
PROFESSIONAL DESIGN FIRM NO.184-000179
PROFESSIONAL DESIGN FIRM NO.184-000179 INCORPORATION
(217) 789-9840, (217) 789-9287 (FAX), mail@greene-and-bradford.com

COMPUTER FILE NO. SCHEDULE_B-03
PROJECT 01194_B_N
08/13/04-RPB

FAU 6108 (IL. RTE. 351) LASALLE COUNTY

DESIGN		
INT.	DATE	REASON

PLOTS & CHECKS			
INT.	DATE	NO.	REASON

FILE NAME = $FILE$
PLOT SCALE = $pltscale$ DRY = $PLOTTER$
PLOT DATE = $DATE$
PLOT TIME = $TIME$
OPERATOR = $USER$

PROFILE	BY	DATE
SURVEYED		
PLATTED		
GRADES CHECKED		
R.O.W. DATA		
STRUCTURE NOTAT'NS (OKKD)		

NOTE BOOK NO.

CHECKS		
INT.	DATE	REASON