PHONE 815/223-6696
Midwest Testing Services, Inc.
3705 Progress Boulevard Peru, Illinois 61354

BORING LOG

BORING NO. 1 PROJECT CH-3 Over the Fox River; Sheridan, Illinois
LOCATION 10' Left of Centerline Station 18+02
GROUND WATER, BAR. - AAR 535.0 SEEPAGE ENCOUNTERED @ 535.0 DATE COMPLETED September 5, 1958

DEPTH ELEV. 554.2	DESCRIPTION	SAMPLE NO.	SAMPLE TYPE	N	Qu T.S.F.	WC	Qu, T.S.F. 0 1 2 3 4 5 6 7 8 9 10
	MEDIUM BROWN FINE TO COARSE GRAVELY LOAM						
		1	SS	23	-	11	
550.2							
	LOOSE BROWN & BLACK GRAVEL-MIXED w/CLAY	2	SS	8	C.7 S	17	
545.2		3	SS	6	C.9 S	14	
	VERY LOOSE BLACK & BROWN SANDY CLAY	4	SS	4	-	19	
542.7							
	DENSE BROWN FINE TO COARSE GRAVEL	5	SS	35	-	13	
		6	SS	42	-	10	
536.7							

0 10 20 30 40 50
STANDARD PENETRATION BLOWS/12"
NATURAL WATER CONTENT %

COMMENTS:

DRILLED BY Randy Safranski
INSPECTOR

Form 79880

PHONE 815/223-6696
Midwest Testing Services, Inc.
3705 Progress Boulevard Peru, Illinois 61354

BORING LOG

BORING NO. 1 PROJECT CH-3 Over the Fox River; Sheridan, Illinois
LOCATION 10' Left of Centerline Station 18+02
GROUND WATER, BAR. - AAR 535.0 SEEPAGE ENCOUNTERED @ 535.0 DATE COMPLETED September 5, 1998

DEPTH ELEV. 536.7	DESCRIPTION	SAMPLE NO.	SAMPLE TYPE	N	Qu T.S.F.	WC	Qu, T.S.F. 0 1 2 3 4 5 6 7 8 9 10
		7	SS	67	-	-	
		8	SS	100/7"	-	-	
	VERY DENSE BROWN COARSE GRAVEL w/COBBLES & BOULDERS	9	SS	100/9"	-	-	
		10	SS	100/5"	-	-	
		11	SS	100/5"	-	-	
525.2							
	VERY DENSE BROWN FINE SAND & COARSE GRAVEL w/OCCASIONAL COBBLES	12	SS	53	-	-	
		13	SS	71	-	-	
519.2							

0 10 20 30 40 50
STANDARD PENETRATION BLOWS/12"
NATURAL WATER CONTENT %

COMMENTS:

DRILLED BY Randy Safranski
INSPECTOR

Form 79880

PHONE 815/223-6696
Midwest Testing Services, Inc.
3705 Progress Boulevard Peru, Illinois 61354

BORING LOG

BORING NO. 1 PROJECT CH-3 Over the Fox River; Sheridan, Illinois
LOCATION 10' Left of Centerline Station 18+02
GROUND WATER, BAR. - AAR 535.0 SEEPAGE ENCOUNTERED @ 535.0 DATE COMPLETED September 5, 1998

DEPTH ELEV. 519.2	DESCRIPTION	SAMPLE NO.	SAMPLE TYPE	N	Qu T.S.F.	WC	Qu, T.S.F. 0 1 2 3 4 5 6 7 8 9 10
		14	SS	56	-	-	
		15	SS	80	-	-	
		16	SS	100/4"	-	-	
	VERY DENSE BROWN FINE SAND & COARSE GRAVEL w/OCCASIONAL COBBLES	17	SS	100/7"	-	-	
		18	SS	100/6"	-	-	
		19	SS	100/4"	-	-	
		20	SS	100/4"	-	-	
501.7							

0 10 20 30 40 50
STANDARD PENETRATION BLOWS/12"
NATURAL WATER CONTENT %

COMMENTS:

DRILLED BY Randy Safranski
INSPECTOR

Form 79880

PHONE 815/223-6696
Midwest Testing Services, Inc.
3705 Progress Boulevard Peru, Illinois 61354

BORING LOG

BORING NO. 1 PROJECT CH-3 Over the Fox River; Sheridan, Illinois
LOCATION 10' Left of Centerline Station 18+02
GROUND WATER, BAR. - AAR 535.0 SEEPAGE ENCOUNTERED @ 535.0 DATE COMPLETED September 5, 1998

DEPTH ELEV. 501.7	DESCRIPTION	SAMPLE NO.	SAMPLE TYPE	N	Qu T.S.F.	WC	Qu, T.S.F. 0 1 2 3 4 5 6 7 8 9 10
		21	SS	100/8"	-	-	
	VERY DENSE BROWN FINE SAND TO COARSE GRAVEL w/OCCASIONAL COBBLES	22	SS	100/4"	-	-	
		23	SS	100/4"	-	-	
		24	SS	100/2"	-	-	
493.2							

0 10 20 30 40 50
STANDARD PENETRATION BLOWS/12"
NATURAL WATER CONTENT %

COMMENTS:

DRILLED BY Randy Safranski
INSPECTOR

Form 79880

SOIL BORING LOGS
FAS 259 C.H. 3
OVER FOX RIVER
LA SALLE COUNTY
STA. 20+15.00
STRUCTURE NO. 050-3562

DRAWN BY: ARR	CAD: SOIL	REVISIONS DATE	BY	SCALE: NONE	SHEET 60
CHECKED BY: JKC	DATE: 02/03			FILE NO.: 11174.01Y-1	OF 79