LEGEND

▨	WORK AREA
∞∞∞∞	IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW), TEST LEVEL 3
⊏	TYPE III BARRICADE
▭▭▭	TEMPORARY CONCRETE BARRIER
⊶—∘—∘	DRUM WITH STEADY BURN MONODIRECTIONAL LIGHT/ DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT (PER HWY. STD. 701401-05)
◼	SIGN

PAVEMENT MARKING TAPE,
TYPE III - LINE 4" (SOLID WHITE)

WET REFLECTIVE TEMPORARY TAPE,
TYPE III - LINE 5" (SKIP-DASH WHITE)

PAVEMENT MARKING TAPE,
TYPE III - LINE 4" (SOLID YELLOW)

YIELD

R1-2-48

WET REFLECTIVE TEMPORARY TAPE,
TYPE III - LINE 4" (6' SKIP - 2' DASH)

PAVEMENT MARKING TAPE, TYPE III
- LINE 12" (SOLID WHITE) (TYP.)

PAVEMENT MARKING TAPE, TYPE III
- LINE 8" (SOLID WHITE) (TYP.)

MATCH LINE STA. 414+00.00

MATCH LINE STA. 429+00.00

IL 53 SB

RAMP 'AN'

IL 53 SB

RAMP 'AO'

415+00   420+00   425+00

NOTE:

1. VERTICAL PANELS TO BE PLACED EVERY 100' (CURVED SECTION) OR 200' (TANGENT SECTION) ON THE OUTSIDE SHOULDER WHERE THERE IS NO GUARD RAIL OR BARRIER PRESENT.

N

0   50'   100'
SCALE: 1" = 50'

FILE NAME = ◆FILE◆	USER NAME = ◆USER◆	DESIGNED - CRV	REVISED -		STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC PLAN STAGE 2 – SB	F.A.I. RTE. 290	SECTION (531-3.1, 0305-302 K) RS-5	COUNTY COOK	TOTAL SHEETS 314	SHEET NO. 134
		DRAWN - CRV	REVISED -								
	PLOT SCALE = ◆SCALE◆	CHECKED - FML	REVISED -					CONTRACT NO. 60I38			
	PLOT DATE = ◆DATE◆	DATE - 12/2009	REVISED -			SCALE: 1"=50' SHEET NO. 18 OF 21 SHEETS STA. 414+00 TO STA. 429+00		FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			