FAP ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
70	*	MADISON	420	90
STA.		TO STA.		
CONTRACT NO.: 76709				

60-10K-1,60-10HB

PLAN

	BY	DATE
SURVEYED		
PLOTTED		
LOCATION CHECKED		
RT. OF WAY CHECKED		
NOTE BOOK NO.____		
CADD FILE NAME		

PIPE CULVERTS, CL D, TY 1, 18"
(TEMPORARY) - 20' WITH 20° ELBOW

PIPE CULVERTS, CL D, TY 1, 18"
(TEMPORARY) - 105'

PIPE CULVERTS, CL D, TY 2, 24"
(TEMPORARY) - 35' WITH 10° ELBOW

TEMPORARY DITCH

PIPE CULVERTS, CL D, TY 1, 30"
(TEMPORARY) - 40'

TEMP. INLET
STA. 107+50, 5' RT.
RIM=565.17, INV.=563.54

PIPE CULVERTS, CL D, TY 1,
12" (TEMPORARY) - 272' @ 0.2%

REMOVE 22'
OF EXISTING
CULVERT

INV. 563.00

STA. 108+50, 7' RT.
INV=564.32

PIPE CULVERTS, CL D, TY 1,
12" (TEMPORARY) - 99'

WEST FRONTAGE ROAD
(FORMOSA RD.)

EAST FRONTAGE ROAD
(LIEBLER RD.)

I-55/70

MATCH LINE STA. 1+00

MATCH LINE STA. 2+00

MATCH LINE STA. 3+00

MATCH LINE STA. 4+00

EXISTING RAMP A

EXISTING RAMP B

LEGEND:

- EXISTING OR NEW PAVEMENT USED FOR MAINTENANCE OF TRAFFIC
- CONSTRUCTION LIMITS DURING STAGE
- DIRECTION OF TRAFFIC ARROW
- NEW PAVEMENT
- TEMPORARY PAVEMENT
- TEMPORARY DITCH CHECK
- EROSION CONTROL BLANKET
- PERIMETER EROSION BARRIER
- INLET AND PIPE PROTECTION

NOTES:

1. FOR MORE TEMPORARY EROSION CONTROL INFORMATION, SEE STORM WATER POLLUTION PREVENTION PLANS.
2. USE EROSION CONTROL BLANKET WITH TEMPORARY EROSION CONTROL SEEDING FOR LINING DITCHES WITH SIDESLOPES STEEPER THAN 3:1.

100' 0 100' 200'
SCALE: 1" = 100'

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

EROSION CONTROL AND TEMPORARY DRAINAGE PLAN (STAGE II) - 5

FAI ROUTE 70
SECTION 60-10K-1, 60-10HB
MADISON COUNTY

DRAWN BY: GRH

PLOT DATE: *DATE-TIME*

DGN-SPEC
*REF-
*REF-