SUGGESTED STAGES OF CONSTRUCTION AND TRAFFIC CONTROL SCHEDULE

LOCATION	SHEET	SUBBASE GRANULAR MATERIAL, TYPE B, 4" SQ YD	PROTECTIVE COAT SQ YD	PORTLAND CEMENT CONCRETE DRIVEWAY PAVEMENT, 8 INCH SQ YD	DRIVEWAY PAVEMENT REMOVAL SQ YD	SHORT TERM PAVEMENT MARKING FOOT	WORKZONE PAVEMENT MARKING REMOVAL SQ FT	TEMPORARY CONCRETE BARRIER FOOT	RELOCATE TEMPORARY CONCRETE BARRIER FOOT	IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW), TEST LEVEL 3 EACH	IMPACT ATTENUATORS, RELOCATE (FULLY REDIRECTIVE, NARROW), TEST LEVEL 3 EACH	PAVEMENT MARKING REMOVAL SQ FT	RAISED REFLECTIVE PAVEMENT MARKER REMOVAL EACH	TEMPORARY INFORMATION SIGNING SQ FT	TEMPORARY EPOXY PAVEMENT MARKING - LINE 4" FOOT	TEMPORARY EPOXY PAVEMENT MARKING - LINE 5" FOOT	TEMPORARY EPOXY PAVEMENT MARKING - LINE 8" FOOT	TEMPORARY EPOXY PAVEMENT MARKING - LINE 12" FOOT	TEMPORARY CHAIN LINK FENCE WITH SCREENING, 4' FOOT
STAGE 1																				
	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	2	43	43	43	-	17,246	-	750.0	-	4	-	3,914	16	40	4,259	568	3,391	405	75	
	3	-	-	-	-	-	-	-	-	-	-	14	-	-	141	-	-	-	-	
STAGE 2																				
	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	2	-	-	-	43	1,694	246	237.5	175.0	-	1	91		-	712	135	-	-	-	
	3	-	-	-	-	738	47	-	-	-	-	10		-	363	6	-	-	-	
DETOUR		-	-	-	-	-	-	-	-	-	-	-	-	165	-	-	-	-	-	
TOTAL		43	43	43	43	19,678	293	987.5	175.0	4	1	4,029	16	205	5,475	709	3,391	405	75	

FILE PATH = pw:\\380809:\mrull.mecomonline.local\PWECOM08\Documents\01 Americas\Transportation\60269439 Cycle\Phase I\1006.CAD\006 Roadway\Sheets\60W71_Contract\D160W71-sht-Staging-Schedule.dgn

AECOM
303 EAST WACKER DRIVE, SUITE 1400
CHICAGO, IL 60601-5276
PHONE: (312) 373-7100 FAX: (312) 373-6600

D160W71-sht-Staging-Schedule.dgn	DESIGNED - OPS	REVISED - ⚠ 04/03/2014	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION
USER NAME = ChiuA	DRAWN - OPS	REVISED -	
PLOT SCALE = 100.0000 ' / in.	CHECKED - DBM	REVISED -	
PLOT DATE = 4/4/2014	DATE - 02/19/14	REVISED -	

SUGGESTED STAGES OF CONSTRUCTION AND TRAFFIC CONTROL PLAN SCHEDULE

SCALE: | SHEET 1 OF 1 SHEETS | STA. | TO STA.

P.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-036R	COOK	256	36
		CONTRACT NO. 60W71		
	ILLINOIS	FED. AID PROJECT		