FAP RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
1215	99-00169-05-WR	LAKE	153	53
TRAFFIC CONTROL : STAGE 3				
CONTRACT NO. 83847	ILLINOIS	SUNSET AVENUE		

STATION AND OFFSET INFORMATION IS FROM THE CONSTRUCTION ℄.

STA. 25+68.00
END RECONSTRUCTION
BEGIN RESURFACING

NOTE
FOR NORTHWESTERN AVE. CONSTRUCTION STAGING AND TRAFFIC CONTROL SEE SHEET TRAFFIC CONTROL - NORTHWESTERN AVE STAGE 3 & 3A

NORTHWESTERN AVE.

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 25+00.00 TO STA. 26+00.00

TEMPORARY PAVEMENT MARKING, 24" WHITE STOP BAR TYP.

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 27+10.00 TO STA. 29+10.00

PROPOSED DRAINAGE EASEMENT

3 LANES @ 11'

MATCH LINE STA. 25+00

PROP R.O.W.

EXISTING R.O.W.

ONLY
R3-8-3030

CONSTRUCTION ℄

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 27+10.00 TO STA. 39+00.00

SUNSET AVENUE

MATCH LINE STA. 39+00

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 25+00.00 TO STA. 26+00.00

TEMPORARY PAVEMENT MARKING, 5" WHITE EDGE LINE STA. 25+00.00 TO STA. 26+00.00

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 12' C-C ALONG CORNER RADIUS, TYP.

SEE TEMPORARY SIGNAL PLAN FOR FURTHER DETAIL

TEMPORARY PAVEMENT MARKING, LETTERS AND SYMBOLS (TYP.)

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 50' C-C STA. 27+40 TO STA. 29+10 25' C-C STA. 29+10 TO STA. 30+62 50' C-C STA. 30+62 TO STA. 39+00

TEMPORARY PAVEMENT MARKING, 5" WHITE EDGE LINE STA. 27+40.00 TO STA. 39+00.00

SIGNS TO REMAIN FROM PREVIOUS STAGE

ROAD WORK AHEAD
W20-1(0)-48
W17-1100 9 X VARIABLE
SUNSET AVE
M6-4 21X15

ERNIE KRUEGER CIRCLE

STOP
R1-1
30 X 30

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 39+00.00 TO STA. 46+60.00

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 47+50.00 TO STA. 48+50.00

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 47+50.00 TO STA. 53+00.00

MATCH LINE STA. 53+00

TEMPORARY PAVEMENT MARKING, 5" WHITE EDGE LINE STA. 39+00.00 TO STA. 46+60.00

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 50' C-C STA. 39+00 TO STA. 44+35 25' C-C STA. 44+35 TO STA. 45+60 50' C-C STA. 45+60 TO STA. 46+60

TEMPORARY PAVEMENT MARKING, LETTERS AND SYMBOLS (TYP.)

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 45+60.00 TO STA. 46+60.00

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 50' C-C STA. 47+50 TO STA. 48+50 25' C-C STA. 48+50 TO STA. 49+75 50' C-C STA. 49+75 TO STA. 52+75 25' C-C STA. 52+75 TO STA. 53+70

TEMPORARY PAVEMENT MARKING, 5" WHITE EDGE LINE STA. 47+50.00 TO STA. 53+00.00

LEGEND

- PAVEMENT WORK ZONE (WORK OUTSIDE PAVEMENT EDGE WILL BE ACCOMPLISHED ADJACENT TO PAVEMENT WORK ZONE DURING THAT STAGE)
- PROPOSED PAVEMENT WIDENING PLACED IN THIS STAGE
- TEMPORARY PAVEMENT PLACED IN THIS STAGE
- TEMPORARY PAVEMENT PLACED BY OTHERS (INTERSECTION PROJECT)
- DIRECTION OF TRAFFIC
- SIGN LOCATION

SCALE IN FEET: 50 0 50 100

REVISIONS	
NAME	DATE

LakeCounty Division of Transportation

SUNSET AVENUE

TRAFFIC CONTROL STAGE 3

PLAN — SURVEYED / PLOTTED / ALIGNMENT CHECKED / FF. OF WAY CHECKED / NOTE BOOK No. / BY / DATE

PROFILE — SURVEYED / PLOTTED / GRADES CHECKED / R. M.'S NOTED / STRUCTURE NOTATIONS CHECKED / NOTE BOOK No. / BY / DATE