P.A.U.G. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1215	99-00169-05-WR	LAKE	153	57
	TRAFFIC CONTROL : STAGE 4			
CONTRACT NO. 83847	ILLINOIS	SUNSET AVENUE		

STATION AND OFFSET INFORMATION IS FROM THE CONSTRUCTION ℄.

STA. 25+92
END RECONSTRUCTION
BEGIN RESURFACING

TEMPORARY PAVEMENT MARKING, 4" YELLOW LINE STA. 25+00.00 TO STA. 25+92.00

NORTHWESTERN AVE.

MATCH LINE STA. 25+00

PROP R.O.W.

TEMPORARY PAVEMENT MARKING, 4" YELLOW LINE STA. 27+40.00 TO STA. 30+20.00

PROPOSED DRAINAGE EASEMENT

R3-10 24 X 24 LEFT TURN LANE

M6-2L 21 X 15

EXISTING R.O.W.

TEMPORARY PAVEMENT MARKING, 4" YELLOW LINE STA. 29+30.00 TO STA. 35+50.00

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 25' C-C STA. STA. 32+50 TO STA. 35+00

SUNSET AVENUE

KEEP RIGHT R4-7B-4860

TEMPORARY PAVEMENT MARKING, 4" WHITE LANE LINE 30' SKIP - 10' DASH STA. 35+50.00 TO STA. 40+00.00

W4-2I (O)-48

LEFT LANE CLOSED AHEAD W20-5 (O)-48

ROAD WORK AHEAD W20-1 (O)-48

350'

EXISTING R.O.W.

MATCH LINE STA. 40+00

SEE TEMPORARY SIGNAL PLAN FOR FURTHER DETAIL

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 50' C-C STA. IN MEDIAN

TEMPORARY PAVEMENT MARKING, LETTERS AND SYMBOLS (TYP.)

TEMPORARY PAVEMENT MARKING, 4" WHITE LANE LINE 30' SKIP - 10' DASH STA. 27+40.00 TO STA. 40+00.00

FLASHING ARROW BOARD

CONSTRUCTION ℄

TEMPORARY PAVEMENT MARKING, 24" WHITE STOP BAR (TYP.)

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 25+00.00 TO STA. 25+92.00

KEEP RIGHT R4-7B-4860

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 27+40.00 TO STA. 29+30.00

TEMPORARY PAVEMENT MARKING, 4" SOLID YELLOW AND 4" SKIP DASH YELLOW (30' SKIP-10' DASH) 6" C-C STA. 35+50.00 TO STA. 40+00.00

(DIRECTIONAL) ONE SIDED TYPE II PLASTIC BARRICADES WITH STEADY BURNING LIGHTS SPACED @ 50' C-C STA. 25+00 TO STA. 25+92

ERNIE KRUEGER CIRCLE

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 43+21.00 TO STA. 45+32.00

TEMPORARY PAVEMENT MARKING, 12" YELLOW DIAGONALS SPACED @ 20' C-C

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 47+66.00 TO STA. 48+81.00

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 52+27.00 TO STA. 54+99.00

MATCH LINE STA. 40+00

SUNSET AVENUE

TEMP EASEMENT

GREEN BAY ROAD

TEMPORARY PAVEMENT MARKING, 4" WHITE LANE LINE 30' SKIP - 10' DASH STA. 40+00.00 TO STA. 46+68.00

TEMPORARY PAVEMENT MARKING, 4" SOLID YELLOW AND 4" SKIP DASH YELLOW (30' SKIP-10' DASH) 6" C-C STA. 40+00.00 TO STA. 43+21.00

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 45+53.00 TO STA. 46+68.00

TEMPORARY PAVEMENT MARKING, LETTERS AND SYMBOLS (TYP.)

TEMPORARY PAVEMENT MARKING, 4" WHITE LANE LINE 30' SKIP - 10' DASH STA. 47+66.00 TO STA. 54+00.00

TEMPORARY PAVEMENT MARKING, 4" DOUBLE YELLOW @ 12" C-C STA. 47+66.00 TO STA. 50+31.00

TEMPORARY PAVEMENT MARKING, 4" SOLID YELLOW AND 4" SKIP DASH YELLOW (30' SKIP-10' DASH) 6" C-C STA. 50+31.00 TO STA. 52+27.00

TEMPORARY PAVEMENT MARKING, 6" WHITE LINE STA. 53+62.00 TO STA. 54+99.00

TEMPORARY PAVEMENT MARKING, 24" WHITE STOP BAR (TYP.)

LEGEND

- PAVEMENT WORK ZONE (WORK OUTSIDE PAVEMENT EDGE WILL BE ACCOMPLISHED ADJACENT TO PAVEMENT WORK ZONE DURING THAT STAGE)
- PROPOSED PAVEMENT WIDENING PLACED IN THIS STAGE
- TEMPORARY PAVEMENT PLACED IN THIS STAGE
- TEMPORARY PAVEMENT PLACED BY OTHERS (INTERSECTION PROJECT)
- DIRECTION OF TRAFFIC
- SIGN LOCATION

50 0 50 100
SCALE IN FEET

PLAN: SURVEYED, PLOTTED, ALIGNMENT CHECKED, RT. OF WAY CHECKED, NOTE BOOK No., DATE, BY

PROFILE: SURVEYED, PLOTTED, GRADES CHECKED, S. M.'S NOTED, STRUCTURE NOTATIONS CHECKED, NOTE BOOK No., DATE, BY

REVISIONS	
NAME	DATE

LakeCounty Division of Transportation

SUNSET AVENUE

TRAFFIC CONTROL STAGE 4