F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1394	97-00226-00-FP	COOK	80	61
STA.	TO STA.			
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

CONTRACT NO.: 83898

10-31-2006 03:38pm From-FLOOD TESTING LABS +17737212206 T-938 P.006/011 F-627

FLOOD Testing Laboratories, Inc.
1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206

LOG OF BORING - No. C-4
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park

CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE LENGTH/RECOV.	DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - ○ (1 2 3 4 5) / WATER CONTENT % - □ PLASTIC LIMIT, % - X / LIQUID LIMIT, % - ▲ PLASTICITY INDEX - ■ / STD PENETRATION, Blows/Ft. ⊗ (10 20 30 40 50)
				ELEVATION OF SURFACE ↓ 0.0		
				Asphalt Pavement (4") (Pave)		
0.3				CA-6 Crushed Stone (12") (FILL)		
1.3				Black and Gray Silty Clay (CL-ML)		
2.5				End Of Boring Station 20+00 (14'R)		

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

10-31-2006 03:39pm From-FLOOD TESTING LABS +17737212206 T-938 P.007/011 F-627

FLOOD Testing Laboratories, Inc.
1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206

LOG OF BORING - No. C-9
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park

CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE LENGTH/RECOV.	DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - ○ (1 2 3 4 5) / WATER CONTENT % - □ PLASTIC LIMIT, % - X / LIQUID LIMIT, % - ▲ PLASTICITY INDEX - ■ / STD PENETRATION, Blows/Ft. ⊗ (10 20 30 40 50)
				ELEVATION OF SURFACE ↓ 0.0		
				Asphalt Pavement (10") (Pave)		
0.8				CA-6 Crushed Stone (6") (FILL)		
1.2				Black and Gray Silty Clay (CL-ML)		
1.7				Brown and Gray Silty Clay Station 44+00 (CL)		
2.5				(CL-ML) End Of Boring		

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

10-31-2006 03:39pm From-FLOOD TESTING LABS +17737212206 T-938 P.008/011 F-627

FLOOD Testing Laboratories, Inc.
1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206

LOG OF BORING - No. C-10
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park

CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE LENGTH/RECOV.	DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - ○ (1 2 3 4 5) / WATER CONTENT % - □ PLASTIC LIMIT, % - X / LIQUID LIMIT, % - ▲ PLASTICITY INDEX - ■ / STD PENETRATION, Blows/Ft. ⊗ (10 20 30 40 50)
				ELEVATION OF SURFACE ↓ 0.0		
				Asphalt Pavement (9") (Pave)		
0.8				CA-6 Crushed Stone (7") (FILL)		
1.2				Brown and Gray Silty Clay (CL-ML)		
2.5				End Of Boring Station 44+00 (7'R)		

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

STRAND ASSOCIATES, INC. ENGINEERS

REVISIONS NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

FAU 1394
DIVISION STREET

PAVEMENT CORES

SCALE: VERT.
HORIZ.
DATE 1/9/2007

DRAWN BY KAS
CHECKED BY JDM

FILENAME: x:\06\751--9001\748\4327\admin\sheet files\general\division\division cores 2.dgn
DATE: 1/9/2007