F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	03-26140-00-BR 03-21117-00-BR	LIVINGSTON	28	24
STA.		TO STA.		
FED. ROAD DIST. NO. 7	ILLINOIS	FED. AID PROJECT•		

CONTRACT NO. 87360

SHEET NO. B17

OF 17 SHEETS

B17

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 1 of 3

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

Client: Farnsworth Group
Project Name: Saunemin & Pleasant Ridge Sec 03-21117-00-BR
Project Site: Pleasant Ridge Township
Livingston County, Illinois

Boring No. B-2
Surface Elev. 99.20
Auger Depth 61.00 Rotary Depth NA
Start Date 06/13/04 Finish Date 06/13/04

Location: Centerline of road
Station 20 + 80

DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) *ELEV. 99.20	DESCRIPTION OF MATERIALS	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
98.20	Stiff Brown Clay (Fill)	1								
97.20		2								
96.20		3	1	SS	1.7	11	S	14		
95.20		4								
94.20		5								
93.20		6	2	SS	1.5	9	B	21		
92.20	Stiff Gray Clay	7								
91.20		8	3	SS	1.2	8	B	22		
90.20		9								
89.20		10								
88.20		11	4	SS	1.0	7	B	25		
87.20		12								
86.20		13	5	SS	1.8	9	B	22		
85.20	Very Stiff Gray Clay Till	14								
84.20		15								
83.20		16	6	SS	2.6	14	B	18		
82.20		17								
81.20		18	7	SS	2.7	15	B	18		
80.20		19								
79.20		20								
			8	SS	2.4	13	B	19		

Groundwater Data: Static water level after auger removal - 18' depth.
Comments:

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 2 of 3

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

Client: Farnsworth Group
Project Name: Saunemin & Pleasant Ridge Sec 03-21117-00-BR
Project Site: Pleasant Ridge Township
Livingston County, Illinois

Boring No. B-2
Surface Elev. 99.20
Auger Depth 61.00 Rotary Depth NA
Start Date 06/13/04 Finish Date 06/13/04

Location: Centerline of road
Station 20 + 80

DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) ELEV. 78.20	DESCRIPTION OF MATERIALS	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
77.20		22								
76.20		23	9	SS	2.2	13	B	20		
75.20		24								
74.20		25								
73.20		26	10	SS	2.4	14	B	19		
72.20	Very Stiff Gray Clay Till	27								
71.20		28	11	SS	2.5	14	B	18		
70.20		29								
69.20		30								
68.20		31	12	SS	2.2	12	B	20		
67.20		32								
66.20		33	13	SS	2.2	13	B	19		
65.20		34								
64.20	Medium Gray Fine To Coarse Sand	35								
63.20		36	14	SS	---	27	---	---		
62.20		37								
61.20	Dense Gray Fine To Coarse Sand	38	15	SS	---	33	---	---		
60.20		39								
59.20		40								
58.20		41	16	SS	---	30	---	---		

Groundwater Data: Static water level after auger removal - 18' depth.
Comments:

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 3 of 3

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

Client: Farnsworth Group
Project Name: Saunemin & Pleasant Ridge Sec 03-21117-00-BR
Project Site: Pleasant Ridge Township
Livingston County, Illinois

Boring No. B-2
Surface Elev. 99.20
Auger Depth 61.00 Rotary Depth NA
Start Date 06/13/04 Finish Date 06/13/04

Location: Centerline of road
Station 20 + 80

DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) ELEV. 57.20	DESCRIPTION OF MATERIALS	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
56.20	Dense Brownish Gray Silty Loam Till	43	17	SS	4.8	32	B	12		
55.20		44								
54.20		45	18	SS	6.5	59	S	10		
53.20		46								
52.20		47								
51.20		48	19	SS	6.9	59	S	9		
50.20		49								
49.20		50								
48.20	Very Dense Brownish Gray Silty Loam Till	51	20	SS	6.7	61	S	9		
47.20		52								
46.20		53	21	SS	7.5	72	S	9		
45.20		54								
44.20		55								
43.20		56	22	SS	8.4	94	S	8		
42.20		57								
41.20		58	23	SS	7.6	96	S	8		
40.20		59								
39.20		60								
38.20		61	24	SS	8.3	89	S	8		
37.20	Bottom Of Boring	62								

Groundwater Data: Static water level after auger removal - 18' depth.
Comments:

SECTION 03-26140-00-BR
SECTION 03-21117-00-BR
LIVINGSTON COUNTY

BORING LOGS

DESIGNED BY	Farnsworth GROUP	FILE NO.
S.D.H.	3705 McGraw Drive	24-7191
DRAWN BY	Bloomington, Illinois 61704	DATE
D.J.M.	309/663-8635, 309/663-2671 fax	03/17/09
CHECKED BY		SHEET NO.
M.S.W.		24 OF 28