CONTRACT NO. 60B47

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55		WILL	305	132
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

CONTRACT NO.	SHEET NO.
60363	1

VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	OFFSET	TOP OF UTILITY	EXISTING CUT	REFERENCE GROUND ELEVATION	COMMENTS
1	36" G	1761977.91	1021140.02	30.97' LT	588.40'	5.78'	594.18'	SUE QUALITY LEVEL "A"
2	36" G	1761442.74	1021158.57	28.65' LT	583.76'	7.80'	591.56'	SUE QUALITY LEVEL "A"
3	24" G	1761342.59	1021165.10	25.29' LT	585.29'	5.77'	591.06'	SUE QUALITY LEVEL "A"
4	36" G	1761311.69	1021168.82	22.55' LT	584.45'	6.60'	591.05'	SUE QUALITY LEVEL "A"
5	30" G	1761217.69	1021170.05	24.24' LT	583.81'	6.03'	589.84'	SUE QUALITY LEVEL "A"
6	36" G	1760961.17	1021177.66	24.58' LT	581.10'	6.45'	587.56'	SUE QUALITY LEVEL "A"
7	36" G	1760960.02	1021451.05	28.96' RT	581.72'	5.45'	587.17'	SUE QUALITY LEVEL "A"
8	36" G	1761476.94	1021438.16	32.12' RT	588.50'	3.80'	592.30'	SUE QUALITY LEVEL "A"
9	30" G	1761502.81	1021498.60	93.34' RT	587.35'	6.32'	593.67'	SUE QUALITY LEVEL "A"
10	36" G	1761565.03	1021437.19	33.89' RT	586.18'	6.56'	592.74'	SUE QUALITY LEVEL "A"
11	24" G	1761620.42	1021437.02	35.44' RT	587.24'	6.48'	593.72'	SUE QUALITY LEVEL "A"
12	36" G	1761724.77	1021430.72	32.38' RT	585.79'	7.79'	593.57'	SUE QUALITY LEVEL "A"
13	36" G	1762033.48	1021427.22	35.74' RT	582.33'	11.82'	594.15'	SUE QUALITY LEVEL "A"
14	36" G	1764930.49	1021304.11	76.43' RT	576.62'	7.58'	584.20'	SUE QUALITY LEVEL "A"
15	36" G	1764892.83	1021316.93	88.20' RT	575.86'	9.18'	585.04'	SUE QUALITY LEVEL "A"
16	20" G	1764347.85	1021327.45	83.64' RT	583.13'	6.03'	589.16'	SUE QUALITY LEVEL "A"
17	42" G	1764997.02	1021191.01	34.79' LT	575.87'	7.42'	583.29'	SUE QUALITY LEVEL "A"
18	40" G	1764968.48	1021190.20	36.39' LT	578.66'	4.85'	583.51'	SUE QUALITY LEVEL "A"
19	24" G	1764412.46	1021208.28	33.70' LT	581.30'	5.83'	587.13'	SUE QUALITY LEVEL "A"
20	36" G	1761929.14	1020284.46	886.41' LT	587.94'	4.36'	592.30'	SUE QUALITY LEVEL "A"
21	36" G	1761113.92	1020837.27	358.93' LT	585.00'	3.99'	588.99'	SUE QUALITY LEVEL "A"
22	24" G	1761070.06	1020865.93	331.66' LT	584.19'	4.36'	588.55'	SUE QUALITY LEVEL "A"
23	36" G	1761033.53	1020896.84	301.92' LT	584.14'	4.01'	588.15'	SUE QUALITY LEVEL "A"
24	30" G	1760973.03	1020934.20	266.48' LT	583.97'	4.14'	588.11'	SUE QUALITY LEVEL "A"
25	36" G	1760931.81	1020970.94	231.05' LT	584.58'	3.48'	588.06'	SUE QUALITY LEVEL "A"
26	SEE NOTE G	1761558.07	1021554.22	152.28' RT	590.54'	3.36'	593.90'	SUE QUALITY LEVEL "A"
27	30" G	1761607.88	1021535.48	135.12' RT	590.48'	4.26'	594.74'	SUE QUALITY LEVEL "A"
28	SEE NOTE G	1761643.16	1021517.84	118.60' RT	586.00'	9.44'	595.44'	SUE QUALITY LEVEL "A"
29	24" G	1761708.92	1021492.06	94.90' RT	590.37'	4.86'	595.23'	SUE QUALITY LEVEL "A"
30	SEE NOTE G	1761763.53	1021469.32	73.89' RT	586.90'	8.79'	595.69'	SUE QUALITY LEVEL "A"

VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	EXISTING TOP ELEVATION	EXISTING CUT ELEVATION	REFERENCE ELEVATION	COMMENTS

NOTES

TH#17, 18 & 19 According to record drawings, the gas main under College St. is placed in a casing.
TH#26 Unable to expose utility due to water, but were able to probe to feel utility.
TH#28 Unable to expose utility due to mud and water, but were able to probe to feel utility.
TH#30 Unable to expose utility due to hard clay, but were able to probe to feel utility.

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY. OFFSETS AND STATIONS ARE IN RELATION TO THE BASELINE OF SURVEY.

Illinois Department of Transportation

RT-59 /RT-52
Contract Number: 60363
Work Order No. 132,142,158,229
Shorewood, IL (Will County)
TBE Project No.: IL09500132, 142, 158, 229

DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION
1/10/08	DJ																

REVISIONS

TBE GROUP, INC.
SOUTHERN REGION: FL, GA, CO, NC
NORTHERN REGION: IL, IN, MI, OH, MO, NJ, NY
PA, VA, WI, DC
WESTERN REGION: AZ, NV, NM, TX, CA, OR, UT, WA

VERIFIED UTILITY LOCATIONS

REVISIONS	
NAME	DATE

PARSONS BRINCKERHOFF

ILLINOIS DEPARTMENT OF TRANSPORTATION
FAI ROUTE 55
143RD STREET TO WEBER ROAD

SUE Investigation of Underground Utilities
I-55/I-80 from US RT. 30 to Weber Road
Section No. 99 (1&2) WRS-1
Contract No. 62895 and 62896
Will County

SCALE: NONE
DRAWN BY: DM
DATE: 02-23-07
CHECKED BY: DVS

FINAL