F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
337	20R-5	LAKE	562	88
STA. 99+800		TO STA. 100+475		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	
D-91-552-99			60881	

NO.	DATE	BY
FINAL SURVEY	SURVEYED	
NOTE BOOK	PLOTTED	
	TEMPLATE	
	AREAS	
	AREAS CHECKED	

PROJECT BEGINS
STA. 99+815.000

TEMPORARY PAVEMENT MARKING 100mm WHITE LINE

TEMPORARY PAVEMENT MARKING 2-100mm YELLOW LINES @ 280mm C-C WITH TEMPORARY BI-DIRECTIONAL AMBER RAISED REFLECTIVE PAVEMENT MARKERS @ 15M C-C

TEMPORARY PAVEMENT MARKING LETTERS AND SYMBOLS

ILLINOIS ROUTE 22

99+800 | 99+850 | 99+900 | 99+950

22.5:1 TAPER

3.6m
3.6m
3.6m
3.6m

55m

ADVANCE SIGNING/LANE CLOSURE PER IDOT STD 701401

+815.7 | +867.4 | +903.9 | +972.4

TEMPORARY PAVEMENT MARKING 300mm YELLOW DIAGONALS @ 6m C-C

TEMPORARY PAVEMENT MARKING 150mm WHITE WITH 600mm LINE AND 2m SPACES

TEMPORARY PAVEMENT MARKING 150mm WHITE LINE

TEMPORARY PAVEMENT MARKING 600mm WHITE STOP BAR

LEGEND:

- CONSTRUCTION ZONE
- TEMPORARY PAVEMENT
- TRAFFIC MOVEMENT
- (A) SIGNS (SEE MAINTENANCE OF TRAFFIC SIGNING LEGEND)
- TYPE II BARRICADE
- TYPE III BARRICADE W/2 FLASHING BIDIRECTIONAL LIGHTS
- TC TEMPORARY DRAINAGE CONNECTION
- TI TEMPORARY INLET

10+050 | 10+000 | 9+950

MUNDELEIN ROAD (ROUTE 83)

TYPE II BARRICADE (15M C-C) WITH STEADY BURN LIGHT

100+000 | 100+050 | 100+100

3.6m
3.6m
3.6m

33m

+026.3 | +109.3

TEMPORARY PAVEMENT MARKING 150mm WHITE LINE

TEMPORARY PAVEMENT MARKING 300mm YELLOW DIAGONALS @ 6m C-C

MATCHLINE STA. 100+125

N

MATCHLINE STA. 100+125

TALL OAKS DRIVE

CONSTRUCT IN SUBSTAGES TO ALLOW ACCESS AT ALL TIMES

ILLINOIS ROUTE 22

100+150 | 100+200 | 100+250 | 100+300 | 100+350 | 100+400 | 100+450

22.5:1 TAPER

3.6m
3.6m
3.6m
3.6m

16.6m

+189.2 | +292.3 | +322.2 | +388.7 | +402.1

TEMPORARY PAVEMENT MARKING 100mm WHITE LINE

TEMPORARY PAVEMENT MARKING 300mm YELLOW DIAGONALS @ 6m C-C

TEMPORARY PAVEMENT MARKING 300mm YELLOW DIAGONALS @ 6m C-C

MATCHLINE STA. 100+475

N

KEY MAP



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
IL RTE 22 (FAP 337)
IL RTE 83 TO US 45 / IL 21 (MILWAUKEE AVE)
MAINTENANCE OF TRAFFIC
STAGE 1
STA. 99+800 TO STA. 100+475
SHEET 1 OF 9

SCALE: 1:500 DRAWN BY: JPM

DATE: 03-22-2004 CHECKED BY: JNR

ORIGINAL SURVEY	DATE
	SURVEYED
	PLOTTED
NOTE BOOK	TEMPLATE
	AREAS
NO.	AREAS CHECKED

p:\00332\road\22mot101.dgn 03/23/2004 03:10:27 PM