MAINTENANCE OF TRAFFIC TEMPORARY BARRIER SCHEDULE

LOCATION				TOTAL TEMPORARY BARRIER REQUIRED	TOTAL TEMPORARY BARRIER REMAINING FROM PREVIOUS STAGE	TEMPORARY CONCRETE BARRIER	RELOCATE TEMPORARY CONCRETE BARRIER	DISPOSITION AT THE COMPLETION OF THE STAGE	IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW), TEST LEVEL 3	IMPACT ATTENUATORS, RELOCATE (FULLY REDIRECTIVE), TEST LEVEL 3
CHAIN	STA.	TO	STA							
MOT STAGE 4										
I-270 MAINLINE	1149+24	-	1178+03	2,862.5	2,862.5			2,862.5' RELOCATED TO STAGE 4A		
I-270 MAINLINE	1149+59	-	1157+00	787.5	787.5			787.5' RELOCATED TO STAGE 4A		
I-270 MAINLINE	1148+98	-	1178+65	2,975.0			2,975.0	2,487.5' RELOCATED TO STAGE 4A, 487.5' REMOVED		1
I-270 MAINLINE	1157+00	-	1168+73	1,175.0	1,175.0			1175.0' REMOVED		
I-270 MAINLINE	1168+73	-	1176+96	812.5	812.5			812.5' REMOVED		
I-270 MAINLINE	1176+96	-	1179+07	212.5			212.5	212.5' REMOVED		
I-270 MAINLINE	1215+78	-	1223+12	725.0			725.0	725.0' REMOVED		1
I-270 MAINLINE	1215+76	-	1232+00	1,625.0			1,625.0	1,625' REMOVED		1
I-270 MAINLINE	1219+50	-	1233+66	1,425.0			1,425.0	1,425.0' REMOVED		1
I-270 MAINLINE	1219+73	-	1233+67	1,387.5			1,387.5	1,387.5' REMOVED		1
I-270 MAINLINE	1226+76	-	1231+73	500.0			500.0	500.0' REMOVED		1
	PROJECT STOCKPILE			1,087.5	925.0		162.5	1087.5' REMAINS THROUGH STAGE 4A		
MOT STAGE 4A										
I-270 MAINLINE	1149+24	-	1191+73	4,237.5			4,237.5	4237.5' REMAINS THROUGH STAGE 5		1
I-270 MAINLINE	1221+00	-	1233+49	1,250.0			1,250.0	937.5' TO REMAIN THROUGH STAGE 5, 312.5' RELOCATED TO STAGE 5		1
I-270 MAINLINE	1226+00	-	1232+47	650.0			650.0	650.0' TO REMAIN THROUGH STAGE 5		1
	PROJECT STOCKPILE			1,087.5	1,087.5			1087.5' TO BE RELOCATED TO STAGE 5		2
MOT STAGE 5										
I-270 MAINLINE	1149+24	-	1191+73	4,237.5	4,237.5			2,512.5' RELOCATED TO STAGE 6, 1,725.0' REMOVED		
I-270 MAINLINE	1221+00	-	1226+01	512.5			512.5	512.5' REMOVED		1
I-270 MAINLINE	1223+00	-	1224+21	125.0			125.0	125.0' REMOVED		
I-270 MAINLINE	1224+21	-	1233+49	937.5	937.5			687.5' REMAINS THROUGH STAGE 6, 250.0' REMOVED		
I-270 MAINLINE	1224+88	-	1226+17	137.5			137.5	137.5' REMOVED		
I-270 MAINLINE	1224+88	-	1231+00	625.0			625.0	625.0' REMOVED		1
I-270 MAINLINE	1226+00	-	1232+47	650.0	650.0			650.0' REMOVED		
MOT STAGE 6										
I-270 MAINLINE	1223+26	-	1232+00	887.5			887.5	887.5' RELOCATED TO STAGE 7		1
I-270 MAINLINE	1224+21	-	1231+00	687.5	687.5			687.5' RELOCATED TO STAGE 7		
I-270 MAINLINE	1231+00	-	1232+00	100.0			100.0	100.0' RELOCATED TO STAGE 7		
PR RAMP P4	11223+00	-	11229+00	612.5			612.5	412.5' RELOCATED TO STAGE 7, 200.0' REMOVED		1
PR RAMP P1	21167+30	-	21169+65	237.5			237.5	237.5' REMOVED		1
IL RTE 3	1351+51	-	1354+00	262.5			262.5	262.5' REMOVED		1
IL RTE 3	1352+96	-	1357+00	412.5			412.5	412.5' REMOVED		1
MOT STAGE 7										
I-270 MAINLINE	1222+25	-	1232+00	987.5			987.5	987.5' REMOVED		1
I-270 MAINLINE	1221+00	-	1232+00	1,100.0			1,100.0	1,100' REMOVED		1
					TOTAL	**17,025.0**	**32,925.0**		**12**	**34**