F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	*	WILL	608	286
STA.		TO STA.		
FED. ROAD DIST. NO. 1	ILLINOIS	FED. AID PROJECT		

* (26, 26HB-1&114) R-2 CONTRACT NO. 60363

PROPOSED SIGN SCHEDULE

SIGN NO.	ROAD	STATION	OFFSET	SIGN DESCRIPTION	SIGN TYPE/I.D.	PANEL TYPE	PANEL SIZE (SF)	HEIGHT	WIDTH	TELESCOPING STEEL SIGN SUPPORT (FT)	BASE TEL STL SIN SUPP	SHEET NO.	REMARKS
S-248	IL 59 SB	7500+90	LT	OAKWOOD DR	D-3	1	3.00	1.00	3.00	0	0	277	
S-249	IL 59 SB	7504+16	LT	SHOREWOOD LN	D-3	1	3.00	1.00	3.00	0	0	277	
S-250	IL 59 NB	7508+09	RT	SARAH ST	D-3	1	2.50	1.00	2.50	0	0	277	
S-251	IL 59 SB	7513+38	LT	MYERS ST	D-3	1	2.50	1.00	2.50	0	0	277	
S-252	IL 59 NB	7515+46	RT	SCHOOL ST	D-3	1	3.00	1.00	3.00	0	0	277	
S-253	IL 59 SB	7515+63	LT	TROUT ST	D-3	1	2.50	1.00	2.50	0	0	277	
S-254	IL 59 SB	7517+96	LT	BASS ST	D-3	1	2.50	1.00	2.50	0	0	277	
S-255	IL 59 NB	7520+04	RT	CHANNAHON ST	D-3	1	3.00	1.00	3.00	0	0	277	
S-269	NOT USED												
S-270	IL 59 EXIT RAMP	8026+00	RT	CHEVRON	W1-8R	1	7.50	3.00	2.50	0	0	279	
S-271	IL 59 EXIT RAMP	8027+20	RT	CHEVRON	W1-8R	1	7.50	3.00	2.50	0	0	279	
S-272	IL 59 EXIT RAMP	8028+40	LT	CHEVRON	W1-8R	1	7.50	3.00	2.50	0	0	279	
S-273	IL 59 EXIT RAMP	8029+60	LT	CHEVRON	W1-8R	1	7.50	3.00	2.50	0	0	279	
S-274	IL 59 EXIT RAMP	8030+80	LT	CHEVRON	W1-8R	1	7.50	3.00	2.50	0	0	279	
S-275	NICOR NORTH DRIVE	7485+60	LT	LEFT TURN PROHIBITION	R3-2	1	4.00	2.00	2.00	14.00	1	276	
1 S-276	IL 59 NB	7486+10	RT	LEFT TURN PROHIBITION	R3-2	1	4.00	2.00	2.00	0.00	0	276	

REVISIONS		
	NAME	DATE
1	JB	07/11/08

ILLINOIS DEPARTMENT OF TRANSPORTATION
FAI 55 AT FAP 338 ILLINOIS ROUTE 59
SECTION: (26, 26HB-1&114) R-2

SIGN INVENTORY 6

SCALE: DRAWN BY: JB
DATE: 03/14/08 CHECKED BY: ACL

TENG

TENG & ASSOCIATES, INC.
ENGINEERS&ARCHITECTS*PLANNERS
300 N. MICHIGAN AVE. CHICAGO, IL 60601
TELEPHONE: 312/616-0000

..\SC000Z20.DGN,..\TTB00RNND0N,..\SC000Z20.DGN
7-14-2008,8:20:51 T:\DOCUMENT\93279D\CIVIL\DGN\SGN002_7.DGN
LEEAC
6575859 60816263