ADVANCE SIGNING PER IDOT STANDARD 701606

NOTE:
ARTERIAL ROAD INFORMATION SIGN (PER TC-22) TO BE PLACED 100' IN ADVANCE OF THE LOCATION FOR THE 'ROAD CONSTRUCTION AHEAD SIGN'

SCALE: 1" = 50'-0"

BEGIN 4" LINE (YELLOW) (MATCH EXISTING)

"SPEED LIMIT 35 M.P.H." SIGN R2-1

BEGIN LANE CLOSURE

100'

472' TAPER AT 45:1

END LANE CLOSURE TAPER

BEGIN 6" SKIP-DASH (WHITE) (2' LINE WITH 6' SPACE)

BEGIN LEFT TURN LANE TAPER

END 6" SKIP-DASH (WHITE) (2' LINE WITH 6' SPACE) BEGIN 6" LINE (WHITE)

20' (TYP.)

476' LEFT TURN TAPER @ 25:1 (EXTEND EXISTING TAPER)

R3-I100L
M6-2L
LEFT TURN LANE

PER DISTRICT 1 STANDARD TC-14

LETTERS & SYMBOLS (WHITE)

END LEFT TURN TAPER

20' (TYP.)

LETTERS & SYMBOLS (WHITE)

END 4" LINE (YELLOW)

24" LINE (WHITE)

150'

END 6" LINE (WHITE)

MATCHLINE STA. 511+12
SEE BELOW

KEDZIE AVENUE

155th ST.

SEE ABOVE
MATCHLINE STA. 511+12

LINE 24" (WHITE) STA. 512+03

R = 9'

END RELOCATE TEMPORARY CONCRETE BARRIER STA. 512+04 OFFSET 6' LT

4" LINE (YELLOW) STA. 512+00 OFFSET 23.0' RT

R3-5L

BEGIN 6" LINES (YELLOW) STA. 514+20 OFFSET 23.0' LT OFFSET 5.0' LT

4' LINE (YELLOW) STA. 512+00 OFFSET 23.0' LT

PROPOSED LETTERS & SYMBOLS (WHITE)

R = 1422'

STA. 513+50 OFFSET 23.0' LT

25' TYP.

R = 1468'

R = 1440'

STA. 513+50 OFFSET 23.0' RT

R3-I100L
M6-2L
(PER DISTRICT 1 STANDARD TC-14)
LEFT TURN LANE

BEGIN 6" LINES (WHITE) STA. 514+92 OFFSET 23.0' LT

STA. 514+61 OFFSET 5.0' RT

STA. 515+95 OFFSET 22.0 LT

BEGIN RELOCATE TEMPORARY CONCRETE BARRIER STA. 516+12 OFFSET 14.2' LT

IMPACT ATTENUATOR, RELOCATED (NON-REDIRECTIVE), TEST LEVEL 2

BEGIN LANE WIDENING 10' TO 11' STA. 515+60 OFFSET 23.0' RT

R = 1427'

STA. 516+36 OFFSET 19.3' RT

R = 1463'

STA. 518+30 OFFSET 15.0' RT

R = 1460'

BEGIN LANE NARROWING 11' TO 10' STA. 518+30 OFFSET 15.0' LT

R = 1430'

520+00

MATCHLINE - STA. 522+00.00
SEE SHEET 2

LOCATION MAP

LEGEND:

- TEMPORARY CONCRETE BARRIER
- TRAFFIC LANE
- WORK ZONE
- TEMPORARY PAVEMENT
- BARRICADE, TYPE III
- DRUM WITH MONO-DIRECTIONAL STEADY BURNING LIGHT
- ARROW BOARD

TYLIN INTERNATIONAL	USER NAME = $USER$	DESIGNED - JDU	REVISED -
		DRAWN - JDU	REVISED -
	PLOT SCALE = $SCALE$	CHECKED - SES	REVISED -
	PLOT DATE = 5/3/2011	DATE - 5/5/2011	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

KEDZIE AVENUE PROJECT
MOT STAGE 3 – SHEET 1

SCALE: 1"=50' | SHEET NO. 7 OF 11 SHEETS | STA. 512+00 TO STA. 522+00

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
57	1313.1B-1	COOK	162	38
		CONTRACT NO. 60K14		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

p:\602540(57-294)\road\p2_kedzie\P2_MOT3_SHT1.dgn

P2_MOT3_SHT1.dgn 5/3/2011 2:54:19 PM

p:\602540(57-294)\road\p2_kedzie\P2_MOT3_SHT1.dgn

5/3/2011 2:54:19 PM