SB-108

SOIL BORING LOG

PAGE 4 of 4
DATE 4/21-23/2009
LOGGED BY DR
GSI JOB No. 08201

ROUTE 170/IL3
DESCRIPTION I-70/Relocated IL 3 Interchange IDOT Job No. D-98-059-08
SECTION 82-2-1HVB-1
LOCATION I-70 & Illinois Route 3
COUNTY St. Clair
DRILLING METHOD 3.25" Hollow Stem Auger HAMMER TYPE CME Automatic

STRUCT. NO. 082-W309
Station: --
BORING NO. SB-108
Station: 23+53
Offset: 41.0' Right
Ground Surface Elev. 416.3

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Elevation:
First Encounter n/a
Upon Completion n/a
After 24 Hrs. n/a

DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)
fracture with ½" clay parting @ -120.0'. Horizontal fractures @ -121.0', -121.2', -121.6', -122.7', -123.2', -113.5' & -113.8'. Vertical fracture from -113.8' to -114.5'. Horizontal fractures @ -114.9', -115.3', -115.7' & -115.8'. Recovery=100.0% R.Q.D.=73.8%	RUN 1		
-125			
290.3			
RUN 2 (-126.0' to -131.0') Mississippian System, Valmeyeran Series Limestone. Light gray & fine grained with horizontal bedding. Numerous horizontal fractures throughout. Recovery=100.0% R.Q.D.=31.0%	RUN 2		
-130			
285.3			
End Of Boring @ -131.0' Hollow Stem Augers To -12.0' Rotary Drilling To Completion CME Automatic Hammer 12' Of 4"* Casing Used 115' Of 3"* Casing Used			
-135			
-140			

DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)
-145			
-150			
-155			
-160			

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) S"-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

SB-108 Run-1

ROCK CORE LOG

PAGE 1 of 2
DATE 4/21-23/2009
LOGGED BY DR
GSI JOB No. 08201

ROUTE 170/IL3
DESCRIPTION I-70/Relocated IL 3 Interchange IDOT Job No. D-98-059-08
SECTION 82-2-1HVB-1
LOCATION I-70 & Illinois Route 3
COUNTY St. Clair
CORING METHOD Rotary Wash

STRUCT. NO. 082-W309
Station: --
BORING NO. SB-108
Station: 23+53
Offset: 41.0' Right
Ground Surface Elev. 416.3

CORING BARREL TYPE & SIZE NX Double Swivel-10 ft
Core Diameter 2.0 in
Top of Rock Elev. 301.3
Begin Core Elev. 300.3

DEPTH (ft)	CORE RUN (#)	RECOVERY (%)	R.Q.D. (%)	CORE TIME (min/ft)	STRENGTH (tsf)
300.3 RUN 1 (-116.0' to -126.0') Mississippian System, Valmeyeran Series Limestone. Light gray & fine grained with horizontal bedding. Horizontal fractures @ -116.7', -117.3', -117.6', -118.3', -118.8', -119.0' & -119.4'. Horizontal fracture with ½" clay parting @ -120.0'. Horizontal fractures @ -121.0', -121.2', -121.6', -122.7', -123.2', -113.5' & -113.8'. Vertical fracture from -113.8' to -114.5'. Horizontal fractures @ -114.9', -115.3', -115.7' & -115.8'.	1	100.0	73.8	n/a	1415@ -116.8
-121					
-126					

Color pictures of the cores Yes Cores will be stored for examination for XX
The "Strength" column represents the uniaxial compressive strength of the core sample (ASTM D-2938)

SB-108 Run-2

ROCK CORE LOG

PAGE 2 of 2
DATE 4/21-23/2009
LOGGED BY DR
GSI JOB No. 08201

ROUTE 170/IL3
DESCRIPTION I-70/Relocated IL 3 Interchange IDOT Job No. D-98-059-08
SECTION 82-2-1HVB-1
LOCATION I-70 & Illinois Route 3
COUNTY St. Clair
CORING METHOD Rotary Wash

STRUCT. NO. 082-W309
Station: --
BORING NO. SB-108
Station: 23+53
Offset: 41.0' Right
Ground Surface Elev. 416.3

CORING BARREL TYPE & SIZE NX Double Swivel-10 ft
Core Diameter 2.0 in
Top of Rock Elev. 301.3
Begin Core Elev. 300.3

DEPTH (ft)	CORE RUN (#)	RECOVERY (%)	R.Q.D. (%)	CORE TIME (min/ft)	STRENGTH (tsf)
290.3 RUN 2 (-126.0' to -131.0') Mississippian System, Valmeyeran Series Limestone. Light gray & fine grained with horizontal bedding. Numerous horizontal fractures throughout.	2	100.0	31.0	n/a	1213@ -126.8
-5					
-10					

Color pictures of the cores Yes Cores will be stored for examination for XX
The "Strength" column represents the uniaxial compressive strength of the core sample (ASTM D-2938)

..\99999999 CONN-99-001-MS.DGN ..\082038-CONN-99-001-B0.DGN
5-11-2011, 9:59:46 NEWMANWD \\FS 0044\GAN\VAULT\D-TRANS.07\2202\20868-001\STRUCT\CAD\01 DESIGN\082W308\SHEET\082W308-CONN 10 026 SHT-MS.DGN

FILE NAME = $FILE$	USER NAME = $USER$	DESIGNED -	REVISED -
		DRAWN - TCG	REVISED -
	PLOT SCALE = $SCALE$	CHECKED -	REVISED -
TENG TENG & ASSOCIATES, INC. ENGINEERS/ARCHITECTS/PLANNERS CHICAGO, ILLINOIS	PLOT DATE = $DATE$	DATE - 05/13/11	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION
I-70 CONNECTION
RETAINING WALL

SOIL BORING LOGS
6 OF 20

SCALE: | SHEET NO. RA-11 OF RA-25 | STA. 170+00.00 TO STA. 176+50.00

F.A.P RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
998	82-2-1HVB-1	ST. CLAIR	345	266
	SN 082-W308	CONTRACT NO. 76D05		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		