SB-109

SOIL BORING LOG

PAGE 1 of 4
DATE 5/11-12/2009
LOGGED BY DR
GSI JOB No. 08201

ROUTE 170/IL3 DESCRIPTION I-70/Relocated IL 3 Interchange IDOT Job No. D-98-059-08
SECTION 82-2-1HVB-1 LOCATION I-70 & Illinois Route 3
COUNTY St. Clair DRILLING METHOD 3.25" Hollow Stem Auger HAMMER TYPE CME Automatic

STRUCT. NO. 082-W309
Station: --
BORING NO. SB-109
Station: 24+26
Offset: 37.5' Right
Ground Surface Elev. 415.9

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Elevation:
First Encounter n/a
Upon Completion n/a
After 24 Hrs. n/a

Description	Depth (ft)	Blows (/6")	UCS Qu (tsf)	Moist (%)
CINDERS-black-loose (Fill)		AS	NP	21
		5		
		4		
		3	NP	23
412.9				
SILTY CLAY-brown-stiff (A-6) Wet		1		
		2		
	-5	3	1.25P	26
410.4				
SILTY LOAM-brown-loose (A-4)		1		
		2		
		2	NP	16
		1		
		2		
	-10	2	NP	22
405.4				
SILTY CLAY-brown-very soft (A-7) Wet		2		
		1		
		1	<0.25P	36
402.9				
SILTY LOAM-brown-very loose to loose (A-4)		2		
		3		
	-15	2	<0.25P	28
		3		
		1		
		2	NP	29
397.9				
SANDY LOAM-brown-very loose to loose (A-2/A-3)		3		
		2		
	-20	2	NP	27
SANDY LOAM-brown-very loose to loose (A-2/A-3)		2		
		1		
392.9				
SAND-brown-loose to dense (A-3)	-25	4		
		4		
		4	NP	24
		10		
		10		
		10	NP	25
		8		
		24		
	-30	28	NP	22
		16		
		20		
		18	NP	23
		9		
		10		
	-35	9	NP	25
		7		
		8		
		11	NP	25
		5		
		4		
	-40	5	NP	25

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

SB-109

SOIL BORING LOG

PAGE 2 of 4
DATE 5/11-12/2009
LOGGED BY DR
GSI JOB No. 08201

ROUTE 170/IL3 DESCRIPTION I-70/Relocated IL 3 Interchange IDOT Job No. D-98-059-08
SECTION 82-2-1HVB-1 LOCATION I-70 & Illinois Route 3
COUNTY St. Clair DRILLING METHOD 3.25" Hollow Stem Auger HAMMER TYPE CME Automatic

STRUCT. NO. 082-W309
Station: --
BORING NO. SB-109
Station: 24+26
Offset: 37.5' Right
Ground Surface Elev. 415.9

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Elevation:
First Encounter n/a
Upon Completion n/a
After 24 Hrs. n/a

Description	Depth (ft)	Blows (/6")	UCS Qu (tsf)	Moist (%)
SAND-brown-loose to dense (A-3)				
375.4				
SANDY LOAM-gray-loose (A-2)		6		
		3		
		5	NP	29
372.9				
SAND-brown-medium dense (A-3)		6		
		7		
	-45	7	NP	26
		7		
		6		
		7	NP	28
		7		
		7		
	-50	5	NP	24
365.4				
SANDY LOAM-gray-medium dense (A-2)		6		
		7		
		7	NP	25
		6		
		7		
	-55	6	NP	25
		5		
		6		
		7	NP	27
		6		
		7		
	-60	6	NP	30
SANDY LOAM-gray-medium dense (A-2)		6		
		8		
		9	NP	27
		7		
		6		
	-65	7	NP	27
350.4				
SAND-gray-loose to medium dense (A-3)		8		
		10		
		12	NP	24
		5		
		4		
	-70	7	NP	22
		6		
		4		
		3	NP	24
		5		
		5		
	-75	7	NP	25
		12		
		12		
		13	NP	23
337.9				
SAND & GRAVEL-brown & gray-medium dense (A-1)		13		
		9		
	-80	8	NP	9

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

SB-109

SOIL BORING LOG

PAGE 3 of 4
DATE 5/11-12/2009
LOGGED BY DR
GSI JOB No. 08201

ROUTE 170/IL3 DESCRIPTION I-70/Relocated IL 3 Interchange IDOT Job No. D-98-059-08
SECTION 82-2-1HVB-1 LOCATION I-70 & Illinois Route 3
COUNTY St. Clair DRILLING METHOD 3.25" Hollow Stem Auger HAMMER TYPE CME Automatic

STRUCT. NO. 082-W309
Station: --
BORING NO. SB-109
Station: 24+26
Offset: 37.5' Right
Ground Surface Elev. 415.9

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Elevation:
First Encounter n/a
Upon Completion n/a
After 24 Hrs. n/a

Description	Depth (ft)	Blows (/6")	UCS Qu (tsf)	Moist (%)
SAND & GRAVEL-brown & gray-medium dense (A-1)		14		
		10		
		7	NP	10
332.9				
SAND-brown & gray-medium dense to dense (A-3)		14		
		15		
	-85	12	NP	13
		24		
		43		
		17	NP	14
		13		
		10		
	-90	12	NP	14
		12		
		12		
		13	NP	15
		13		
		15		
	-95	20	NP	14
		11		
		9		
		9	NP	15
317.9				
SAND with GRAVEL-brown & gray-dense (A-1-b)		13		
		15		
	-100	20	NP	15
SAND with GRAVEL-dense (A-1-b) *315.4*				
SAND-brown & gray-very dense (A-3)		21		
		28		
		36	NP	16
312.9				
SAND & GRAVEL-brown & gray-very dense (A-1)		50/5"		
	-105		NP	11
		50/3"		
			NP	13
307.9				
SAND with GRAVEL-brown & gray-very dense (A-1-b)		50/1"		
	-110			NR
		50/5"		
			NP	17
302.9				
SANDY LOAM-brown-very dense (A-2)		50/5"		
	-115		NP	37
RUN 1 (115.0' to -125.0') Mississippian System, Valmeyeran Series Limestone			RUN 1	
	-120			

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery