MATCHLINE STA. 403+50.00

MATCHLINE STA. 418+00.00

EXISTING R.O.W.

200′

217′

200′

996′ TAPER @ 83:1

900′ TAPER @ 75:1

12:1

50′

100′

405+00

410+00

415+00

PROPOSED ℄ I-294

SB I-294

NB I-294

PROPOSED ℄ I-57

SB I-57

NB I-57

TEMPORARY CONCRETE BARRIER
STA. 408+90
OFFSET 53.0′ LT

BEGIN TEMPORARY CONCRETE BARRIER
STA. 409+40
OFFSET 57.5′ LT

IMPACT ATTENUATOR, TEMPORARY (NON-REDIRECTIVE), DESIGN CRITERIA TEST LEVEL 3

4″ SKIP-DASH
(25′ LINE WITH 25′ SPACE)
(WHITE)

W1-6L(0)-6030

W1-6L(0)-6030
STA. 411+46
STA. 415+97

4″ LINE
(YELLOW)

4″ LINE
(WHITE)

W1-6R(0)-6030
STA. 412+02
STA. 416+13

END TEMPORARY CONCRETE BARRIER
STA. 409+57
OFFSET 53.0′ RT

150TH ST.

CALIFORNIA AVE.

HARRISON AVE.

NOTE:

PAVEMENT MARKING TAPE (BLACK) 6″ AND 8″ SHALL BE USED TO COVER EXISTING PAVEMENT MARKINGS DURING MAINTENANCE OF TRAFFIC OPERATIONS. THE CONTRACTOR SHALL REMOVE ALL PAVEMENT MARKING TAPE (BLACK) TAPE FOR THE WINTER SHUTDOWN AND FOR THE FINAL CONDITION TO EXPOSE THE EXISTING PAVEMENT MARKINGS.

LEGEND:

- TEMPORARY CONCRETE BARRIER
- TRAFFIC LANE
- WORK ZONE
- TEMPORARY PAVEMENT (INTERSTATE)
- BARRICADE, TYPE III
- DRUM WITH MONO-DIRECTIONAL STEADY BURNING LIGHT
- ARROW BOARD

50 0 50 100

SCALE: 1″ = 50′-0″

LOCATION MAP

CAL-SAG CHANNEL · I-294 · RIVER · CALUMET · LITTLE · CANADIAN · NATIONAL RR · I-57 · 147th ST · KEDZIE AVE · DIXIE HIGHWAY · CRAWFORD AVE · 159th ST

TY·LIN INTERNATIONAL

USER NAME =	DESIGNED - DM	REVISED -	
	DRAWN - DM	REVISED -	
PLOT SCALE =	CHECKED - JPM	REVISED -	
PLOT DATE =	DATE - 3/18/2010	REVISED -	

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

I-57 AT I-294 INTERCHANGE PROJECT
MAINTENANCE OF TRAFFIC – I-294 OUTER PIER WORK ZONE

SCALE: 1″=50′ | SHEET NO. 2 OF 3 SHEETS | STA. 403+50 TO STA. 418+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
57	1414.2B	COOK	516	120
		CONTRACT NO. 60J27		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

p:\602542(57-294)\road\mot\mot_project1\P1_MOT_ST1A_SHT02.dgn

p:\602542(57-294)\road\mot\mot_project1\P1_MOT_ST1A_SHT02.dgn 3/23/2010 9:42:22 AM