F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
2552	00-00114-00-PV	DuPAGE	563	180
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

CONTRACT NO. 63024

EXISTING SIGN SCHEDULE

SIGN NO.	ALIGNMENT	SIGN INFORMATION						EXISTING SUPPORT TYPE	SIGN DESCRIPTION
		EX. STATION	OFFSET	TYPE	WIDTH (FT)	HEIGHT (FT)	AREA (FT)		
109	75TH ST CENTERLINE	134+89.70	5.0 RT	1	1.5	2.0	3.0	TELESCOPING STEEL	R6-2R
110	75TH ST CENTERLINE	134+89.70	5.0 RT	1	1.5	2.0	3.0	TELESCOPING STEEL	R6-2R
111	75TH ST CENTERLINE	135+16.00	116.0 LT	1	2.0	2.0	4.0	TELESCOPING STEEL	"CHILDREN AT PLAY"
112	75TH ST CENTERLINE	135+16.84	76.8 RT	1	2.5	2.5	6.3	TELESCOPING STEEL	R1-1
113	75TH ST CENTERLINE	135+56.18	56.1 RT	1	3.0	3.0	9.0	TELESCOPING STEEL	"PAVEMENT NARROWS"
114	75TH ST CENTERLINE	135+56.18	56.1 RT	1	3.5	1.0	3.5	TELESCOPING STEEL	W16-2A (1500 FT)
115	75TH ST CENTERLINE	135+57.45	14.6 RT	1	3.0	3.0	9.0	TELESCOPING STEEL	"PAVEMENT NARROWS"
116	75TH ST CENTERLINE	135+57.45	14.6 RT	1	3.5	1.0	3.5	TELESCOPING STEEL	W16-2A (1500 FT)
117	75TH ST CENTERLINE	143+04.26	60.5 RT	2	2.5	4.0	10.0	TELESCOPING STEEL	"DOWNTOWN NAPERVILLE" (ARROW) - RELOCATE
118	75TH ST CENTERLINE	144+09.10	7.2 RT	1	2.0	2.0	4.0	TELESCOPING STEEL	"LEFT TURN LANE"
119	75TH ST CENTERLINE	145+91.36	43.5 LT	2	3.5	4.0	14.0	TELESCOPING STEEL	R2-1 (45)
120	75TH ST CENTERLINE	147+07.60	57.4 RT	1	2.5	2.5	6.3	TELESCOPING STEEL	W11-1
121	75TH ST CENTERLINE	150+02.41	14.2 RT	1	1.5	2.0	3.0	TELESCOPING STEEL	R6-2R
122	75TH ST CENTERLINE	150+38.94	14.4 RT	1	1.5	2.0	3.0	TELESCOPING STEEL	R6-2R
123	75TH ST CENTERLINE	150+96.82	50.7 RT	1	2.0	1.5	3.0	TELESCOPING STEEL	"WEST BRANCH DUPAGE RIVER"
124	75TH ST CENTERLINE	153+26.31	37.5 LT	1	2.0	1.5	3.0	TELESCOPING STEEL	"WEST BRANCH DUPAGE RIVER"
125	75TH ST CENTERLINE	153+26.31	37.5 LT	1	1.0	3.0	3.0	TELESCOPING STEEL	OM-3R
126	75TH ST CENTERLINE	153+42.25	54.8 RT	1	3.0	3.0	9.0	TELESCOPING STEEL	W11-3
127	75TH ST CENTERLINE	153+87.69	5.9 RT	1	2.0	2.0	4.0	TELESCOPING STEEL	"LEFT TURN LANE"
128	75TH ST CENTERLINE	154+29.88	42.2 LT	2	2.5	4.0	10.0	TELESCOPING STEEL	"DOWNTOWN NAPERVILLE" (ARROW) - RELOCATE
129	75TH ST CENTERLINE	154+88.14	6.1 RT	1	1.5	2.0	3.0	TELESCOPING STEEL	R6-2R
130	75TH ST CENTERLINE	155+44.73	8.2 RT	1	1.5	2.0	3.0	TELESCOPING STEEL	R6-2R
131	75TH ST CENTERLINE	155+71.37	68.4 RT	1	2.5	2.5	6.3	TELESCOPING STEEL	R1-1
132	75TH ST CENTERLINE	156+25.03	44.0 LT	1	2.0	2.5	5.0	TELESCOPING STEEL	"DO NOT DRIVE ON SHOULDER"
133	75TH ST CENTERLINE	158+65.71	50.7 LT	1	2.0	2.5	5.0	TELESCOPING STEEL	"DO NOT DRIVE ON SHOULDER"
134	75TH ST CENTERLINE	160+86.97	70.6 LT	1	2.5	2.5	6.3	TELESCOPING STEEL	R1-1
135	75TH ST CENTERLINE	160+86.97	70.6 LT	1	2.5	3.0	7.5	TELESCOPING STEEL	R3-5R
136	75TH ST CENTERLINE	160+92.48	2.3 LT	1	2.0	2.5	5.0	TELESCOPING STEEL	R6-2R
137	75TH ST CENTERLINE	162+61.90	56.7 RT	1	2.0	2.5	5.0	TELESCOPING STEEL	"DO NOT DRIVE ON SHOULDER"
138	SHARED USE PATH			1	1.5	1.5	2.3	WOOD SIGN SUPPORT	"STOP AHEAD"
139	SHARED USE PATH			1	2.0	2.0	4.0	WOOD SIGN SUPPORT	R5-3
140	SHARED USE PATH			1	2.0	1.5	3.0	TELESCOPING STEEL	D11-1
141	SHARED USE PATH	SAME AS ABOVE		1	1.5	0.8	1.1	TELESCOPING STEEL	"DUPAGE RIVER TRAIL"
142	SHARED USE PATH	SAME AS ABOVE		1	1.0	0.8	0.8	TELESCOPING STEEL	M7-1
143	SHARED USE PATH	SAME AS ABOVE		1	2.0	1.5	3.0	TELESCOPING STEEL	D11-1
144	SHARED USE PATH	SAME AS ABOVE		1	1.5	0.8	1.1	TELESCOPING STEEL	"DUPAGE RIVER TRAIL"
145	SHARED USE PATH	SAME AS ABOVE		1	1.0	0.8	0.8	TELESCOPING STEEL	M7-1
146	SHARED USE PATH	SAME AS ABOVE		1	0.8	1.0	0.8	TELESCOPING STEEL	"BIKE ILLINOIS"
147	SHARED USE PATH			1	1.5	1.5	2.3	TELESCOPING STEEL	R1-1

NOTE:

THE CITY OF NAPERVILLE MAY REMOVE ANY/ALL WAYFINDING AND GUIDE SIGNS, WITHIN THE PROJECT LIMITS, THAT ARE SUITABLE FOR REUSE. QUANTITY FOR "REMOVE SIGN PANEL" OF THE TYPE SPECIFIED, HAS BEEN PROVIDED FOR THE CONTRACTOR TO REMOVE AND DISPOSE OF ANY REMAINING SIGNS NOT TO BE RELOCATED, AS DIRECTED BY THE ENGINEER. THE CITY OF NAPERVILLE WILL REPLACE ALL WAYFINDING AND GUIDE SIGNS, FOLLOWING THE COMPLETION OF THE PROJECT.

REVISIONS	
NAME	DATE

INTERSECTION IMPROVEMENT
WASHINGTON STREET - 75th STREET
EXISTING SIGN SCHEDULE
75TH AND WASHINGTON
SHEET 3 OF 3

CONSULTANT
TY·LIN INTERNATIONAL

City of Naperville

DRAWN:
CHECKED:
APPROVED:
DATE: APRIL 11, 2008
SCALE:
JOB NO.: P-91-494-00

SHEET NO.
PROJECT NO.: M-CMM-7003 (985)

P:\60241f\road\75sgne_schd03.dgn
4/11/2008 2:04:11 PM