ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
TR 251	*	IROQUOIS	18	13
FED. ROAD DIST. NO. 7	ILLINOIS	PROJECT BROS-075(130)		

SHEET NO. 8 OF 10 SHEETS

*98-26104-01-BR
98-25104-01-BR

CONTRACT #87336

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

BORING LOG

Sheet 1 of 3

Client: Hutchison Engineering , Inc.
Project Name: Sec. 98-26104-00-BR & Sec 98-25104-00-BR
Project Site: Stockland / Sheldon Road Districts #22 Cole
Iroquois County, Illinois

Location: 6' Rt. Centerline Station 60+30

Boring No. B-1
Surface Elev. 99.50
Auger Depth 61' Rotary Depth NA
Start Date 05/28/05 Finish Date 05/28/05

DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
99.50											
98.50			1								
97.50			2								
96.50	Stiff Black And Brown Silty Clay (Fill)		3	1	SS	1.1	6	B	23		
95.50			4								
94.50			5								
93.50			6	2	SS	1.4	9	B	20		
92.50			7								
91.50			8	3	SS	1.2	10	B	21		
90.50			9								
89.50			10								
88.50	Stiff Black Silty Clay		11	4	SS	1.2	6	B	22		
87.50			12								
86.50			13	5	SS	1.3	7	B	20		
85.50			14								
84.50	Hard Brown Clay Till		15								
83.50			16	6	SS	5.3	20	B	16		
82.50			17								
81.50	Very Stiff Gray Clay Till		18	7	SS	3.1	16	B	18		
80.50			19								
79.50			20	8	SS	2.5	14	B	20		

Groundwater Data: Static water level after auger removal - Elevation - 78.5.

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

Phone: 815-223-6696
Fax: 815-223-6659
E-Mail: Midwest @ TheRamp.net

BORING LOG

Sheet 2 of 3

Client: Hutchison Engineering , Inc.
Project Name: Sec. 98-26104-00-BR & Sec 98-25104-00-BR
Project Site: Stockland / Sheldon Road Districts
Iroquois County, Illinois

Location: 6' Rt. Centerline Station 60+30

Boring No. B-1
Surface Elev. 99.50
Auger Depth 61' Rotary Depth NA
Start Date 05/28/05 Finish Date 05/28/05

DRILLED BY: Randy Safranski, Diedrich D-120

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
78.50											
77.50			22								
76.50			23	9	SS	3.1	15	B	18		
75.50			24								
74.50	Very Stiff Gray Clay Till		25	10	SS	2.8	16	B	19		
73.50			26								
72.50			27								
71.50			28	11	SS	2.2	14	B	20		
70.50			29								
69.50			30	12	SS	2.4	15	B	18		
68.50			31								
67.50			32								
66.50	Medium Gray Silt		33	13	SS	—	16	—	22		
65.50			34								
64.50			35								
63.50			36	14	SS	—	14	—	23		
62.50			37								
61.50			38	15	SS	—	14	—	22		
60.50			39								
59.50	Very Stiff Gray Clay Till		40	16	SS	2.3	13	B	18		
58.50			41								

Groundwater Data: Static water level after auger removal - Elevation - 78.5.

SOIL BORING LOGS
T.R. 251 OVER COON CREEK
SECTION 98-26104-01-BR / 98-25104-01-BR
IROQUOIS COUNTY
STATION 59+90.00

22668008