Geo Services, Inc.
Geotechnical, Environmental & Civil Engineering
805 Amherst Court, Suite 204
Naperville, Illinois 60565
(630) 355-2838

SOIL BORING LOG

PAGE 1 of 2
DATE 10/15/2010
LOGGED BY DR
GSI JOB No. 09172

ROUTE FAP 349 (US 30) DESCRIPTION US 30 from west of IL 31 to east of Burlington Northern Railroad
SECTION (10 & 11 VB) R-3 LOCATION Section 32, T. 38 N., R. 8 E., Aurora Township, 3rd P.M.
COUNTY Kane DRILLING METHOD Hollow Stem Auger/Rotary HAMMER TYPE CME Automatic

STRUCT. NO. SN 045-0039
Station 12171+21.00
BORING NO. **SB-07**
Station: 1270+31
Offset: 36.5' Right
Ground Surface Elev. 637.7

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Elevation:
First Encounter 625.2 ▼
Upon Completion n/a ▽
After ____ Hrs. ____

Description	Elev.	DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)
CLAY LOAM-dark brown & black-loose (Fill)			AS	–	17
			3		
			4 5	1.75P	19
	634.7				
TOPSOIL-black			2		*94*
			3 5	1.2B	29
	632.2	–5			
SAND, GRAVEL & FRACTURED ROCK-brown & gray-very dense (A-1)			13		
			40 50/3"	NP	4
			34		
			41 50/4"	NP	6
		–10			
			46 50/5"	NP	4
	▼625.2				
SAND-gray-medium dense (A-3)			9		
			7 7	NP	11
	622.2	–15			
CLAY LOAM-gray-stiff (A-6)			8		*127*
			4 7	1.2B	12
	619.7				
SANDY LOAM with Fractured Rock-gray-dense to very dense (A-2)			20		
			19 23	NP	8
		–20			

Description	Elev.	DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)
			29		
			17 33	NP	8
			50		
			50/4"	NP	8
SANDY LOAM with Fractured Rock-gray-dense to very dense (A-2)		–25			
			31		
			31 31	NP	12
			50/3"		
		–30		NP	13
			31		
			29 30	NP	6
		–35			
	600.7				
FRACTURED ROCK-gray-very dense (A-1)			19		
			50/5"	NP	8
		–40			

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

Geo Services, Inc.
Geotechnical, Environmental & Civil Engineering
805 Amherst Court, Suite 204
Naperville, Illinois 60565
(630) 355-2838

SOIL BORING LOG

PAGE 2 of 2
DATE 10/15/2010
LOGGED BY DR
GSI JOB No. 09172

ROUTE FAP 349 (US 30) DESCRIPTION US 30 from west of IL 31 to east of Burlington Northern Railroad
SECTION (10 & 11 VB) R-3 LOCATION Section 32, T. 38 N., R. 8 E., Aurora Township, 3rd P.M.
COUNTY Kane DRILLING METHOD Hollow Stem Auger/Rotary HAMMER TYPE CME Automatic

STRUCT. NO. SN 045-0039
Station 12171+21.00
BORING NO. **SB-07**
Station: 1270+31
Offset: 36.5' Right
Ground Surface Elev. 637.7

Surface Water Elev. n/a
Stream Bed Elev. n/a
Groundwater Elevation:
First Encounter 625.2 ▼
Upon Completion n/a ▽
After ____ Hrs. ____

Description	Elev.	DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)
FRACTURED ROCK-gray-very dense (A-1)	596.7				
Drillers Observation: Possible Bedrock	594.2				
End Of Boring @ –43.5' Hollow Stem Augers To –20.0' Rotary Drilling To Completion CME Automatic Hammer 20' of 5"ø Casing Used		–45			
		–50			
		–55			
		–60			

Description	Elev.	DEPTH (ft)	BLOWS (/6")	UCS Qu (tsf)	MOIST (%)
		–65			
		–70			
		–75			
		–80			

The Unconfined Compressive Strength (UCS) Failure Mode is indicated by (B-Bulge, S-Shear, P-Penetrometer) ST-Shelby Tube Sample VS=Vane Shear Test
The SPT (N value) is the sum of the last two blow values in each sampling zone (AASHTO T206) The Unit Dry Weight (pcf) is noted in italics above moist (%)
NR-No Recovery

h:\jobs2010\20103003\cad\structural\dgn\045-0039_final\00\D160133-s096-boring-sb7.dgn
6/14/2012 6:11:23 PM

GRÄEF
8501 W. Higgins Road; Suite 280
Chicago, Illinois 60631; (773) 399-0112

USER NAME =	DESIGNED - J.J.G. 6/15/2012	REVISED -	
	CHECKED - J.A.Z. 6/15/2012	REVISED -	
PLOT SCALE =	DRAWN - D.L.G. 6/15/2012	REVISED -	
PLOT DATE =	CHECKED - E.E.J. 6/15/2012	REVISED -	

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

SOIL BORING LOG, SB-7
STRUCTURE NO. 045-0039
SHEET NO. S96 OF 116 SHEETS

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
349	(10 & 11VB) R-3	KANE	507	317
		CONTRACT NO. 60I33		
		ILLINOIS FED. AID PROJECT		