STATUS OF UTILITIES TO BE ADJUSTED

ROUTE	OFFSET	LOCATION	TYPE OF UTILITY	TYPE OF CONFLICT	UTILITY OWNER	DISPOSITION
I-74	RT. 145' TO 132'	500+82 TO 501+90	FIBER OPTIC	GRADING	LEVEL 3 COMMUNICATIONS	CAUTION
I-74	RT. 132'	501+90 TO 504+50	FIBER OPTIC	GRADING	LEVEL 3 COMMUNICATIONS	RELOCATE
I-74	RT. 120'	518+50 TO 525+20	FIBER OPTIC	GRADING	LEVEL 3 COMMUNICATIONS	RELOCATE
RAMP F	RT. 114' TO RT. 75'	327+30 TO 332+50	FIBER OPTIC	NEW DITCH	LEVEL 3 COMMUNICATIONS	RELOCATE
I-74	LT. 90' TO RT. 30'	569+00 TO 569+90	UNDERGROUND ELECTRIC	STORM SEWER	AMEREN ILLINOIS (ELECTRIC)	CAUTION
I-74	LT. 144' TO RT. 163'	566+50 TO 168+70	OVERHEAD ELECTRIC	STRUCTURE	AMEREN ILLINOIS (ELECTRIC)	RELOCATE
I-74	LT. 141' TO LT. 142'	545+00 TO 546+00	OVERHEAD ELECTRIC	DITCH CUT	AMEREN ILLINOIS (ELECTRIC)	RELOCATE
I-74	LT. 136' TO LT. 112'	551+00 TO 559+00	OVERHEAD ELECTRIC	EMBANKMENT	AMEREN ILLINOIS (ELECTRIC)	RELOCATE
JEFFERSON ST.	RT. 42'	21+25 TO 25+50	OVERHEAD ELECTRIC	NEW STRUCTURE	AMEREN ILLINOIS (ELECTRIC)	RELOCATE
RAMP F	RT. 105' TO RT. 48'	329+50 TO 334+00	OVERHEAD ELECTRIC	NEW EMBANKMENT	AMEREN ILLINOIS (ELECTRIC)	RELOCATE
I-74	LT. 141' TO RT. 170'	549+20 TO 551+30	GAS & WATER	FILL/CUT	VILLAGE OF MORTON	CAUTION/EXTEND CASINGS
JACKSON ST.	-----	-----	WATER/SANITARY	NEW STRUCTURE	VILLAGE OF MORTON	UNDETERMINED
RAMP E	-----	207+00 TO 211+00	GAS	FILL @ RAMP NEW ROW	VILLAGE OF MORTON	UNDETERMINED
RAMP F	RT. 37' TO RT. 45'	1011+80 TO 1013+20	(4) BURIED CABLE	GRADING	FRONTIER NORTH INC.	RELOCATE
I-74	RT. 133' TO LT. 133'	482+72	-----	-----	FRONTIER NORTH INC.	CAUTION
JEFFERSON ST.	RT. 38'	22+00 TO 25+50	OVERHEAD TELEPHONE	NEW STRUCTURE	FRONTIER NORTH INC.	RELOCATE
JEFFERSON ST.	LT. 30'	22+00 TO 25+50	OVERHEAD TELEPHONE	NEW STRUCTURE	FRONTIER NORTH INC.	RELOCATE
JACKSON ST.	RT. 35'	38+00 TO 41+50	OVERHEAD TELEPHONE	NEW STRUCTURE	FRONTIER NORTH INC.	RELOCATE

FILE NAME = ...\D468620-sht-util-status-01.dgn	DESIGNED - I S	REVISED -
	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - JNR	REVISED -
PLOT DATE = 7/17/2012	DATE - JULY 20, 2012	REVISED -

benesch
engineers · scientists · planners

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

STATUS OF UTILITIES TO BE ADJUSTED

SCALE: NTS | SHEET NO. 1 OF 1 SHEETS | STA. | TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
•	90-[14R](14HB-4,14,14HVB)BR]	TAZEWELL	2433	7
		CONTRACT NO. 68620		
	ILLINOIS FED. AID PROJECT			

• 74 & 155