CONTRACT #72541

FAU ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
8071	*	SANGAMON	559	48
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

(84-9-4)A,HBK,BY,BY-1 * 02-00382-02-PV

DRAINAGE STRUCTURE SCHEDULE – 1

NO.	ROADWAY	STATION	OFFSET FEET		FRAME ELEV	INLETS: TYPE A, T1 F&L (OPEN)	TYPE A, T3 F&G	TYPE A, T37G	TYPE B, T3 F&G	TYPE B, T37G	TYPE B, STD 609006	TYPE B, STD 609006 SPCL	TYPE C, STD 609006	TYPE C, STD 609006 SPCL	TYPE D, STD 609006	TYPE D, STD 609006 SPCL	TYPE E, STD 610001	TYPE F, STD 610001	TYPE F, STD 610001 SPCIL	MANHOLES: TYPE A, 4' DIA T1 CL	TYPE A, 4' DIA T8G	TYPE A, 4' DIA T3 F&G	TYPE A, 4' DIA	TYPE A, 5' DIA	TYPE A, 6' DIA	SPECIAL TYPE 1	SPECIAL TYPE 2	SPECIAL TYPE 3	SPECIAL TYPE 4	SPECIAL TYPE 5	REINF. CONC. PIPE TEE: 36" PIPE 12" RISER	42" PIPE 12" RISER	48" PIPE 12" RISER	54" PIPE 12" RISER	60" PIPE 12" RISER	66" PIPE 12" RISER	FRAME & LID TY 1 CL	F&G TYPE 3	G&C TYPE 2B	GRATE TYPE 37	12" PRC FLARED END SECTION	18" PRC FLARED END SECTION	24" PRC FLARED END SECTION	36" PRC FLARED END SECTION	72" PRC FLARED END SECTION	GRATING FOR END SECTION 24"	MH TO BE RECONSTRUCTED	HEAVY DUTY EXCELSIOR BLANKET	COMMENTS
1	MAC BLVD	770+93.50	7.30	L	600.34		1																																									
2	MAC BLVD	771+13.00	44.50	L	599.49													1																														
3	MAC BLVD	771+13.00	68.00	L	595.05																																		1								18	
4	MAC BLVD	770+93.50	0.99	R	600.43		1																																									
5	MAC BLVD	770+93.50	44.50	R	599.40													1																														
6	MAC BLVD	770+00.36	69.00	R	594.50																		1														1										
7	MAC BLVD	775+50.00	7.30	L	606.62		1																																									
8	MAC BLVD	775+50.00	44.50	L	605.69													1																														
9	MAC BLVD	775+50.00	86.00	L	596.80																																		1								18	
10	MAC BLVD	775+50.00	7.30	R	606.62		1																																									
11	MAC BLVD	775+50.00	44.50	R	605.69													1																														
12	MAC BLVD	775+50.00	86.00	R	596.80																																		1								18	
13	MAC BLVD	780+50.00	7.30	L	616.62		1																																									
14	MAC BLVD	780+50.00	44.50	L	615.69													1																														
15	MAC BLVD	780+50.00	118.00	L	598.80																																		1								18	
16	MAC BLVD	780+50.00	7.30	R	616.62		1																																									
17	MAC BLVD	780+50.00	44.50	R	615.69													1																														
18	MAC BLVD	780+50.00	118.00	R	598.80																																		1								18	
19	MAC BLVD	785+50.00	15.27	L	626.62		1																																									
20	MAC BLVD	785+50.00	52.47	L	625.69													1																														
21	MAC BLVD	785+50.00	87.00	L	610.30																																		1								18	
22	MAC BLVD	785+50.00	15.27	R	626.62		1																																									
23	MAC BLVD	785+50.00	58.47	R	625.69						1																																					
24	MAC BLVD	785+50.00	92.00	R	610.30																																		1								18	
25	RAMP A	28+57.00	20.05	R	626.52												1																															
26	RAMP A	28+57.00	53.00	R	610.63																																		1								18	
27	RAMP B	21+88.50	8.06	R	626.48												1																															
28	RAMP B	21+88.50	41.00	R	610.02																																		1								18	
29	MAC BLVD	788+15.00	53.00	R	630.99													1																														
30	MAC BLVD	788+24.50	101.00	R	611.25																																		1								18	
31	MAC BLVD	788+12.00	53.00	L	630.93													1																														
32	MAC BLVD	788+48.00	92.00	L	611.30																																		1								18	
33	MAC BLVD	791+45.50	53.42	L	637.64										1																																	
34	MAC BLVD	791+45.50	140.00	L	602.00																																		1								18	
35	MAC BLVD	791+57.00	53.42	R	637.83										1																																	
36	MAC BLVD	791+57.00	148.00	R	600.50																																		1								18	
37	MAC BLVD	794+04.00	53.42	L	640.69										1																																	
38	MAC BLVD	794+04.00	150.00	L	600.50																																		1								18	
39	MAC BLVD	794+15.50	53.42	R	640.77										1																																	
40	MAC BLVD	794+23.00	150.00	R	603.00																																		1								18	
41	RAMP D	41+88.00	8.07	R	638.38												1																															
42	RAMP D	41+88.00	49.00	R	618.27																																		1								18	
43	RAMP C	56+65.00	20.23	R	639.18												1																															
44	RAMP C	56+25.00	98.00	R	618.50																																		1								18	

NOTE:
SHADED ITEMS INDICATE DRAINAGE STRUCTURES NOT CONSTRUCTED IN GRADING & STRUCTURES CONTRACT. SHOWN FOR INFORMATION ONLY.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
DRAINAGE STRUCTURE SCHEDULE -1
FAI-72, MACARTHUR BLVD
SEC NO. 02-00382-02-PV
SEC NO. (84-9-4)A,HBK,BY,BY-1
SANGAMON COUNTY, ILLINOIS

SCALE: VERT. HORIZ.
DATE 12/18/2006
DRAWN BY CLG
CHECKED BY JNM

© Copyright Hanson Professional Services Inc. 2006

HANSON

12/18/2006
STYLE #

LAYOUT	CLG	01/28/05
DRAWN	CLG	01/28/05
REVIEWED	JCP/JNM	01/28/05