LEGEND

- PROPOSED PAVEMENT
- TEMPORARY PAVEMENT PLACED IN THIS STAGE
- TEMPORARY PAVEMENT WEDGE
- DIRECTION OF TRAFFIC
- I TYPE II BARRICADES OR DRUMS
- CHANNELIZATION DRUM
- TYPE III BARRICADE LOCATION
- FLASHING YELLOW LIGHT
- VERTICAL PANEL WITH STEADY BURNING LIGHT
- TRAFFIC SIGN

WB I-80 RAMP

ROAD WORK AHEAD EXPECT DELAYS

ROAD CONSTRUCTION AHEAD

LEFT LANE CLOSED 1/2 MILE

WORK ZONE SPEED LIMIT 45 PHOTO ENFORCED $375 FINE MINIMUM

TO BE TAKEN DOWN WHEN WORKERS NOT PRESENT

±50′ 100′ 250′ 1100′ 1000′ 1000′ 200′

ADVANCE SIGNING FOR NORTHBOUND US ROUTE 45 (LAGRANGE ROAD)

(ALL ADVANCE SIGNING REMAINS FROM PREVIOUS STAGE)

R3-I100-24 LEFT TURN LANE

M6-2L-2115

LEFT THROUGH LANE TO REMAIN CLOSED IN ACCORDANCE WITH IDOT STD. 701421-03

DRUMS WITH STEADY BURNING LIGHTS SPACED AT 25′ C-C IN CHANNELIZATION ISLAND

TEMPORARY PAVEMENT MARKING, 6″ SOLID WHITE TYP.

ORLAND PARKWAY

15+00

158′-11″ TAPER

20+00

END WORK ZONE SPEED LIMIT

G20-I103(0)-6036

RIGHT LANE MUST TURN RIGHT

R3-7R-30

PERMANENT PAVEMENT MARKING (SEE PAVEMENT MARKING PLAN) (TYP.)

TEMPORARY PAVEMENT MARKING, 6″ WHITE DOTTED LINE (6′ SKIP - 2′ DASH) (TYP.)

EDGE OF PROPOSED PAVEMENT

+25 +97 +78 +23

181′-0″ TAPER

25+00

12′

STA. 20+30

TEMPORARY PAVEMENT MARKING, LETTERS & SYMBOLS (TYP.)

TEMPORARY PAVEMENT MARKING, 4″ YELLOW EDGE LINE

PERMANENT PAVEMENT MARKING (SEE PAVEMENT MARKING PLAN) (TYP.)

DRUMS WITH STEADY BURNING LIGHTS SPACED AT 50′ C-C IN MEDIAN, SPACED AT 25′ C-C ALONG TAPERS

US 45 (LAGRANGE ROAD)

183rd STREET

KEEP RIGHT

MATCH LINE STA. 27+00.00

MATCH LINE STA. 42+00.00

PERMANENT PAVEMENT MARKING (SEE PAVEMENT MARKING PLAN) (TYP.)

RIGHT LANE MUST TURN RIGHT

R3-7R-30

TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHTS SPACED AT 50′ C-C, SPACED AT 25′ C-C ALONG TAPER

TEMPORARY PAVEMENT MARKING, 4″ YELLOW EDGE LINE

+53 +87

30+00

390′ TAPER

35+00

TEMPORARY PAVEMENT MARKING, 6″ WHITE DOTTED LINE (6′ SKIP - 2′ DASH) (TYP.)

TEMPORARY PAVEMENT MARKING, LETTERS & SYMBOLS (TYP.)

LEFT TURN LANE R3-I100-24

M6-2L-2115

PERMANENT PAVEMENT MARKING (SEE PAVEMENT MARKING PLAN) (TYP.)

TEMPORARY PAVEMENT MARKING, 6″ SOLID WHITE

179th STREET

TEMPORARY PAVEMENT MARKING, LETTERS & SYMBOLS (TYP.)

TEMPORARY PAVEMENT MARKING, 6″ SOLID WHITE

PERMANENT PAVEMENT MARKING (SEE PAVEMENT MARKING PLAN) (TYP.)

TEMPORARY PAVEMENT MARKING, 6″ WHITE DOTTED LINE (6′ SKIP - 2′ DASH)

353′ STORAGE

160′ TAPER

+62 +15 +75

40+00

ONE WAY

R3-2-24

TEMPORARY PAVEMENT MARKING, 4″ YELLOW EDGE LINE

TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHTS SPACED AT 50′ C-C, SPACED AT 25′ C-C ALONG TAPER

PERMANENT PAVEMENT MARKING (SEE PAVEMENT MARKING PLAN) (TYP.)

0 50′ 100′ 150′ 200′

SCALE IN FEET

FILE NAME = DI60F05-KEA-SHT-MOT-STG4_01.dgn	USER NAME = Nicholas.Talarico	DESIGNED - KES	REVISED -
		DRAWN - KCS	REVISED -
	PLOT SCALE = 100.00 ′ / in.	CHECKED - PJO	REVISED -
	PLOT DATE = 3/14/2013	DATE - 03/13/13	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
MAINLINE – STAGE 4

SCALE: 1″=50′ | SHEET NO. 1 OF 6 SHEETS | STA. BEGIN TO STA. 42+00.00

F.A.P RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
330	103R-3	COOK	932	143
	MT-25	CONTRACT NO. 60F05		
	ILLINOIS FED. AID PROJECT			