LEGEND

- BARRICADE WITH EDGE LINE
- CONE, DRUM OR BARRICADE
- BARRICADE TYPE III
- PANELS I
- TEMPORARY CONCRETE BARRIER
- IMPACT ATTENUATOR, TEMPORARY
- TEMPORARY PAVEMENT
- PROPOSED PAVEMENT
- PROPOSED PAVEMENT (OFF-PEAK LANE CLOSURE)
- TEMPORARY PAVEMENT WEDGE

SEE SHEET MN-03 FOR INTERSECTION STAGING DETAILS OF 131ST STREET.
SEE SHEET MT-07 FOR INTERSECTION STAGING DETAILS OF SOUTHMOOR DRIVE.

HIGH SCHOOL DRIVEWAY STAGE 3B — 12' LANES — 345+00

HIGH SCHOOL DRIVEWAY STAGE 3C — 12' LANES — 345+00

HIGH SCHOOL DRIVEWAY STAGE 3D — 12' LANES — 345+00

CARL SANDBURG HIGH SCHOOL

HIGH SCHOOL DRIVEWAY STAGE 3A

SEE DRAWING MT-14
MATCH LINE STA. 332+00.00

MAINTAIN DRIVEWAY ACCESS DURING CONSTRUCTION (TYP.)

TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHTS SPACED AT 50' C-C

℄ US 45 (LAGRANGE ROAD)

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" WHITE EDGE LINE

WORK ZONE — SPEED LIMIT 35 — PHOTO ENFORCED — $ 375 FINE MINIMUM

STA. 343+68

TYPE III BARRICADES (TYP.)

+82 — 218' STORAGE — 12' LANES

EAST EDGE OF ACCESS ROAD

95+00 | 100+00 | 105+00 | 335+00 | 340+00 | 345+00

11' | 22' | 22' | 11'

US 45 (LAGRANGE RD.)

200'

+00

TEMPORARY PAVEMENT WEDGE (8% SLOPE) BETWEEN PROPOSED AND EXISTING PAVEMENT ELEVATIONS (INSTALLED IN PREVIOUS STAGE)

TEMPORARY PAVEMENT WEDGE (6.31% MAX SLOPE) BETWEEN PROPOSED AND EXISTING PAVEMENT ELEVATIONS (INSTALLED IN PREVIOUS STAGE)

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" WHITE SKIP DASH (TYP.)

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" DOUBLE YELLOW LINE WITH 12" DIAGONALS AT 75' C-C

WET REFLECTIVE TEMPORARY TAPE TYPE III, 6" WHITE DOTTED LINE (6' SKIP, 2' DASH)

200' TAPER — +00 — 236' STORAGE — +36

WET REFLECTIVE TEMPORARY TAPE TYPE III, 6" WHITE LINE (TYP.)

WET REFLECTIVE TEMPORARY TAPE TYPE III, LETTERS AND SYMBOLS (TYP.)

WET REFLECTIVE TEMPORARY TAPE TYPE III, 24" WHITE STOP LINE (TYP.)

SOUTHMOOR DRIVE

CAUTION NEW LANES OPEN STOP HERE — ON RED

WORK ZONE — SPEED LIMIT 35 — PHOTO ENFORCED — $ 375 FINE MINIMUM

STA. 346+87

MATCH LINE STA. 347+00.00
SEE BELOW

SEE ABOVE
MATCH LINE STA. 347+00.00

TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHTS SPACED AT 50' C-C

NOTE: CONTRACTOR SHALL MAINTAIN TWO LANES OF TRAFFIC ON ACCESS ROAD AT ALL TIMES DURING CONSTRUCTION. SEE COMMITMENT NOTE ON SHEET GN-01.

350+09.36, 85.00' LT BEGIN TEMPORARY FENCE

NOTE: CONTRACTOR SHALL CONSTRUCT TEMPORARY FENCE PRIOR TO COMMENCING WORK IN THE EASEMENT

TEMPORARY FENCE

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" WHITE EDGE LINE

WORK ZONE — SPEED LIMIT 35 — PHOTO ENFORCED — $ 375 FINE MINIMUM

STA. 352+65

+00 — 200' TAPER — +00 — 200' TAPER — +00 — 153' STORAGE — +53

1' | 1'

EAST EDGE OF ACCESS ROAD

110+00 | 115+00 | 120+00 | 350+00 | 355+00 | 360+00

11' | 22' | 22' | 11'

US 45 (LAGRANGE RD.)

131ST STREET

20'-00"

WET REFLECTIVE TEMPORARY TAPE TYPE III, 6" WHITE DOTTED LINE (6' SKIP, 2' DASH) (TYP.)

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" DOUBLE YELLOW LINE WITH 12" DIAGONALS AT 45' C-C

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" WHITE SKIP DASH (TYP.)

STA. 350+09

STOP — CAUTION NEW LANES OPEN STOP HERE

WET REFLECTIVE TEMPORARY TAPE TYPE III, 6" WHITE LINE (TYP.)

WET REFLECTIVE TEMPORARY TAPE TYPE III, 24" WHITE STOP LINE (TYP.)

CAUTION NEW LANES OPEN STOP HERE — ON RED

MAINTAIN DRIVEWAY ACCESS DURING CONSTRUCTION (TYP.)

••TEMPORARY PAVEMENT WEDGE BETWEEN PROPOSED AND EXISTING PAVEMENT ELEVATIONS (INSTALLED IN PREVIOUS STAGE)

WORK ZONE — SPEED LIMIT 35 — PHOTO ENFORCED — $ 375 FINE MINIMUM

STA. 356+38

+31 — 169' STORAGE — +00 — 100' TAPER — +00 — 100' TAPER — +00 — 139' STORAGE — +39

MAINTAIN DRIVEWAY ACCESS DURING CONSTRUCTION (TYP.)

STA. 359+15

STOP — CAUTION NEW LANES OPEN STOP HERE

MAINTAIN DR CONSTRUCTIC

+19

WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" DOUBLE YELLOW LINE WITH 12" DIAGONALS AT 25' C-C

WET REFLECTIVE TEMPORARY TAPE TYPE III, LETTERS AND SYMBOLS (TYP.)

℄ US 45 (LAGRANGE ROAD)

TEMPORARY PAVEMENT WEDGE (5.40% SLOPE) BETWEEN PROPOSED AND EXISTING PAVEMENT ELEVATIONS (INSTALLED IN PREVIOUS STAGE)

STOP — CAUTION NEW LANES OPEN STOP HERE

MATCH LINE STA. 362+00.00
SEE DRAWING MT-16

URS
100 S. WACKER DR.
SUITE 500
CHICAGO, IL 60606
TEL (312)-939-0000
FAX (312)-939-9498

FILE NAME = P:\P-12-9150_IDOT-URS_US 45 (LaGrange Rd\North Segment_60M62\Design\Sht\D160M62-SHT-DRAWING115.dgn	USER NAME = habdalla	DESIGNED - TRK	REVISED -	
		DRAWN - TRK	REVISED -	
SHT_DOUBLE PLAN	PLOT SCALE = $SCALE$	CHECKED - MJT	REVISED -	
	PLOT DATE = 2/1/2013	DATE - 03/13/13	REVISED -	

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC STAGE 3 PLAN
US 45 (LAGRANGE ROAD)

SCALE: 1"=50' | SHEET | STA. 332+00.00 TO STA. 362+00.00

F.A.P RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
330	103R-5	COOK	778	110
	MT-15	CONTRACT NO.		
		ILLINOIS FED. AID PROJECT		