VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE		NORTHING	EASTING	EXISTING TOP ELEVATION	EXISTING CUT	REFERENCE ELEVATION	COMMENTS
1	16"	W	1836921.68	1187979.53	578.95'	6.03'	584.98'	UTILITY QUALITY "A"
2	N/A	N/A	1836430.49	1188340.55	576.27'	10.00'	586.27'	UTILITY QUALITY "D"
3	N/A	W	1836432.77	1188352.84	574.98'	10.20'	585.18'	UTILITY QUALITY "B"

NOTES

TH #2 - Unable to designate and pinpoint 48" water but excavation attempt was made in suspected area and could not find the utility. Large rocks and ground water infiltration within the excavated hole prevented us from excavating any deeper than 10'.

TH #3 - Unable to verify size & material due to extreme water infiltration within the excavated hole. However, by utilizing the air lance we were able to feel the top of what we believe to be the 48" water main.

ABBREVIATIONS

W = WATER

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY.

Cardno TBE

CIVIL ENGINEERING * TRANSPORTATION * ENVIRONMENTAL * PLANNING * UTILITY ENGINEERING/LOCATING

Checked By: _____

Date: 10/9/12

TBE Job No. IL09510507, 511

DESIGNED ED	REVISED 10/02/12 ADDED TH 3		
DRAWN SRK	REVISED		
CHECKED KFS	REVISED		
DATE 9/10/12	REVISED		

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

I-94 at Stony Island
Chicago, IL

SHEET NO. | STA. | TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
94	2012-060-BR	Cook	285	106A

Contract 60V61

FED. ROAD DIST. NO. | ILLINOIS | Job No.: