DETOUR PLAN LEGEND

- WORK ZONE (ROAD CLOSED)
- TYPE III BARRICADE (QUANTITY AS REQUIRED FOR PROPER CLOSURE)
- DETOUR SIGN
- DETOUR ROUTE
- 1 DETOUR SIGN TYPE

1) ST ANDREWS LN CLOSED AT NASH RD — 48"x30"

2) ROAD CLOSED — R11-2, 48"x30"

3) LOCAL TRAFFIC ONLY — 48"x30"

4) CHANGEABLE MESSAGE SIGN

5) DETOUR — M4-10R, 48"X18"

6) DETOUR — M4-10L, 48"X18"

7) END DETOUR — M4-8a, 24"x18"

DETOUR PLAN GENERAL NOTES

1. THE CONTRACTOR SHALL CONTACT THE CITY OF CRYSTAL LAKE CITY ENGINEER AT (815) 356-3615 A MINIMUM OF 72 HOURS IN ADVANCE OF STARTING WORK.
2. TEMPORARY TRAFFIC CONTROL SIGNS MUST BE INSTALLED AT THE DIRECTION AND UNDER THE SUPERVISION OF THE ENGINEER. 48 HOURS NOTICE SHALL BE GIVEN TO THE ENGINEER, CITY OF CRYSTAL LAKE.
3. ALL TRAFFIC SIGNS SHALL BE INSTALLED IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND SHALL MEET WITH THE APPROVAL OF THE ENGINEER REGARDING LOCATION, TYPE, SIZE, NUMBER AND DURATION.
4. SEE STANDARD 701901 FOR TYPICAL SIGN INSTALLATIONS.
5. APPROPRIATE IDOT TRAFFIC CONTROL STANDARDS SHALL BE USED TO INSTALL AND REMOVE TRAFFIC CONTROL AND PROTECTION DEVICES.
6. ONE 11' LANE SHALL BE MAINTAINED ON NASH RD USING STANDARD 701501 DURING THE CONSTRUCTION OF THE STORM SEWER ACROSS ST ANDREWS LN.
7. CLOSURES SHALL NOT OCCUR BETWEEN THE DATE OF JULY 1ST, 2013 TO JULY 7TH, 2013.
8. CLOSURE SHALL OCCUR BETWEEN THE HOURS OF 9AM AND 3PM

N:\PROJ\08220071.01\Roadway\MOT\08220071.01-Ile-StAndrew-Detour_phase2.dgn

ENGINEERING CONSULTANT	USER NAME = aharn	DESIGNED - RJR	REVISED -
Clorba Group, Inc. CONSULTING ENGINEERS 6307 North Cumberland Avenue, Suite 402 Chicago, Illinois 60656 Tel 773.775.4009 Fax 773.775.4014 Email chicago@clorba.com		DRAWN - AMH	REVISED -
	PLOT SCALE = 50.0000 ' / in.	CHECKED - MRJ	REVISED -
	PLOT DATE = 2/22/2013	DATE - FEBRUARY 4, 2013	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MCHENRY AVENUE
DETOUR PLAN
ST ANDREWS LANE

SCALE: | SHEET NO. OF SHEETS | STA. | TO STA.

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
120	11-00115-00-RS	MCHENRY	62	19
		CONTRACT NO. 63806		
		ILLINOIS	FED. AID PROJECT	