F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1394	97-00226-00-FP	COOK	80	62
STA.	TO STA.			
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

CONTRACT NO.: 63898

FTL FLOOD Testing Laboratories, Inc.
1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206

LOG OF BORING - No. C-11
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park

CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE LENGTH/RECOV.	DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - ○ (1 2 3 4 5) / WATER CONTENT % - □ PLASTIC LIMIT, % - X / LIQUID LIMIT, % - ▲ PLASTICITY INDEX - ■ / STD PENETRATION, Blows/Ft. ⊗ (10 20 30 40 50)
				ELEVATION OF SURFACE + 0.0		
				Asphalt Pavement (11")		
				(Pave)		
0.9				Black and Gray Silty Clay (3") (CL-ML)		
1.2				Brown and Gray Silty Clay		
2.5				(CL-ML)		
				End Of Boring		
				Station 67+00 (7'R)		

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

FTL FLOOD Testing Laboratories, Inc.
1945 E. 87th St.
Chicago, IL 60617
Phone 773-721-2200
Fax 773-721-2206

LOG OF BORING - No. C-12
Tuesday, October 31, 2006

PROJECT: Division Street
Village of Oak Park

CLIENT: Strand Associates, Inc.

DEPTH (FT.)	SAMPLE NUMBER	SAMPLE TYPE	SAMPLE LENGTH/RECOV.	DESCRIPTION OF MATERIAL	DRY DENSITY LBS./CU.FT.	UNCONF. COMPRESS. STRENGTH: TSF - ○ (1 2 3 4 5) / WATER CONTENT % - □ PLASTIC LIMIT, % - X / LIQUID LIMIT, % - ▲ PLASTICITY INDEX - ■ / STD PENETRATION, Blows/Ft. ⊗ (10 20 30 40 50)
				ELEVATION OF SURFACE + 0.0		
				Asphalt Pavement (12")		
1.0				(Pave)		
				Brown and Gray Silty Clay		
2.5				(CL-ML)		
				End Of Boring		
				Station 67+00 (14'R)		

WATER LEVEL: Dry FT. AT WD HRS. BORING STARTED: October 24, 2005
Dry FT. AT AC HRS. BORING COMPLETED: October 24, 2005

STRAND ASSOCIATES, INC.® ENGINEERS

REVISIONS NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

FAU 1394
DIVISION STREET

PAVEMENT CORES

SCALE: VERT.
HORIZ.
DATE 1/9/2007

DRAWN BY KAS
CHECKED BY JDM

FILENAME: s:\Dot\35---\2061\1841\dist\milrose\sheet files\pavement division\division cores_3.dgn
DATE: 1/9/2007
TIME: 4:46:48 PM