F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	*	WILL	608	285
STA.		TO STA.		
FED. ROAD DIST. NO. 1	ILLINOIS	FED. AID PROJECT		

* (26, 26HB-1&114) R-2 CONTRACT NO. 60363

PROPOSED SIGN SCHEDULE

SIGN NO.	ROAD	STATION	OFFSET	SIGN DESCRIPTION	SIGN TYPE/I.D.	PANEL TYPE	PANEL SIZE (SF)	HEIGHT	WIDTH	TELESCOPING STEEL SIGN SUPPORT (FT)	BASE TEL STL SIN SUPP	SHEET NO.	REMARKS
S-117A	IL 59 NB	154+55	RT	SPEED LIMIT 35	R2-1	1	5.00	2.50	2.00	14.50	1	277	
S-120A	SARAH ST.	AT STOP BAR	RT	STOP SIGN	R1-1	1	6.25	2.50	2.50	14.50	1	277	
S-121	IL 59 NB	7508+61	RT	SPEED LIMIT 35	R2-1	1	5.00	2.50	2.00	14.50	1	277	
S-126A	IL 59 SB	7515+63	LT	NEIGHBORHOOD WATCH	CUSTOM	2	10.50	3.00	3.50	15.00	N/A	277	
S-127A	TROUT ST.	AT STOP BAR	LT	STOP SIGN	R1-1	1	6.25	2.50	2.50	14.50	1	277	
S-129A	BASS ST.	AT STOP BAR	LT	STOP SIGN	R1-1	1	6.25	2.50	2.50	14.50	1	277	
S-133	IL 59 SB	7526+98	LT	SOUTH	M3-3	1	2.00	1.00	2.00	N/A	N/A	277	
S-134	IL 59 SB	7526+98	LT	ILLINOIS 59	M1-5	1	9.00	3.00	3.00	15.00	1	277	
S-135	IL 59 SB	7528+32	LT	SPEED LIMIT 35	R2-1	1	5.00	2.50	2.00	14.50	1	277	
S-137A	SCHOOL ST.	AT STOP BAR	RT	STOP SIGN	R1-1	1	6.25	2.50	2.50	14.50	1	277	
S-139A	IL 59 NB	3018+33	RT	SPEED LIMIT 35	R2-1	1	5.00	2.50	2.00	14.50	1	277	
S-140A	CHANNAHON ST.	AT STOP BAR	RT	STOP SIGN	R1-1	1	6.25	2.50	2.50	14.50	1	277	
S-141	IL 59 NB	7520+99	RT	ILLINOIS 59	M1-5	1	9.00	3.00	3.00	15.00	1	277	
S-142	IL 59 NB	7520+99	RT	NORTH	M3-1	1	2.00	1.00	2.00	N/A	N/A	277	
S-143	IL 59 NB	7524+96	RT	US 52	M1-4	1	9.00	3.00	3.00	15.00	1	277	
S-144	IL 59 NB	7524+96	RT	JUNCTION MARKER	M2-1	1	2.19	1.25	1.75	N/A	N/A	277	
S-146	IL 59 EXIT RAMP	8029+10	RT	SIGNAL AHEAD	W3-3	2	16.00	4.00	4.00	16.00	1	279	
S-147A	IL 59 EXIT RAMP	8029+10	RT	SEIL ROAD	D-3	1	3.00	1.00	3.00	N/A	N/A	279	
S-149A	SEIL ROAD	4015+53	LT	SPEED LIMIT 30	R2-1	1	5.00	2.50	2.00	14.50	1	280	
S-150	IL 59 ENTR. RAMP	7007+00	RT	RAMP, 45 M.P.H.	W13-3	2	20.00	5.00	4.00	17.00	1	279	
S-152	IL 59 EXIT RAMP	8032+00	LT	WRONG WAY	R5-1a	1	8.75	2.50	3.50	14.50	1	279	
S-153	IL 59 EXIT RAMP	8032+00	RT	WRONG WAY	R5-1a	1	8.75	2.50	3.50	14.50	1	279	
S-154	IL 59 EXIT RAMP	8030+40	RT	THREE DIRECTIONAL ARROWS	CUSTOM	2	12.00	3.00	4.00	15.00	1	279	
	NOT USED												
S-156	IL 59 ENTR. RAMP	7005+09	RT	USE PROHIBITED BY	R5-1 100	2	20.00	5.00	4.00	17.00	1	279	
S-157	IL 59 ENTR. RAMP	7003+00	RT	SOUTH	M3-3	1	3.13	1.25	2.50	N/A	N/A	279	
S-158	IL 59 ENTR. RAMP	7003+00	RT	INTERSTATE 55	M1-1	1	9.00	3.00	3.00	15.00	1	279	
S-159	IL 59 ENTR. RAMP	7003+00	RT	END	M4-6	1	2.00	1.00	2.00	N/A	N/A	279	
S-160	IL 59 ENTR. RAMP	7003+00	RT	ILLINOIS 59	M1-5	1	9.00	3.00	3.00	N/A	N/A	279	
S-164	NOT USED												
S-165	SEIL ROAD	4017+81	RT	TO	M4-5	1	2.00	1.00	2.00	N/A	N/A	275	
S-166	SEIL ROAD	4017+81	RT	INTERSTATE 55	M1-1	1	9.00	3.00	3.00	15.00	1	275	
S-167	SEIL ROAD	4017+81	RT	SOUTH	M3-3	1	2.00	1.00	2.00	N/A	N/A	275	
S-168	SEIL ROAD	4017+81	RT	DIRECTIONAL ARROW	M6-1	1	2.19	1.25	1.75	N/A	N/A	275	
S-169	IL 59 SB	7485+00	LT	SEIL ROAD	D-3	1	3.00	1.00	3.00	N/A	N/A	275	
S-170	IL 59 SB	7485+00	LT	SIGNAL AHEAD	W3-3	1	9.00	3.00	3.00	15.00	1	275	
S-171	IL 59 SB	7485+00	LT	AHEAD	WF16-9P	1	1.34	0.67	2.00	N/A	N/A	275	
S-172	SEIL ROAD	4010+56	LT	TO	M4-5	1	2.00	1.00	2.00	N/A	N/A	280	
S-173	SEIL ROAD	4010+56	LT	INTERSTATE 55	M1-1	1	9.00	3.00	3.00	15.00	1	280	
S-174	SEIL ROAD	4010+56	LT	SOUTH	M3-3	1	2.00	1.00	2.00	N/A	N/A	280	
S-175	SEIL ROAD	4010+56	LT	DIRECTIONAL ARROW	M6-1	1	2.19	1.25	1.75	N/A	N/A	280	
S-176	WEST FRONT. RD	5538+00	LT	TO	M4-5	1	2.00	1.00	2.00	N/A	N/A	278	
S-177	WEST FRONT. RD	5538+00	LT	INTERSTATE 55	M1-1	1	9.00	3.00	3.00	15.00	1	278	
S-178	WEST FRONT. RD	5538+00	LT	SOUTH	M3-3	1	2.00	1.00	2.00	N/A	N/A	278	
S-179	WEST FRONT. RD	5538+00	LT	DIRECTIONAL ARROW	M5-1	1	2.19	1.25	1.75	N/A	N/A	278	
S-180	SEIL ROAD	4011+56	RT	SIGNAL AHEAD	W3-3	1	9.00	3.00	3.00	15.00	1	280	
S-181	SEIL ROAD	4011+56	RT	AHEAD	WF16-9P	1	1.34	0.67	2.00	N/A	N/A	280	
S-217	I-55 SB	74+25	LT	EXIT 250B, WEST IOWA, EXIT ARROW	ID #1S099I05L250.67RT	3	137.50	12.50	11.00	N/A	N/A	272	
S-218	I-55 NB	66+51	RT	ADDED LANE	W4-3	2	16.00	4.00	4.00	16.00	1	271	
S-238	IL 59 SB	7492+48	LT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	276	
S-239	IL 59 SB	7500+90	LT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-240	IL 59 SB	7504+16	LT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-241	IL 59 NB	7508+09	RT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-242	IL 59 SB	7513+38	LT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-243	IL 59 NB	7515+46	RT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-244	IL 59 SB	7515+63	LT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-245	IL 59 SB	7517+96	LT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-246	IL 59 NB	7520+04	RT	COTTAGE ST / RTE 59	D-3	1	3.00	1.00	3.00	13.00	1	277	
S-247	IL 59 SB	7492+48	LT	AMENDODGE DR	D-3	1	3.00	1.00	3.00	0	0	276	

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
FAI 55 AT FAP 338 ILLINOIS ROUTE 59
SECTION: (26, 26HB-1&114) R-2

SIGN INVENTORY 5

SCALE: DRAWN BY: JB
DATE: 03/14/08 CHECKED BY: ACL

TENG

TENG & ASSOCIATES, INC.
ENGINEERS/ARCHITECTS/PLANNERS
360 N. MICHIGAN AVE. CHICAGO, IL 60601
TELEPHONE: 312/616-0003

..\SC000Z20.DGN, ..\TB069RN.DGN, ..\SC000Z20.DGN BONDHUJO
3-12-2008 16:39:04 T:\DOCUMENT\93279\CIVIL\DGN\SGN000Z3.DGN
1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63