CONTRACT NO. 88753

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
317	***	FULTON	684	6
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

*** 18I,(18BRY&18BRY-1)BR,18B-1

AmerenCIPS

Route	Location	Proposed ℄ Offset	Type of Utility	Type of Conflict	Disposition
US24	0+00 to 2+00	30' Lt.to 31'Lt.	Buried Electric	Cut	Relocate
US24	1+00 to 2+00	19' Lt.	Buried Electric	Culvert	Caution
US24	3+00 to 10+00	18' Lt.to 15'Lt.	Buried Electric	Roadway	Relocate
US24	4+00 to 19+00	30' Lt.to 30' Lt.	Buried Electric	Cut/ Rip Rap	Relocate
US24	15+00 to 17+00	15' Lt.	Buried Electric	Under Cut	Relocate
US24	25+80 to 29+00	30' Lt.	Buried Electric	Culvert/Cut	Relocate
US24	33+50 to 38+00	14' Lt. to 20'Rt.	Buried Electric	Roadway	Relocate
US24	39+00 to 41+00	45' Rt. to 52'Rt.	Buried Electric	Rip Rap	Caution
US24	46+00 to 67+00	27' Rt. to 66'Rt.	Buried Electric	Topsoil Ex.	Caution
US24	67+00 to 71+00	66' Rt. to 93'Rt.	Buried Electric	Topsoil Ex.	Relocate
US24	46+00 to 48+00	40' Rt. to 6' Rt.	Buried Electric	Topsoil Ex.	Caution
US24	78+10	40' Lt.	Buried Electric	Rip Rap	Caution
US24	79+60 to 80+50	2' Lt. to 6' Lt.	Buried Electric	Roadway	Caution
US24	80+50 to 83+75	6' Lt. to 11' Lt.	Buried Electric	Roadway	Relocate
US24	98+00 to 112+00	13' Lt. to 13'Lt.	Buried Electric	Roadway	Caution
US24	122+57	14' Lt.	Buried Electric	Culvert	Caution

SBC

Route	Location	Proposed ℄ Offset	Type of Utility	Type of Conflict	Disposition
US24	1+20 to 1+30	25' Lt.	Buried Telephone	Pipe Culvert	Relocate
US24	1+30 to 16+00	18' Lt. to 25' Lt.	Buried Telephone	Cut Section/Sub-Base Granular	Relocate
US24	5+00 to 13+00	50' Lt.	Buried Telephone	Cut	Relocate
US24	16+00 to 20+00	25' Lt.	Buried Telephone	Cut	Caution
US24	25+80 to 26+50	25' Lt.	Buried Telephone	Pipe Culvert	Relocate
US24	26+50 to 27+90	25' Lt.	Buried Telephone	Cut	Caution
US24	27+90 to 28+10	25' Lt.	Buried Telephone	Culvert Ext.	Relocate
US24	27+00 to 28+50	45' Lt.	Buried Telephone	Rip Rap/Culvert Ext.	Relocate
US24	33+50 to 38+00	5' Lt. to 5' Lt	Buried Telephone	Proposed Roadway	Relocate
US24	33+50 to 38+00	15' Lt.to 20'Lt.	Buried Telephone	Proposed Roadway	Relocate
US24	45+00 to 71+00	5' Lt. to 80' Rt.	Buried Telephone	Topsoil Exc.	Relocate
US24	45+00 to 71+00	25' Lt.to 80 Rt.	Buried Telephone	Topsoil Exc.	Relocate
US24	77+80	40' Rt.to 55' Lt.	Buried Telephone	Pavement Removal/ Rip Rap	Caution
US24	78+00 to 84+00	50' Lt.to 15' Lt.	Buried Telephone	Pavement Removal/ Proposed Pavement	Relocate
US24	84+00 to112+60	15' Lt.to 20' Lt.	Buried Telephone	Undercut for Proposed Granular Backfill	Relocate
US24	122+50 to 122+65	20' Lt.	Buried Telephone	Culvert Ext.	Relocate

South Fulton Water District

Route	Location	Proposed ℄ Offset	Type of Utility	Type of Conflict	Disposition
US24	1+10 to 2+00	45' Rt.To 42' Rt.	Water Main	Rip Rap	Caution
US24	7+60 to 11+00	68' Rt.To 65' Rt.	Water Main	Cut	Relocate
US24	17+00 to 18+50	64' Rt.To 60' Rt.	Water Main	Cut	Relocate

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

STATUS OF UTILITIES

SCALE: VERT. HORIZ.

DATE

DRAWN BY

CHECKED BY

PLOT DATE = 4/7/2005
FILE NAME = S:\GEN\DRAFT\STD&PLNS\SQUAD9\88753\Phase II PowerDraft Files\Cover & Index Sheets.dgn
PLOT SCALE = 50.0000 ' / IN.
USER NAME = hoggsemd