STAGE 1 SUGGESTED SEQUENCE OF OPERATIONS

1. REMOVE CURB AND GUTTER AROUND MEDIAN.
2. WHILE MAINTAINING TRAFFIC UTILIZING TRAFFIC CONTROL AND PROTECTION STANDARD 701336 CONSTRUCT PATCH NUMBER 1.
3. WHILE MAINTAINING TRAFFIC UTILIZING TRAFFIC CONTROL AND PROTECTION STANDARD 701336 CONSTRUCT PATCH NUMBER 2.

NOTES:

1. THIS TRAFFIC CONTROL WILL BE PAID FOR AT THE CONTRACT UNIT PRICE LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION, (SPECIAL). THIS PRICE SHALL INCLUDE ANY TRAFFIC CONTROL STANDARDS AND ALL TRAFFIC CONTROL WORK REQUIRED FOR STAGES 1, 2, 3, AND 4.

COMBINATION CURB AND GUTTER REMOVAL

MEDIAN	155.0	FOOT
TOTAL =	155.0	FOOT

CLASS D PATCHES, TYPE IV, 12 INCH

PATCH 1	194.0	SQ YD
PATCH 2	73.0	SQ YD
TOTAL =	267.0	SQ YD

BENCH MARKS

BM 106 - ELEV. = 554.610
CHISELED SQUARE TOP OF PARAPET WALL, SOUTHWEST CORNER OF STRUCTURE # 026-0042 ON RT. 40.

BM 105 - ELEV. = 488.769
CHISELED SQUARE TOP OF SOUTHEAST WINGWALL OF STRUCTURE # 026-0098.

BM 225 - ELEV. = 500.550
R.R. SPIKE IN NORTH FACE P.P., SOUTH SIDE RT. 140 AT STA. 482+50.

FILE NAME = c:\projects\74057d\shtstage1_74057.dgn	USER NAME = swartzrw	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE I CONSTRUCTION	F.A.S RTE.	SECTION	COUNTY	TOTAL SHEETS / SHEET NO.
		DRAWN -	REVISED -			2793	(O,P,Y)RS-1	FAYETTE	52 / 38
	PLOT SCALE = 20.0000 ' / IN.	CHECKED -	REVISED -					CONTRACT NO. 74057	
	PLOT DATE = 5/14/2008	DATE -	REVISED -		SCALE: 20 / SHEET NO. 1 OF 1 SHEETS / STA. 456+43.10 TO STA. 459+50	FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT	