F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
307	13ON-3 (1)	DUPAGE	141	33
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

60R46

MAINTENANCE OF TRAFFIC SCHEDULE

STAGE	COUNTY	SHEET	WORK ZONE PAVEMENT MARKING REMOVAL	PAVEMENT MARKING REMOVAL	WET REFLECTIVE TEMPORARY TAPE, TYPE III, LETTERS AND SYMBOLS	WET REFLECTIVE TEMPORARY TAPE, TYPE III, 4 INCH	WET REFLECTIVE TEMPORARY TAPE, TYPE III 8"	WET REFLECTIVE TEMPORARY TAPE, TYPE III 12"	WET REFLECTIVE TEMPORARY TAPE, TYPE III 24"	TEMPORARY INFORMATION SIGNING
			SQ FT	SQ FT	SQ FT	FOOT	FOOT	FOOT	FOOT	SQ FT
1	DUPAGE	MOT-1-03	0	0	0	0	0	0	0	0
		MOT-1-04	591	683	73	725	191	82	49	6[illegible]
		MOT-1-09	2,825	3,398	73	7,714	361	0	0	7[illegible]
DETOUR		MOT-DET	0	0	0	0	0	0	0	225
		TOTALS	3,416	4,081	146	8,439	552	82	49	358

MOT-SCHED

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.P. ROUTE 307 (ILLINOIS ROUTE 64)

MAINTENEANCE OF TRAFFIC
SCHEDULE OF QUANTITIES

SCALE: VERT: NONE
HORIZ: NONE
DATE: FEBRUARY 1, 2013

DRAWN BY: AFC
CHECKED BY: NJH

AECOM