F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
0085	00-00246-02-FP	MCHENRY	292	159
STA.		TO STA.		
FED. ROAD DIST. NO. 1	ILLINOIS	FED. AID PROJECT		

CONTRACT NO: 63522

SCHEDULE OF PROPOSED SIGNS

SIGN ID	ROAD	PROPOSED LOCATION STATION	OFFSET (FT) + : RT - : LT	MUTCD CODE	SIGN DESCRIPTION	GROUND MOUNTING TYPE	HEIGHT FT	WIDTH FT	AREA SQ. FT	PANEL TYPE	SIGN PANEL TYPE 1 (SPECIAL) X7200105	SIGN PANEL TYPE 2 (SPECIAL) X7200205	TELESCOPING STEEL SIGN SUPPORT (SPECIAL)••• X7280105	BASE FOR TELESCOPING SIGN SUPPORT (SPECIAL) X7310110	METAL POST TYPE A 72900100
W-110	WALKUP ROAD	60+02	39.3	R3-8b	LEFT TURN ONLY/THRU ONLY/RIGHT TURN ONLY	TELESCOPING	2.50	4.00	10.00	2		10	15.5	2	
W-111	WALKUP ROAD	63+61	64.2	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-112	WALKUP ROAD	65+39	23.0	R2-1	SPEED LIMIT 40	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-113	WALKUP ROAD	230+48	23.5	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-114	WALKUP ROAD	245+21	24.9	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-115	WALKUP ROAD	254+63	25.5	W1-2R	RIGHT CURVE	TELESCOPING	2.50	2.50	6.25	1	6.25		15.5	1	
W-116	WALKUP ROAD	259+43	24.8	CUSTOM	SIGNAL AHEAD- MASON HILL ROAD	TELESCOPING	1.50	6.00	9.00	1	9.00		14.5	2	
W-117	WALKUP ROAD	265+57	48.0	W1-7	TWO DIRECTION LARGE ARROW	TELESCOPING	4.00	2.00	8.00	1	8.00		17	1	
W-118	WALKUP ROAD	276+58	25.2	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-119	WALKUP ROAD	278+99	24.8	R3-9cP	BEGIN		1.00	2.50	2.50	1	2.50				
W-120	WALKUP ROAD	278+99	24.8	R3-9B	CENTER LANE TWO WAY LEFT TURN ONLY	TELESCOPING	3.00	2.00	6.00	1	6.00		16	1	
W-121	WALKUP ROAD	300+50	29.0	R2-1	SPEED LIMIT 50	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-122	WALKUP ROAD	299+50	29.8	R3-9dP	END		1.00	2.50	2.50	1	2.50				
W-123	WALKUP ROAD	299+50	29.8	R3-9B	CENTER LANE TWO WAY LEFT TURN ONLY	TELESCOPING	3.00	2.00	6.00	1	6.00		16	1	
W-124	WALKUP ROAD	299+50	-26.7	R3-9cP	BEGIN		1.00	2.50	9.00	1	9.00				
W-125	WALKUP ROAD	299+50	-26.7	R3-9B	CENTER LANE TWO WAY LEFT TURN ONLY	TELESCOPING	3.00	2.00	6.00	1	6.00		16	1	
W-126	WALKUP ROAD	300+50	-25.1	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-127	WALKUP ROAD	283+80	-24.9	W1-2L	LEFT CURVE	TELESCOPING	2.50	2.50	6.25	1	6.25		15.5	1	
W-128	WALKUP ROAD	279+03	-25.6	R3-9dP	END		1.00	2.50	2.50	1	2.50				
W-129	WALKUP ROAD	279+03	-25.6	R3-9B	CENTER LANE TWO WAY LEFT TURN ONLY	TELESCOPING	3.00	2.00	6.00	1	6.00		16	1	
W-130	WALKUP ROAD	275+17	-29.0	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-131	WALKUP ROAD	275+58	-26.0	CUSTOM	SIGNAL AHEAD- MASON HILL ROAD	TELESCOPING	1.50	6.00	9.00	1	9.00		14.5	2	
W-132	WALKUP ROAD	268+60	-37.7	R3-5R	RIGHT TURN ONLY	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-133	WALKUP ROAD	265+64	-87.2	R2-1	SPEED LIMIT 50		3.00	2.50	7.50	1	7.50				
W-134	WALKUP ROAD	249+08	-44.5	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-135	WALKUP ROAD	245+21	-25.7	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-136	WALKUP ROAD	240+49	-25.7	W1-4R	REVERSE CURVE	TELESCOPING	2.50	2.50	6.25	1	6.25		15.5	1	
W-137	WALKUP ROAD	238+28	-37.0	R3-5R	RIGHT TURN ONLY	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-138	WALKUP ROAD	236+02	-52.6	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-139	WALKUP ROAD	231+69	-37.6	R3-5R	RIGHT TURN ONLY	TELESCOPING	3.00	2.50	9.00	1	9.00		16	1	
W-140	WALKUP ROAD	230+48	-36.8	R2-1	SPEED LIMIT 45	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-141	WALKUP ROAD	228+34	-52.5	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-142	WALKUP ROAD	67+09	-26.0	R3-8b	LEFT TURN ONLY/THRU ONLY/RIGHT TURN ONLY	TELESCOPING	2.50	4.00	10.00	2		10	15.5	2	
W-143	WALKUP ROAD	63+59	-71.1	R2-1	SPEED LIMIT 30		3.00	2.50	7.50	1	7.50				
W-144	WALKUP ROAD	63+13	-64.6	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-145	WALKUP ROAD	61+63	-37.3	R2-1	SPEED LIMIT 30	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-146	WALKUP ROAD	59+30	-54.2	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-147	WALKUP ROAD	58+56	-35.5	W3-3	SIGNAL AHEAD	TELESCOPING	2.50	2.50	6.25	1	6.25		15.5	1	
W-148	WALKUP ROAD	56+64	-37.4	R3-5R	RIGHT TURN ONLY	TELESCOPING	3.00	2.50	7.50	1	7.50		16	1	
W-149	WALKUP ROAD	54+97	-56.1	R4-7	KEEP RIGHT	TELESCOPING	2.50	2.00	5.00	1	5.00		15.5	1	
W-150	WALKUP ROAD	54+65	-58.5	R1-1	STOP SIGN	TELESCOPING	3.00	3.00	7.45	1	7.45		16	1	
W-151	WALKUP ROAD	52+56	-47.3	R3-5R	RIGHT TURN ONLY	TELESCOPING	3.00	2.50	9.00	1	9.00		16	1	
W-152	WALKUP ROAD	50+65	-61.2	R1-1	STOP SIGN	TRAFFIC SIGNAL	3.00	3.00	7.45	1	7.45				
SU-103	WALKUP ROAD	63+10	49.3	R1-2	STOP SIGN	METAL POST	1.50	1.50	2.25	1	2.25				11.50
SU-104	WALKUP ROAD	63+88	23.0	R1-2	STOP SIGN	METAL POST	1.50	1.50	2.25	1	2.25				11.50
RELOCATED SIGNS															
W-13A	WALKUP ROAD	53+24	35.0	CUSTOM	MC HENRY COUNTY, ADOPT A HIGHWAY	TELESCOPING	2.5	2.5	6.25	1			15.5	1	
W-13B	WALKUP ROAD	53+24	35.0	CUSTOM	BOY SCOUT TROOP 580	O	1.5	2.5	3.75	1					
W-18	WALKUP ROAD	79+33	39.9	R2-1	SPEED LIMIT 40	TELESCOPING	3.5	2.5	8.75	1			16.5	1	
W-19	WALKUP ROAD	73+92	32.3	CUSTOM	PARK HOURS 9A.M TO DUSK	TELESCOPING	1.5	1	1.5	1			14.5	1	
W-21	WALKUP ROAD	77+52	27.5	CUSTOM	THROUGH TRAFFIC (LEFT), RIGHT TURN ONLY (RIGHT)	TELESCOPING	2.5	2.5	6.25	1			15.5	1	
W-31A	WALKUP ROAD	267+28	25.4	CUSTOM	MCHENRY COUNTY ADOPT A HIGHWAY	TELESCOPING	2.5	2.5	6.25	1			15.5	1	
W-31B	WALKUP ROAD	267+28	25.4	CUSTOM	IN LOVING MEMORY OF MICHELLE MICHAELIS	O	1.5	2.5	3.75	1					
W-40A	WALKUP ROAD	270+45	-25.1	CUSTOM	MCHENRY COUNTY ADOPT A HIGHWAY	TELESCOPING	2.5	2.5	6.25	1			15.5	1	
W-40B	WALKUP ROAD	270+45	-25.1	CUSTOM	YOUR GROUP NAME HERE	O	1.5	2.5	3.75	1					
W-42A	WALKUP ROAD	265+64	-87.2	R12-1	WEIGHT LIMIT 8 TONS	TELESCOPING	2.5	2	5	1			15.5	1	
W-42B	WALKUP ROAD	265+64	-87.2	CUSTOM	OVERWEIGHT VEHICLE AND RALLY	TELESCOPING	2	1.5	3	1			15	1	
W-42C	WALKUP ROAD	265+64	-87.2	CUSTOM	VILLAGE OF BULL VALLEY	TELESCOPING	2	4	8	1			15	2	
W-43B	WALKUP ROAD	265+64	-87.2	CUSTOM	SOLICTORS PERMIT REQUIRED	TELESCOPING	1	1.5	1.5	1			14	1	

REVISIONS	
NAME	DATE

MCHENRY COUNTY DIVISION OF TRANSPORTATION
WALKUP ROAD F.A.U. 0085

SIGNING SCHEDULE
PROPOSED SIGNS
SHEET 2 OF 3

SCALE: N.T.S. DRAWN BY: MN

DATE: 04/15/11 CHECKED BY: MM

TENG

TENG & ASSOCIATES, INC.
ENGINEERS&ARCHITECTS&PLANNERS
866 N MICHIGAN AVE.CHICAGO, IL 60601
TELEPHONE: 312626-0000

..\SO2A003.DGN..\SO2A003.DGN..\B099A000.DGN
4:14:20&15&59
1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63
\\FS-0044\AM\VAULT\D-HANS.01\2202\300-03\CIVIL\CAD\02 CONTRACT\A TENG\SHEET\SO2A003.SHT
STANKERJ