NOTE:
MAINTAIN EXISTING
FLASHING BEACON

W3-3(O)-48

Archer Ave
55th St

ILLINOIS
171
Archer Ave
55th Street
JCT 1/ 4 MILE

℄ SB IL 171

SB PGL

TEMPORARY PAVEMENT MARKING
PLACED IN PREVIOUS STAGE

EXIST CURVE
EX 171 SB-2

SB IL 171

15+00

20+00

NB IL 171

MATCH LINE STA 15+00

℄ NB IL 171

ONLY

TEMPORARY PAVEMENT MARKING
PLACED IN PREVIOUS STAGE

EXIST ROW

IL CENTRAL
RAILROAD

AC

℄ SB IL 171

25+00

26+00

MATCH LINE STA 26+00

ONLY

0′ 25′ 50′ 100′
SCALE: 1″= 50′

INTERSTATE 55 NORTH
Chicago
RIGHT LANE
EXIT ONLY

W1-6R(O)-7236
(ABOVE TYPE III
BARRICADE)

EXISTING OVERHEAD
SIGN TO BE COVERED

Joliet Rd.
3/4 MILE

INTERSTATE 55 SOUTH
St. Louis
NEXT RIGHT

INTERSTATE 55 NORTH
Chicago
EXIT ONLY

W1-4R(O)-48

LEGEND

	WORK AREA
	TEMPORARY PAVEMENT PLACED PREVIOUS STAGE
	TEMPORARY PAVEMENT PLACED THIS STAGE
	FLASHING ARROW BOARD
	TRAFFIC LANE
	TYPE III BARRICADES
	TEMPORARY SIGN
	TEMPORARY CONCRETE BARRIER
	IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE), TEST LEVEL 3
	DRUMS w/ STEADY BURN MONODIRECTIONAL LIGHTS @ 50′ CENTERS (TYP.) @ 25′ CENTERS ON CURVES @ 20′ CENTERS ON TAPERS
	DRUMS w/ STEADY BURN MONODIRECTIONAL LIGHTS @ 20′ CENTERS ON TAPERS

1	EPOXY PAVEMENT MARKING - LETTERS AND SYMBOLS (WHITE)
2	EPOXY PAVEMENT MARKING - 4 INCH (WHITE)
3	EPOXY PAVEMENT MARKING - 4 INCH (YELLOW)
4	EPOXY PAVEMENT MARKING - 6 INCH (WHITE) w/ TEMPORARY RAISED REFLECTIVE PAVEMENT MARKER
4a	EPOXY PAVEMENT MARKING - 6 INCH (WHITE) (2′ DASH, 6′ SKIP)
5	EPOXY PAVEMENT MARKING - 12 INCH (WHITE)
6	EPOXY PAVEMENT MARKING - 12 INCH (YELLOW)
7	EPOXY PAVEMENT MARKING - 24 INCH (WHITE)
8	WET REFLECTIVE TEMPORARY TAPE - 4 INCH (WHITE)
9	WET REFLECTIVE TEMPORARY TAPE - 4 INCH (YELLOW)

FILE NAME =	DESIGNED - AAA	REVISED -
...\D160J16-sht-IL171-Mot-Stlc-SB-02.dgn	DRAWN - TMB	REVISED -
USER NAME = agibson	CHECKED - JMM	REVISED -
PLOT DATE = 8/20/2014	DATE - 6/23/2014	REVISED -

benesch
engineers · scientists · planners

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
STAGE 1C

SCALE: 1″=50′ | SHEET 42 OF 50 SHEETS | STA. | TO STA.

F.A.P RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
372/373	2013-038B-R	COOK	821	103
		CONTRACT NO. 60J16		
	ILLINOIS FED. AID PROJECT			