F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	05-00016-03-BR	MADISON	129	127
STA. 48+50	TO STA. 49+60			
CONTRACT NO.: 97351				

ADDENDUM #1 01-02-2009

FINAL SURVEY		BY	DATE
	SURVEYED	D.L.W.	1/18/06
	PLOTTED		
NOTE BOOK	TEMPLATE		
NO.	AREAS		
	AREAS CHECKED		

ORIGINAL SURVEY		BY	DATE
	SURVEYED	D.L.W.	8/26/05
	PLOTTED		
NOTE BOOK	TEMPLATE		
NO.	AREAS		
	AREAS CHECKED		

49+60: CUT = 1026.81 SF, FILL = 0.00 SF
49+50: CUT = 1197.47 SF, FILL = 0.00 SF
49+00: CUT = 1981.05 SF, FILL = 0.00 SF
48+50: CUT = 2740.61 SF, FILL = 0.00 SF

PROPOSED R.O.W.

3.00:1

PROPOSED P.G.L.

474.9 463.30
476.6 463.57
483.2 464.90
488.8 466.25

Revised 1-6-09

SCALE
HORIZ. 1"=10'
VERT. 1"=5'

CROSS SECTIONS–WEST CORBIN STREET – STA. 48+50 TO STA. 49+60