END WORK ZONE SPEED LIMIT
G20-I103(0)-6036

EXISTING PAVEMENT MARKING

ARROW BOARD

LIBERTY STREET

STOP
EXISTING TO REMAIN VISIBLE

25'R TYP.

STOP
R1-1-30

DRUMS WITH STEADY BURNING LIGHTS SPACED AT 25' C-C AND ALONG CORNER RADII, TYP.

ROAD CONSTRUCTION AHEAD
W20-I103(0)-36
M6-4(0)-2115
W1-4R(0)-48

TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHTS SPACED AT 25' C-C

ONLY
R3-8-3630

MAINTAIN ACCESS DURING CONSTRUCTION, TEMPORARY ACCESS (COMMERCIAL ENTRANCE)

185+00 | 190+00 | 195+00 | 198+00

12' | 11' | 11' | 11' | 11' | 11' | 12'

+50 | +50 | +50 | +68 | +08 | +56 | +08 | +43 | +21 | +26 | +26 | +82

50'R | 50'R

+26
3.5' LT

+19
3.5' LT

EXISTING R.O.W.

PROPOSED R.O.W.

MATCH LINE STA. 198+00

4 LANES AT 11'

BEGIN ADVANCE SIGNING SEQUENCE
STA. 185+00 (SEE BELOW)

STOP
R1-1-30

DRUMS WITH STEADY BURNING LIGHTS SPACED AT 25' C-C, IN MEDIAN

ONLY
R3-8-3630

JCT
ILLINOIS 59
M2-1-2115
M1-I100-24

ONLY ONLY ONLY
R3-8-5430

STOP
R1-1-30

ONLY
R3-5R-2430

EDGE OF PROPOSED PAVEMENT

ROAD CONSTRUCTION AHEAD
W20-I103(0)-36
M6-4(0)-2115

WORK ZONE
SPEED LIMIT 30
PHOTO ENFORCED
$375 FINE MINIMUM

W21-I115(0)-3618
R2-1-3648
R10-19aP-3618
R21-I106-3618

PLACE SIGN WEST OF STATION BLVD.

200' | 200' | 300' | 200' | 300'

STA. 185+00

ROAD WORK AHEAD
EXPECT DELAYS
SEE IDOT DISTRICT 1 DETAIL TC-22

ROAD CONSTRUCTION AHEAD
W20-I103(0)-48

WORK ZONE
SPEED LIMIT 30
PHOTO ENFORCED
$375 FINE MINIMUM

W21-I115(0)-3618
R2-1-3648
R10-19aP-3618
R21-I106-3618

LEFT LANE CLOSED AHEAD
W20-5(0)-48

W21-1a(0)-48
(OMIT SIGN WHENEVER WORKERS ARE NOT PRESENT FOR OVER 1 HOUR)

ADVANCE SIGNING FOR LIBERTY STREET
(SPACING MAY VARY DUE TO FIELD CONDITIONS)

N

0 50' 100' 150' 200'
SCALE IN FEET

DESIGNED	PJO	REVISED	-
DRAWN	KES	REVISED	-
CHECKED	JCM	REVISED	-
DATE	12/14/2012	REVISED	-

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC – STAGE 1B
LIBERTY STREET

SCALE: AS SHOWN | SHEET NO. 73 OF 195 SHEETS | STA. 185+00 TO STA. 198+00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
338	(112 & 113) WRS-7	DUPAGE	1156	167
		CONTRACT NO. 60R30		
		ILLINOIS FED. AID PROJECT		