VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	EXISTING TOP ELEVATION	EXISTING CUT	REFERENCE ELEVATION	COMMENTS
1	36" G	1948066.799	1153294.514	592.74'	3.24'	595.98'	UTILITY QUALITY "A"
2	36" Wide E	1948954.210	1153312.087	592.11'	5.59'	597.70'	UTILITY QUALITY "A"
3	36" G	1948536.338	1153299.722	592.88'	2.42'	595.30'	UTILITY QUALITY "A"
4	4" FOC	1948953.676	1153319.443	592.79'	5.28'	598.07'	UTILITY QUALITY "A"
5	36" G	1948954.165	1153303.772	593.29'	3.78'	597.07'	UTILITY QUALITY "A"
6	36" G	1949862.808	1153313.195	593.60'	3.27'	596.87'	UTILITY QUALITY "A"
7	16" FM	1948954.155	1153320.768	587.56'	10.65'	598.21'	UTILITY QUALITY "A"

NOTES

TH #2 - Found rough poured 36" wide concrete duct. Duct had a slight curvature on top. Due to the over poured concrete and being very brittle as well, we were not able to determine the depth to the bottom of the duct.

TH #4 - Found 4" orange PE duct.

TH #7 - Found 16" sludge line.

ABBREVIATIONS

E - Electric
FOC - Fiber Optic
FM - Force Main
G - Gas

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY.

Cardno TBE
CIVIL ENGINEERING * TRANSPORTATION * ENVIRONMENTAL
PLANNING * UTILITY ENGINEERING/LOCATING

Checked By: [signature]
Date: 11/20/13

TBE Job No. IL09510528, 556

DESIGNED EG	REVISED 11/19/13	ADDED TEST HOLE #7	
DRAWN SRK	REVISED		
CHECKED KFS	REVISED		
DATE 4/03/13	REVISED		

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

McCormick Blvd/Touhy Ave. to Howard St.
Lincolnwood/Skokie, IL

SHEET NO. | STA. | TO STA.

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
0378	3738-1	Cook	28	16A

Contract No. 60R87

FED. ROAD DIST. NO. | ILLINOIS | Job No.