CONTRACT. NO.	SHEET NO.
60A70	54

VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	OFFSET	TOP OF UTILITY	EXISTING CUT	REFERENCE GROUND ELEVATION	COMMENTS
1	36" G	1761977.91	1021140.02	30.97' LT	588.40'	5.78'	594.18'	SUE QUALITY LEVEL "A"
2	36" G	1761442.74	1021158.57	28.65' LT	583.76'	7.80'	591.56'	SUE QUALITY LEVEL "A"
3	24" G	1761342.59	1021165.10	25.29' LT	585.29'	5.77'	591.06'	SUE QUALITY LEVEL "A"
4	36" G	1761311.69	1021168.82	22.55' LT	584.45'	6.60'	591.05'	SUE QUALITY LEVEL "A"
5	30" G	1761217.69	1021170.05	24.24' LT	583.81'	6.03'	589.84'	SUE QUALITY LEVEL "A"
6	36" G	1760961.17	1021177.66	24.58' LT	581.10'	6.45'	587.56'	SUE QUALITY LEVEL "A"
7	36" G	1760960.02	1021451.05	28.96' RT	581.72'	5.45'	587.17'	SUE QUALITY LEVEL "A"
8	36" G	1761476.94	1021438.16	32.12' RT	588.50'	3.80'	592.30'	SUE QUALITY LEVEL "A"
9	30" G	1761502.81	1021498.60	93.34' RT	587.35'	6.32'	593.67'	SUE QUALITY LEVEL "A"
10	36" G	1761565.03	1021437.19	33.89' RT	586.18'	6.56'	592.74'	SUE QUALITY LEVEL "A"
11	24" G	1761620.42	1021437.02	35.44' RT	587.24'	6.48'	593.72'	SUE QUALITY LEVEL "A"
12	36" G	1761724.77	1021430.72	32.38' RT	585.79'	7.79'	593.57'	SUE QUALITY LEVEL "A"
13	36" G	1762033.48	1021427.22	35.74' RT	582.33'	11.82'	594.15'	SUE QUALITY LEVEL "A"
14	36" G	1764930.49	1021304.11	76.43' RT	576.62'	7.58'	584.20'	SUE QUALITY LEVEL "A"
15	36" G	1764892.83	1021316.93	88.20' RT	575.86'	9.18'	585.04'	SUE QUALITY LEVEL "A"
16	20" G	1764347.85	1021327.45	83.64' RT	583.13'	6.03'	589.16'	SUE QUALITY LEVEL "A"
17	42" G	1764997.02	1021191.01	34.79' LT,	575.87'	7.42'	583.29'	SUE QUALITY LEVEL "A"
18	40" G	1764968.48	1021190.20	36.39' LT	578.66'	4.85'	583.51'	SUE QUALITY LEVEL "A"
19	24" G	1764412.46	1021208.28	33.70' LT	581.30'	5.83'	587.13'	SUE QUALITY LEVEL "A"
20	36" G	1761929.14	1020284.46	886.41' LT	587.94'	4.36'	592.30'	SUE QUALITY LEVEL "A"
21	36" G	1761113.92	1020837.27	358.93' LT	585.00'	3.99'	588.99'	SUE QUALITY LEVEL "A"
22	24" G	1761070.06	1020865.93	331.66' LT	584.19'	4.36'	588.55'	SUE QUALITY LEVEL "A"
23	36" G	1761033.53	1020896.84	301.92' LT	584.14'	4.01'	588.15'	SUE QUALITY LEVEL "A"
24	30" G	1760973.03	1020934.20	266.48' LT	583.97'	4.14'	588.11'	SUE QUALITY LEVEL "A"
25	36" G	1760931.81	1020970.94	231.05' LT	584.58'	3.48'	588.06'	SUE QUALITY LEVEL "A"
26	SEE NOTE G	1761558.07	1021554.22	152.28' RT	590.54'	3.36'	593.90'	SUE QUALITY LEVEL "A"
27	30" G	1761607.88	1021535.48	135.12' RT	590.48'	4.26'	594.74'	SUE QUALITY LEVEL "A"
28	SEE NOTE G	1761643.16	1021517.84	118.60' RT	586.00'	9.44'	595.44'	SUE QUALITY LEVEL "A"
29	24" G	1761708.92	1021492.06	94.90' RT	590.37'	4.86'	595.23'	SUE QUALITY LEVEL "A"
30	SEE NOTE G	1761763.53	1021469.32	73.89' RT	586.90'	8.79'	595.69'	SUE QUALITY LEVEL "A"

VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	EXISTING TOP ELEVATION	EXISTING CUT ELEVATION	REFERENCE ELEVATION	COMMENTS

NOTES

TH#17, 18 & 19 According to record drawings, the gas main under College St. is placed in a casing.
TH#26 Unable to expose utility due to water, but were able to probe to feel utility.
TH#28 Unable to expose utility due to mud and water, but were able to probe to feel utility.
TH#30 Unable to expose utility due to hard clay, but were able to probe to feel utility.

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY. OFFSETS AND STATIONS ARE IN RELATION TO THE BASELINE OF SURVEY.

Illinois Department of Transportation

Contract Number: 60A70
Work Order No. 132,142,158,229
Shorewood, IL (Will County)
TBE Project No.: IL09500132, 142, 158, 229

REVISIONS

DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION
1/20/06	SRT																

TBE GROUP, INC.
SOUTHERN REGION: FL, GA, SC, NC
NORTHERN REGION: IL, IN, MI, OH, MD, NJ, NY
PA, VA, CANADA
WESTERN REGION: AZ, NV, NM, TX, CA, OR, UT, WA

VERIFIED UTILITY LOCATIONS

2