F.A... RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
----	94-F3000-05-BT	COOK	102	89

DOT PROJECT NO. TE-D001 (610)

CENTENNIAL TRAIL

CONTRACT NO. 83859

FINAL SURVEY NOTE BOOK NO. | SURVEYED PLOTTED TEMPLATE AREAS AREAS CHECKED | BY DATE

ORIGINAL SURVEY NOTE BOOK NO. | SURVEYED PLOTTED TEMPLATE AREAS AREAS CHECKED | BY DATE

2+475.00

181.20 / 181.19

CUT: (UNSUITABLE) 1.7 SM | CUT: (SUITABLE) 0.5 SM | FILL: (SUITABLE) 0.2

2+450.00

181.50 / 181.55

CUT: (UNSUITABLE) 1.5 SM | CUT: (SUITABLE) 0.1 SM | FILL: (SUITABLE) 2.0

2+425.00

CROSS WALK AT STEPHEN ST. DONOHOE RD.

CUT: (UNSUITABLE) 0.22 SM | CUT: (SUITABLE) 0.3 SM | FILL: (SUITABLE) —

2+400.00

181.09 / 181.46

CUT: (UNSUITABLE) 2.5 SM | CUT: (SUITABLE) — SM | FILL: (SUITABLE) 5.4 SM

2+575.00

179.36 / 179.54

CANAL BANK RD

CUT: (UNSUITABLE) 1.6 SM | CUT: (SUITABLE) — | FILL: (SUITABLE) 1.6 SM

2+550.00

179.54 / 179.62

CANAL BANK RD.

CUT: (UNSUITABLE) 1.5 SM | CUT: (SUITABLE) 0.1 SM | FILL: (SUITABLE) 0.8 SM

2+525.00

179.64 / 179.63

CANAL BANK RD.

CUT: (UNSUITABLE) 1.4 SM | CUT: (SUITABLE) 0.4 SM | FILL: (SUITABLE) 0.1 SM

2+500.00

179.70 / 179.74

CANAL BANK RD.

CUT: (UNSUITABLE) 1.5 SM | CUT: (SUITABLE) 0.1 SM | FILL: (SUITABLE) 0.5 SM

−8 −6 −4 −2 0 2 4 6 8 10 12 14