Illinois Department of Transportation

Status of Utilities

Name of Utility Company

Ameren Illinois (electric)

Route	FAU 6584
Section	105;972-7HB)BY
County	Peoria
Contract No.	68683
Catalog No.	032137-00D

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
Allen Rd	94' Rt	68+83	Power Pole	Grade Cut	Relocate
Allen Rd	85' Rt	71+09	Power Pole	Grade Cut	Relocate
Allen Rd	85' Rt	72+62	Power Pole	New Radius	Relocate
Allen Rd	85' Rt	72+67	Transformer	New Radius	Relocate
Allen Rd	35' Rt	76+23	Power Pole	Curb & Storm Sewer	Relocate
Allen Rd	55' Lt	76+13	Guy Pole	New Ditch	Relocate
Allen Rd	30' Rt	79+28	Power Pole	Curb & Storm Sewer	Relocate
Allen Rd	37' Rt	79+28	Vault	Curb, Storm Sewer & Bike path	Relocate
Allen Rd	63' Lt	79+28	Vault	Grade Adjustment	Relocate
Allen Rd	37' Rt to 63' Lt	79+28	UG Electric	Storm Sewer & Ditch	Relocate
Allen Rd	27' Rt	82+31	Power Pole	New Roadway	Relocate
Allen Rd	29' Rt	84+89	Power Pole	New Roadway	Relocate
Allen Rd	32' Rt	87+16	Power Pole	Grade Change	Relocate
Allen Rd	34' Rt	89+38	Power Pole	Grade Change	Relocate
Allen Rd	36' Rt	92+48	Power Pole	Grade Change	Relocate
Allen Rd	39' Rt	95+55	Power Pole	Grade Change	Relocate

NOTE: Please check all your facilities within the construction limits of this project.

Illinois Department of Transportation

Status of Utilities

Name of Utility Company

Comcast

Route	FAU 6584
Section	105;972-7HB)BY
County	Peoria
Contract No.	68683
Catalog No.	032137-00D

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
Allen Rd	94' Rt	68+83	Power Pole	Grade Cut	Relocate
Allen Rd	85' Rt	71+09	Power Pole	Grade Cut	Relocate
Allen Rd	85' Rt	72+62	Power Pole	New Radius	Relocate
Allen Rd	35' Rt	76+23	Power Pole	Curb & Storm Sewer	Relocate
Allen Rd	30' Rt	79+28	Power Pole	Curb & Storm Sewer	Relocate
Allen Rd	27' Rt	82+31	Power Pole	New Roadway	Relocate
Allen Rd	29' Rt	84+89	Power Pole	New Roadway	Relocate
Allen Rd	32' Rt	87+16	Power Pole	Grade Change	Relocate
Allen Rd	34' Rt	89+38	Power Pole	Grade Change	Relocate
Allen Rd	36' Rt	92+48	Power Pole	Grade Change	Relocate
Allen Rd	39' Rt	95+55	Power Pole	Grade Change	Relocate
	Please Note that items below have not been claimed by any utility. Please verify ownership.				
Allen Rd	44' to 65' Lt	79+00 to 83+00	Buried Telephone	Grading	Relocate
Allen Rd	41' to 66' Lt	81+50 to 83+50	(2) Buried Fiber	Grading	Relocate

NOTE: Please check all your facilities within the construction limits of this project.