EROSION CONTROL LEGEND

- INLET FILTERS
- SEDIMENT CONTROL, STABILIZED CONSTRUCTION ENTRANCE
- PERIMETER EROSION BARRIER (PEB)
- TEMPORARY DITCH CHECKS

DURING CONSTRUCTION TEMPORARY EROSION CONTROL SEEDING SHALL BE PLACED ALONG WITH MULCH, METHOD 2.
IN ADDITION, AT CONCLUSION OF CONSTRUCTION - SEEDING, CLASS 3A & EROSION CONTROL BLANKET

DURING CONSTRUCTION TEMPORARY EROSION CONTROL SEEDING SHALL BE PLACED ALONG WITH MULCH, METHOD 2. IN ADDITION, AT CONCLUSION OF CONSTRUCTION - SEEDING, CLASS 7 (SPECIAL) & EROSION CONTROL BLANKET

MATCH LINE "A"
SEE SHEET 54

℄ PR. RAMP D

℄ PROPOSED I-70

℄ PR. RAMP A

℄ PR. RAMP C

℄ PR. EXCHANGE AVE.

TRRA-IHR

DITCH CHECK BY OTHERS

LEAVE GAP IN PEB FOR DITCH

PEB 445'

PEB 368'

SEEDING INCLUDED IN CONTRACT 76D05

CONTRACT LIMITS STA. 17+25

BY OTHERS
GRADING BY 76C41
PAVING BY 76C43
CONTRACT 76D05

STONE RIPRAP, CL A4 - 17 SY
FILTER FABRIC FOR RIPRAP - 17 SY

12' MIN TO TRRA ℄ (TYP.)

℄ PR. RET WALL FACE

STR. # 082-W309

POLARVILLE BLDG

BUILDING F.F.=591.36

PEDESTRIAN BRIDGE 33.5'± CLR.

RR CONC. STEPS

TEMPORARY EASEMENT

EX. R.O.W.

PR. R.O.W.

MATCH LINE STA. 20+00
SEE SHEET 52

MATCH LINE STA. 46+00
SEE SHEET 52

FILE NAME = $FILE$	USER NAME = $USER$	DESIGNED - JB	REVISED -
		DRAWN - JFS	REVISED -
TENG & ASSOCIATES, INC. ENGINEERS/ARCHITECTS/PLANNERS CHICAGO, ILLINOIS	PLOT SCALE = $SCALE$	CHECKED - JB	REVISED -
	PLOT DATE = $DATE$	DATE - 05/13/11	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION
RELOCATED ILLINOIS ROUTE 3

PROPOSED RAMP A
EROSION CONTROL PLAN
STA. 16+00 TO STA. 20+00

SCALE: 1"=50' | SHEET NO. 3 OF 6 SHEETS | STA. | TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
998	82-2-1HVB-1	ST. CLAIR	345	53
		CONTRACT NO. 76D05		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

C:\DBCONN-99-MOTIFI.DGN, ..\DBCONN-10-BORDERI.DGN, ..\DBCONN-11-MOTIFI.DGN, ..\DBCONN-10-LEGENDI.DGN, ..\DBCONN-10-LAYOUTI.DGN, ..\DBCONN-05-MOTIFI.DGN, ..\DBCONN-06-MOTIFI.DGN, ..\DBCONN-08-MOTIFI.DGN, ..\DBCONN-10-MOTIFI.DGN
5-11-2011, 10:58:36 NEWMANMD \\FS-0244\VM\VAULT_D-TRNS_07\222\28868-00A\CIVIL\CAD\99 ALL CONTRACTS\DGN\SHEETS CONTRACT 1A\DBCONN-10-SHT-EROSI-2.DGN