FINAL SURVEY	NOTE BOOK	NO.
SURVEYED		
PLOTTED		
TEMPLATE		
AREAS		
AREAS CHECKED		

DATE / BY

2141+00.00
=105+68.39

2140+50.00
=105+18.39

2140+12.19
=104+80.53

STAGE II | STAGE I

B IL 54

EXISTING R.O.W.

EX FO

EX TEL

B DETOUR RUNAROUND

CUT=1.0 FILL=4.8 TS EXC=0.0 TS PLMT=0.0

CUT=0.0 FILL=90.4 TS EXC=53.1 TS PLMT=0.0

CUT=0.9 FILL=24.6 TS EXC=0.0 TS PLMT=0.0

CUT=0.0 FILL=124.0 TS EXC=55.4 TS PLMT=0.0

CUT=0.9 FILL=2.8 TS EXC=0.0 TS PLMT=0.0

CUT=0.0 FILL=210.3 TS EXC=58.7 TS PLMT=0.0

HORIZONTAL SCALE 0 10 20

VERTICAL SCALE 0 5 10

PIPE CULVERTS, CLASS D, TYPE 1 24" (TEMPORARY)
@ STA. 104+77.41 RT SKEW=1.68° (RT. FWD.) 1 @ 50.0'
U.S. INVERT=721.66 D.S. INVERT=721.36
ACTUAL LOCATION OF CULVERT AT STA. 104+79.43
SHOWN FOR INFORMATION ONLY.

FILE NAME =	USER NAME = willewis	DESIGNED -	REVISED -
D570271-sht-xssht-construction.dgn		DRAWN -	REVISED -
	PLOT SCALE = 20.0000 ' / IN.	CHECKED -	REVISED -
	PLOT DATE = 12/1/2010	DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

IL 54 OVER COON CREEK CONSTRUCTION CROSS SECTIONS

SCALE: | SHEET NO. OF SHEETS | STA. 2140+12.19 TO STA. 2141+00.00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
71	(15B-1)BR-1	DEWITT	76	40
		CONTRACT NO. 70271		
	ILLINOIS FED. AID PROJECT			

...\D570271-sht-xssht-construction.dgn 12/1/2010 1:29:08 PM