© Copyright Hanson Professional Services Inc. 2009

HANSON
Hanson Professional Services Inc.
1525 South Sixth Street
Springfield, Illinois 62703-2886
Offices Nationwide

CONTRACT NO 66542

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80	(50-3)HBK	LASALLE	492	130
STA.	TO STA.			
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

MATCHLINE STA. 124+00
(IL RTE 178)
SEE SHEET 10 OF 15

EAST 80 Joliet

WEST 80 Moline-Rock Island

DRUMS SPACED @ 50' CENTERS

SOUTH ILLINOIS 178

STOP

E 8 N 3029

LEFT LANE ENDS

ONE WAY

DIVIDED HIGHWAY

TEMPORARY PAVEMENT
STA. 121+17.19
29.00' LT

DRUMS SPACED @ 25' CENTERS STA. 121+17.19

ROAD CONSTRUCTION AHEAD W20-I(0)-48

NO PARKING

PROHIBITED BY MOTOR DRIVEN CYCLES FARM IMPLEMENTS PEDESTRIANS NON-MOTORIZED TRAFFIC
BUCKLE UP!

DO NOT ENTER

WRONG WAY

GAS bp

Utica
La Salle
Starved Rock State Park

FOOD JIMMY JOHN'S SANDWICHES DUFFY'S TAVERN

ILL. WATERWAY VISITOR CENTER

INFO

W21-1(0)-48

EXISTING FRONTAGE ROAD

EXISTING RAMP I

EXISTING RAMP J

PC STA 202+79.62

PT STA 205+34.49

POT STA 320+23.09

POT STA 200+00.00

STA. 120+74.30

STA. 317+64.16

STA. 316+16.85

DRUMS SPACED @ 25' CENTERS

DRUMS SPACED @ 50' CENTERS

SEE NOTE 1

TEMPORARY PAVEMENT
STA. 118+36.74
29.00' LT

SB IL RTE 178
NB IL RTE 178

STA. 116+01.62

MATCHLINE STA. 115+00
(IL RTE 178)

B TEMPORARY RAMP I

B TEMPORARY RAMP J

EDGE LINE
STA. 311+72.30
0.00' LT

TEMP PAVT MK
LINE 4 - WHITE

EDGE LINE
STA. 309+72.30
4.00' LT

TEMP CONC BARRIER
STA. 309+72.30
1.36' LT

TEMPORARY PAVEMENT
STA. 309+22.04
2.00' RT

EDGE LINE
STA. 308+88.30
4.00' LT

END LINEAR DELINEATION PANEL
STA. 308+81.92
1.38' LT

694.33' R

STA. 309+22.04

STA. 312+97.93

STA. 18+50.68

TEMP PAVT MK
LINE 4 - YELLOW

MATCHLINE STA. 308+00
(EXISTING RAMP J)

WIDTH VARIES
SEE OFFSETS
THIS SHEET

℄ IL RTE 178

3:1

1.50%

EXISTING IL RTE 178 PAVEMENT

EXISTING SHOULDER
TO BE REMOVED

TEMPORARY PAVEMENT 9 1/2"

SECTION A-A

N

NOTE:

[1] REMOVE EXISTING GUARDRAIL AS NEEDED FOR TEMPORARY PAVEMENT CONSTRUCTION. USE IDOT STANDARD 631011 TO PROTECT ENDS OF EXISTING GUARDRAIL.

SIGNING LEGEND

- RSPA REMOVE SIGN PANEL ASSEMBLY (AT END OF STAGE)
- RSP REMOVE SIGN PANEL (AT END OF STAGE)
- RLSP RELOCATE SIGN PANEL
- RLSPA RELOCATE SIGN PANEL ASSEMBLY
- SRIP SIGN TO REMAIN IN PLACE
- TAS TEMPORARY ACCESS SIGNS
- MOT SIGNS TO BE PAID FOR THROUGH TRAFFIC CONTROL STANDARDS

LEGEND

- CONSTRUCTION AREA
- TEMPORARY PAVEMENT
- DRUMS OR TYPE II BARRICADES
- TRAFFIC FLOW
- TEMPORARY CONCRETE BARRIER
- TYPE III BARRICADES
- SIGN

50 0 50 100
SCALE: 1" = 50'

REVISIONS NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
PRESTAGE 1 PHASE II
SHEET 8 OF 15

SCALE: VERT. N/A
HORIZ. 1"=50'
DATE

DRAWN BY MEW
CHECKED BY

LAYOUT	MEW	5/27/05
DRAWN	MEW	5/27/05
REVISED	M.I.M.	10/1/07

MODEL NAME = PID 1 Phase II Sht 8
PLOT DATE = 12-23-2009
FILE NAME = C:\PW_Export\C-100TC_PS.dgn
PLOT SCALE = 50.0000 ' / in.
USER NAME = JohnsB0944