N

U.S. RTE. 30 (WEST)
(LINCOLN HIGHWAY)

U.S. RTE. 30 (EAST)
(LINCOLN HIGHWAY)

CENTRAL AVENUE

AMHERST PL.

MILLER CIRCLE DR.

WALGREENS

PARKING LOT

RETENTION POND

EXIST. CURVE E_CNTRL-1
PI STA. = 103+26.60
Δ = 15° 08' 02" (RT)
D = 14° 35' 21"
R = 392.73'
T = 52.17'
L = 103.73'
E = 3.45'
e = -----
T.R. = -----
S.E. RUN = -----
P.C. STA. = 102+74.43
P.T. STA. = 103+78.16

SET TRAFFIC CONTROL ACCORDIND TO STD 701701

PT Sta 103+78.16

PC Sta 102+74.43

POT Sta 494+40.16

POT Sta 507+38.65

ROAD CONSTRUCTION AHEAD
W20-1103(0)-48

W21-1a(0)-48

PROJECT LIMIT STA. 100+90

PROJECT LIMIT STA. 507+00

RIPRAP

EXIST. ℄ STA. 500+00 U.S. RTE. 30=
EXIST. ℄ STA. 106+00 CENTRAL AVE.

REMOVE 12" RCP

EXIST. C&G REMOVAL

706.7 PROP. 4' DIA. CB
701.08 STA. 502+40

705.5 PROP. 4' DIA. CB
700.55 STA. 504+50

10' EXIST. STRIPED SHOULDER

8' EXIST. SHOULDER

EXIST B-6.6 C&G

EXIST B-6.24 C&G

EXIST. B-6.12 C&G

EXIST B-9.06 C&G

EXIST. R.O.W.

CLASS D PATCH

495+00

500+00

505+00

100+00

ARROW BOARD

15" FES
INV. 702.7
STA. 497+14

100'-15" RCP
@0.5%

PROJECT LIMIT STA. 493+00

SET TRAFFIC CONTROL ACCORDIND TO STD 701701

540'-0"
TAPER

REMOVE EXIST. B-6.24 C&G

EXIST. ℄ STA. 500+00 U.S. RTE. 30=
EXIST. ℄ STA. 100+00 CENTRAL AVE.

WET REFLECTIVE TEMPORARY TAPE
TYPE III, 4" (WHITE)

WET REFLECTIVE TEMPORARY TAPE
TYPE III, 4" (DOUBLE YELLOW)

KEEP RIGHT
R4-7A

PROJECT LIMIT STA. 96+74

ROAD CONSTRUCTION AHEAD
W20-1103(0)-48

M6-1R

SET TRAFFIC CONTROL ACCORDIND TO STD 701326

ROAD CONSTRUCTION AHEAD
W20-1103(0)-48

LEGEND

- TYPE III BARRICADE
- SIGN
- DRUMS WITH STEADY BURN MONODIRECTIONAL LIGHT
  50' C-C TANGENTS
  25' C-C LANE SHIFTS & TAPERS
  10' C-C RADII
  (TYP)
- WORK AREA

Δ Rev. Sheet 6-1-12

FILE NAME = c:\pw_work\pwidot\midyja\dms92836\P156828-staging-Design.dgn	USER NAME = midyja	DESIGNED -	REVISED -
	PLOT SCALE = 100.0000 ' / in.	DRAWN -	REVISED -
	PLOT DATE = 4/26/2012	CHECKED -	REVISED -
		DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

SUGGESTED STAGING AND TRAFFIC CONTROL
STAGE I
US 30 AT CENTRAL AVE.

SCALE: | SHEET OF SHEETS | STA. | TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
353	23-N-4	COOK	68	21
		CONTRACT NO. 60L21		
		ILLINOIS FED. AID PROJECT		