PRIMARY OBJECTIVE

MAXIMIZE INTERCHANGE AND RAMP EARTHWORK DURING THIS STAGE WHILE RUN-AROUND LANE SPACING IS IDEAL

CONSTRUCT THE CENTER PIER FOR THE I-155 STRUCTURE OVER I-74

CONSTRUCT NB I-155 LEFT LANE AND MEDIAN SHOULDER SOUTH OF RAMP E/RAMP H GORE

EMERGENCY TRAFFIC MANAGEMENT

WB I-74 : USE AVAILABLE OUTSIDE SHOULDERS

EB I-74 : USE CRASH INVESTIGATION SITE AND AVAILABLE OUTSIDE SHOULDERS

NB I-155 : USE OUTSIDE SHOULDERS

MORTON : USE CRASH INVESTIGATION SITE

N

0' 250' 500' 1000'

SCALE: 1"= 500'

PLEASANT HILL RD

WB I-74

EB I-74

MULLER ROAD

JEFFERSON STREET

VETERANS RD

JACKSON STREET

MORTON AVE

ON-GOING WORK ON RAMP G & H AND INTERCHANGE THROUGH STAGE 12

CONSTRUCT THE CENTER PIER FOR THE I-155 STRUCTURE OVER I-74

TEMP I-74 RUN-AROUND

TEMP RAMP F

PR RAMP F CONSTRUCTION ON-GOING THROUGH STAGE 11

CRASH INVESTIGATION SITE 3

TRAFFIC ON PR RAMP E

COMPLETE NORTH ABUTMENT FOR I-155 STRUCTURE OVER I-74

CONSTRUCT CENTER PIER FOR I-155 STRUCTURE OVER I-74

WB TEMP I-74 RUN-AROUND

EB TEMP I-74 RUN-AROUND

CRASH INVESTIGATION SITE 3

NB I-155

SB I-155

CONSTRUCT REMAINING HALF OF NB I-155

CRASH INVESTIGATION SITE 2

PR MORTON RAMP E

EX MORTON RAMP A

EX MORTON RAMP B

PR MORTON RAMP F

EX MORTON RAMP D

EX MORTON RAMP C

RAMP H DETOUR ON EX MORTON RAMP A & C

LEGEND

- DRUMS WITH STEADY BURNING WARNING LIGHTS
- DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- VERTICAL DELINEATOR PANELS
- BARRICADE, TYPE III
- FLASHING ARROW BOARD
- DIRECTION OF TRAFFIC FLOW
- IMPACT ATTENUATOR, TEMPORARY (NON-REDIRECTIVE)
- IMPACT ATTENUATOR, TEMPORARY (NARROW, REDIRECTIVE)
- •TCP• SIGN INCLUDED IN TRAFFIC CONTROL & PROTECTION (SEE SIGN SCHEDULE)
- TEMPORARY PAVEMENT CONSTRUCTION
- ON-GOING EARTHWORK FOR PROPOSED PAVEMENT
- PROPOSED PAVEMENT CONSTRUCTION
- TEMP PVMT REMOVAL (SEE REMOVAL PLAN FOR EX PVMT REMOVAL)
- REM TEMP AGGREGATE SHOULDERS
- AGGREGATE SHOULDERS, TYPE B 6"
- TEMPORARY CONCRETE BARRIER
- TEMPORARY CONCRETE BARRIER WITH 36" GLARE SCREEN
- ••XX-X SIGN REFERENCE NUMBER (SEE SIGN SCHEDULE)

SEE TEMPORARY LIGHTING SHEETS FOR LAYOUT OF TEMPORARY LIGHTING.

SEE DRAINAGE STAGING PLAN TO CONSTRUCT TEMPORARY AND PERMANENT DRAINAGE ITEMS IN THIS STAGE

FILE NAME =	DESIGNED - HTL	REVISED -
D468620-sht-plan-08.dgn	DRAWN - JP	REVISED -
USER NAME = TERRA	CHECKED - DA/LVA	REVISED -
PLOT DATE = 7/16/2012	DATE - 7/20/2012	REVISED -

TERRA ENGINEERING LTD.

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC
STAGE 8 SCHEMATIC DRAWINGS

SCALE: | SHEET NO. 1 OF 13 SHEETS | STA. | TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
•	90-[14R;(14HB-4,14,14HVB)BR]	TAZEWELL	2433	925
		CONTRACT NO. 68620		
	ILLINOIS FED. AID PROJECT			

• 74 & 155