Illinois Department of Transportation

Status of Utilities

Name of Utility Company

AT&T ILLINOIS

Route	FAP 317 (US 24)
Section	45BR-2
County	Peoria
Contract No.	68719
Catalog No.	033511-00D

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
US 24	103' Lt.	Sta. 335+59	Buried Cable	Guardrail	Caution
US 24	62' Lt.	Sta. 335+70	Buried Cable	Guardrail	Caution
US 24	112' Rt to 66' Rt	Sta. 336+20 to Sta. 336+70	Buried Cable	Guardrail	Caution
US 24	72' Lt. to 72' Rt.	Sta. 336+60 to Sta. 337+10	Buried Cable	New Bridge	Relocate
US 24	76' Lt.	Sta. 336+40	Pole	New Slope	Relocate
Wheeler Rd.	12' Rt.	Sta. 19+23	Buried Cable	Guardrail	Caution
Wheeler Rd.	18' Rt.	Sta. 18+33 to Sta. 19+00	Buried Cable	Guardrail	Caution
Wheeler Rd.	18' Lt.	Sta. 19+26	Buried Cable	Guardrail	Caution

NOTE: Please check all your facilities within the construction limits of this project.

Illinois Department of Transportation

Status of Utilities

Name of Utility Company

AmerenCILCO

Route	FAP 317 (US 24)
Section	45BR-2
County	Peoria
Contract No.	68719
Catalog No.	033511-00D

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
US 24	76' Lt.	Sta. 336+40	Electric Pole	New Slope	Caution

NOTE: Please check all your facilities within the construction limits of this project.

PLAN — DATE, BY, SURVEYED, PLOTTED, GRADES CHECKED, R/W STK. OF R/W CHECKED, CADD FILE NAME, NOTE BOOK NO.

PROFILE — DATE, BY, SURVEYED, PLOTTED, GRADES CHECKED, R/W STK. OF R/W CHECKED, STRUCTURE NO(S)/STNS CHKD, NOTE BOOK NO.

FILE NAME = ⊕FILEL⊕	USER NAME = ⊕USER⊕	DESIGNED ST	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STATUS OF UTILITIES US-24 OVER LAMARSH CREEK
		DRAWN ST	REVISED -		
	PLOT SCALE = ⊕SCALE⊕	CHECKED FML	REVISED -		
	PLOT DATE = ⊕DATE⊕	DATE 10-15-2010	REVISED -		

SCALE: N.T.S. | SHEET NO. 1 OF 2 SHEETS | STA. | TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
317	45BR-2	PEORIA	122	4
		CONTRACT NO. 68719		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		