CONTRACT NO. 88753

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
317	***	FULTON	684	5
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

*** 18I,(18BRY&18BRY-1)BR,18B-1

Spoon River Electric

Route	Location	Proposed ℄ Offset	Type of Utility	Type of Conflict	Disposition
US24	5+70	50' Rt.	Power Pole	Cut	Caution
US24	8+35	35' Rt.	Power Pole	Cut	Relocate
US24	10+70	30' Rt.	Power Pole	Cut	Relocate
US24	16+30	45' Rt.	Power Pole	Cut	Relocate
US24	19+15	45' Rt.	Power Pole	Cut	Relocate
US24	24+75	45' Rt.	Power Pole	Cut	Caution
US24	29+50	42' Rt.	Power Pole	Cut	Relocate
US24	31+55	50' Rt.	Power Pole	Cut	Relocate
US24	31+42	30' Lt.	Power Pole	Cut	Relocate
US24	44+20	112' Rt.	Power Pole	Cut	Relocate
US24	53+85	3' Rt.	Power Pole	Roadway	Relocate
US24	54+06	133' Rt.	Power Pole	Cut	Relocate
US24	78+45	80' Lt.	Power Pole	Roadway	Relocate
US24	78+84	80' Rt.	Power Pole	Roadway	Relocate
US24	81+50	45' Rt.	Power Pole	Cut	Caution
US24	82+75	70' Rt.	Power Pole	Building Removal	Caution
US24	84+95	43' Rt.	Power Pole	Rip Rap	Relocate
US24	89+00	50' Rt.	Light Pole	Ditch Cut	Relocate
US24	89+10	50' Rt.	Light Pole	Ditch Cut	Relocate
US24	91+40	30' Rt.	Power Pole	Rip Rap	Relocate
US24	94+40	30' Rt.	Power Pole	Rip Rap	Relocate
US24	96+00	30' Rt.	Power Pole	Rip Rap	Relocate
US24	97+60	36' Rt.	Power Pole	Cut	Relocate
US24	99+75	45' Rt.	Power Pole	Cut	Relocate
US24	101+35	45' Rt.	Power Pole	Ditch Cut	Relocate
US24	103+03	40' Rt.	Power Pole	Ditch Cut	Relocate
US24	104+95	35' Rt.	Power Pole	Ditch Cut	Relocate
US24	106+60	32' Rt.	Power Pole	Ditch Cut/Rip Rap	Relocate
US24	109+85	30' Rt.	Power Pole	Ditch Cut	Relocate
US24	111+35	32' Rt.	Power Pole	Ditch Cut	Relocate
US24	112+70	33' Rt.	Power Pole	Ditch Cut	Relocate
US24	114+20	30' Rt.	Power Pole	Ditch Cut	Relocate
US24	114+55	30' Lt.	Power Pole	Ditch Cut	Relocate

Spoon River Electric

Route	Location	Proposed ℄ Offset	Type of Utility	Type of Conflict	Disposition
US24	112+45	30' Lt.	Power Pole	Ditch Cut	Relocate
US24	116+00	29' Rt.	Power Pole	Ditch Cut	Relocate
US24	117+55	30' Rt.	Power Pole	Ditch Cut	Relocate
US24	118+95	30' Rt.	Power Pole	Ditch Cut	Relocate
US24	120+55	30' Rt.	Power Pole	Ditch Fill	Relocate
US24	122+00	30' Rt.	Power Pole	Slope Fill	Relocate
US24	123+45	30' Rt.	Power Pole	Ditch Cut	Relocate
US24	124+80	32' Rt.	Power Pole	Ditch Cut	Relocate
US24	126+50	32' Rt.	Power Pole	Ditch Cut	Relocate
US24	128+10	32' Rt.	Power Pole	Ditch Cut	Relocate
US24	129+70	69' Lt.	Power Pole	Ditch Cut	Relocate
US24	129+70	32' Rt.	Power Pole	Ditch Cut	Relocate
US24	131+50	32' Rt.	Power Pole	Ditch Cut	Relocate
CH 11	18+00	30' Rt.	Power Pole	Ditch Cut	Relocate

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

STATUS OF UTILITIES

SCALE: VERT. HORIZ.

DATE

DRAWN BY

CHECKED BY

PLOT DATE = 4/7/2005
FILE NAME = S:\GEN\DRAFT\STD&PLNS\SQUAD9\88753\Phase II PowerDraft Files\Cover & Index Sheets.dgn
PLOT SCALE = 50.0000 ' / IN.
USER NAME = heggremd